

# REPUBLIC OF KENYA

# AGRICULTURE RURAL AND URBAN DEVELOPMENT (ARUD) SECTOR REPORT

# MEDIUM TERM EXPENDITURE FRAMEWORK 2017/18-2019/20

SEPTEMBER, 2016

# TABLE OF CONTENTS

LIST OF ACRONYMS	II
EXECUTIVE SUMMARY	IV
CHAPTER ONE	1
1.0 INTRODUCTION	1
1.1 BACKGROUND	1
1.2 SECTOR VISION AND MISSION	2
1.3 Strategic goals/Objectives of the Sector	
1.4 Sub-Sectors and their Mandates	
1.5 AUTONOMOUS AND SEMI-AUTONOMOUS GOVERNMENT AGENCIES (SAGAS) AND TRAINING INSTITUTIONS	
1.6 Role of Sector Stakeholders	6
CHAPTER TWO	8
2.0 PROGRAMME PERFORMANCE REVIEW 2013/14-2015/16	8
2.1 REVIEW OF SECTOR PROGRAMMES/ SUB-PROGRAMMES PERFORMANCE	
2.2 Expenditure Analysis (2013/14-2015/16)	31
2.2.1 Analysis of Programme Expenditure	31
2.2.2 Analysis of Programme Expenditure by Economic Classification	34
2.2.3 Analysis of Capital Projects	39
2.3 REVIEW OF PENDING BILLS	88
CHAPTER THREE	89
3.0 MEDIUM TERM PRIORITIES AND FINANCIAL PLAN-2017/18-2019/20	89
3.1 PRIORITIZATION OF PROGRAMMES AND SUB- PROGRAMME	89
3.1.1 Programme and their Objectives	89
3.1.2 Programmes, Sub-Programmes, Expected Outcomes, Outputs, and Key Performance Indicators	
SUB-SECTOR	
3.1.3 PROGRAMME BY ORDER OF RANKING	
3.2 Analysis of Resource Requirement versus Allocation	
3.2.2 PROGRAMME AND SUB-PROGRAMME (CURRENT AND CAPITAL)	
3.2.3: PROGRAMMES AND SUB-PROGRAMMES RESOURCE ALLOCATION BY ECONOMIC CLASSIFICATION	144
CHAPTER FOUR	174
4.0 CROSS-SECTOR LINKAGES, EMERGING ISSUES AND CHALLENGES	174
4.1 Cross Sector Linkages	174
4.2 EMERGING ISSUES AND CHALLENGES	176
CHAPTER FIVE	179
5.0 CONCLUSION	180
CHAPTER SIX	183
6.0 RECOMMENDATIONS	183
DEFEDENCES	104

#### LIST OF ACRONYMS

ADC - Agricultural Development Corporation

ADR - Alternative Dispute Resolution

AGRA - Strengthening Fertilizer Quality and Regulatory Standards

AfDB - African Development Bank

AFFA - Agriculture, Fisheries and Food Authority

AHITI - Animal Health Training Institute

AIRC - Agricultural Information Resource Centre

AIA - Appropriation in Aid

ARD - Agriculture and Rural Development

ASAL APRP - Arid and Semi-Arid Land Agricultural Productivity Research Project

ASDSP - Agricultural Sector Development Support Programme

BMU - Beach Management Units
BROP - Budget Review Outlook Paper
CLMB's - County land Management Board
CPP - Coffee Productivity Project

DFZ - Disease Free Zone

DRSLP - Drought Resilience and Sustainable Livelihood Programme

DVAM - Division of Value Addition and Marketing
EAAPP - Eastern Africa Agricultural Productivity Project

ESP - Exclusive Economic Zone
ESP - Economic Stimulus Programme
FIQA - Fish Inspection Quality Assurance

FY - Financial Year

GDP - Gross Domestic Product

GIS - Geographical Information System
GMOs - Genetically Modified Organisms

GNP - Gross National Product

HIV/AIDs - Human Immune Virus/ Acquires Immuno-Deficiency Syndrome

ICT - Information Communication Technology

KACCAL - Kenya Adaptation to Climate Change in Arid and Semi-Arid Lands

KAGRC - Kenya Animal Genetic Resources Centre

KALRO - Kenya Agricultural and Livestock Research Organization
 KAPAP - Kenya Agricultural Productivity and Agribusiness Project

KAPSLM - Kenya Agricultural Productivity and Sustainable Land Management

Project

KCDP - Kenya Coastal Development ProjectKCEP - Kenya Cereals Enhancement Project

KDB - Kenya Dairy Board

KMFRI - Kenya Marine Fisheries and Research Institute

KENTTEC - Kenya Tsetse and Trypanosomiasis Eradication Council

KEPHIS - Kenya Plant Health Inspectorate Service

KEVEVAPI - Kenya Veterinary Vaccines Production Institute KISM - Kenya Institute of Surveying and Mapping **KMC** Kenya Meat Commission Kenya School of Agriculture KSA

**KSC** Kenya Seed Company

Kenya Shillings Kshs

Kenya Veterinary Board **KVB** M&E Monitoring and Evaluation

Monitoring, Control and Surveillance MCS MoLPP Ministry of Lands and Physical Planning

Metric Tones MT

Medium Term Expenditure Framework **MTEF** 

Medium Term Plan MTP

Second Medium Term Plan MTP II

National Accelerated Agricultural Inputs Access Programme NAAIAP

**National Land Commission NLC** 

NLIMS National Land Information Management Systems

Njaa Marufuku Kenya NMK OPV Offshore Patrol Vessel

Pest Control Products Board **PCPB** 

Project on Enhancing Gender Responsive Extension Services **PEGRES** 

PPP Public Private Partnership

Regional Pastoral Livelihood Resilience Project **RPLRP** 

Research Vessel RV

SAGAs Semi Autonomous Government Agencies

Science and Technology Research Programme Support **SATREPS** Small Holder Dairy Commercialization Programme SDCP

Strategic Environmental Assessment SEA

Small Scale Horticulture Development Project **SHDP** 

SHEPUP Smallholder Horticulture Empowerment Promotion Unit Project

Smallholder Irrigation Programme Mt. Kenya SIPMK

Sustainable Land Management SLM

Standards Market Access Programme **SMAP** 

SONY South Nyanza Sugar Company

Tsetse and Trypanosomiasis eradication T&T Traditional Resolution Alternative TDR Traditional High Value Crops **THVC** TPS Tradable Permit Scheme

VC Value Chains

VCOs Value Chain Organizations

#### **EXECUTIVE SUMMARY**

The Agriculture Rural and Urban Development (ARUD) Sector comprises of five sub-sectors namely: State Departments for Agriculture; State Departments for Livestock; State Departments for Fisheries and the Blue Economy; Ministry of Lands and Physical Planning (MoLPP); and the National Land Commission (NLC). The sector has twenty six (26) Semi-Autonomous Government Agencies (SAGAs) and nine (9) training institutions.

The overall goal of the sector is to attain national food security and sustainable management of land and the blue economy. The sector is also a key player towards the achievement of Sustainable Development Goals (SDGs). The objectives of the sector are to: create an enabling environment for sector development; increase productivity and outputs in the sector; improve market access and trade; enhance national food security; sustainably exploit the Blue Economy; strengthen institutional capacity for improved service delivery; enhance the role of youth and women in the sector; enhance accessibility, equity and sustainable management of land resource; and improve storage, access and retrieval of land and land resource data and information.

During the 2013/2014-2015/2016 MTEF period, the sector was allocated Ksh.68.459 billion in FY 2013/14, Ksh.78.877 billion in FY 2014/15 and Ksh.63.481 billion in FY 2015/16. The sector expenditure during the same period was Ksh.52.847 billion (77%) in FY 2013/14, Ksh.62.782 billion (80%) in FY 2014/15 and Ksh.55.088 billion (87%) in FY 2015/16. The Ksh.15.396 billion (19.5%) decrease in allocation in 2015/2016 was as a result of transfer of irrigation and drainage components to the Ministry of Water and Irrigation and the transfer of Housing Directorate, Public Works Directorate and Urban Development Directorate from the former Ministry of Land, Housing and Urban Development to the Ministry of Transport, Housing and Urban Development.

The key achievements realized during the 2013/14 – 2015/16 MTEF period were: availing of 521,047 MT of subsidized fertilizer to farmers; establishment of a fertilizer blending facility in Eldoret; enhancement of the strategic grain reserve (SGR) by 3.1million 90kg bags of maize; transformation of the strategic grain reserve to strategic food reserve; procurement and distribution of 72 tractors, 16 rice combine harvesters, 72 rice reapers and 100 motorized rice threshers. production and distribution of 880,880 straws of semen; establishment of six Liquid Nitrogen plants and a bull station at Agricultural Development Corporation (ADC) Sabwani in Trans-Nzoia County; carrying out interventions of tsetse and trypanosomiasis eradication; production of 135 million doses of assorted vaccines; procurement and distribution of 48 milk coolers; insurance of 66,085 tropical livestock units (TLUs) under the Livestock Insurance Programme; establishment of four cold storage and mini fish processing facilities; production and distribution of sixth offspring (F6) generation of tilapia; acquisition of marine fisheries research vessel and initiation of acquisition of an Offshore Patrol Vessel;

procurement of two patrol boats for Lakes Victoria and Turkana; reflagging of one deep sea fishing vessel; development of National Residue Monitoring Plan (RMP) for farmed fish that was approved by the European Union; commencement of construction of three fish quality control laboratories; supporting 124 seaweed farmers to develop commercial farms; mapping of fish critical habitats in Lakes Victoria, Baringo, Naivasha and Turkana.

Other key achievements include registration of 2.4 million title deeds; surveyed and maintained 290 km of national and international boundaries; establishment of 1,152 National boundary pillars; development of draft National Spatial Plan; and development of physical planning manual (standards and guidelines); initiation of amendments to Land Act and Land Registration Act (Land Law Amendment Bill), preparation of Community Land and Physical Planning Bills, formulation National Land Use Policy and digitization of 13 land registries; formulation of Investigation and Adjudication of Historical Land Injustices Bill 2015 and Land Use Planning Bill 2015; administration and management of public land; Compulsory Acquisitions; reviewed grants and dispositions in 11 counties and repossession of grabbed public land for Langat a Road Primary and Loresho county government land among others; Resolution of land related disputes such as the Lamu Ranches, Rwanda Embassy property in Mombasa, KALRO land in Naivasha, and Kabete Veterinary Services land; procurement and installation of Enterprise Resource Plan (ERP) comprising of Land Information Management System(NLIMS), Human Resource Software, and Customer Relationship Management (CRM).

Despite the above achievements, the sector was faced with the challenges of inadequate funding and delays in disbursement of exchequer; competing land use; low uptake of technology; inadequate markets and infrastructure; limited use of appropriate technology; limited access to financial services; slow enactment of bills; plant and livestock diseases, impacts of climate change, degradation of environment, limited value addition, high production costs, and inadequate strategies for implementation of policies and enforcement of legislation.

During the 2017/18- 2019/20 Medium Term Expenditure Framework (MTEF) period, the sector will implement the following programmes: General Administration, Planning and Support Services for State Department of Agriculture, Ministry of Land Physical Planning (MoLPP), National Land Commission (NLC) and Fisheries Administrative Services; Crop Development and Management; Agribusiness and Information Management; Fisheries Development and Management; Development and Coordination of the Blue Economy; Livestock Resource Management and Development; Land Policy and Planning; Land Administration and Management; National Land Information Management Systems (NLIMS); and Land Disputes and Conflict resolutions.

To implement these programmes, the sector requires Ksh.85.192 billion in 2017/18 financial year with Ksh.33.750 billion (39.6%) being Recurrent and Ksh. 51.442 billion (60.4%) for Development expenditure. This is against an allocation of Kshs 46.598 billion of which Kshs.16.117 billion (34.6%) is for Recurrent and Kshs. 30.481 billion (65.4%) is for Development expenditure. Further, the sector will require Kshs.92.879 billion for 2018/19 FY and Kshs.100.22 billion for 2019/20 FY.

The key expected outputs for the 2017/18-2019/20 MTEF period are formulation and review of policies, strategies, regulations and standards; enhancement of use of inputs particularly fertilizer and planting materials; subsidizing 535,000 MT of fertilizer; diversifying the strategic food reserve to include 2.83 million (90 kg) bags of maize, 1,500 MT of powder milk, 160,000 (90 Kg) bags of beans, 17,500 MT of paddy rice and 1,000 MT of corned beef; dissemination of agricultural information through production and airing of 156 radio programmes, 15 video programmes, publication of 18 agricultural booklets; production and distribution of 6.2 million straws of bull semen and 250 million doses of assorted vaccines; expansion of livestock insurance scheme to 8 counties covering 300,000 tropical livestock units (TLU); insurance of 150,000 farmers under the crop insurance scheme; installation of 990 milk coolers in 45 Counties; training of 300 A.I supervisors and 5,400 animal health providers; strengthening agricultural research; completion of construction of bull station at ADC Sabwani; establishment of five (5) liquid nitrogen plants; construction of infrastructure at the Coastal DFZ; upgrading of the KMC factory; rehabilitation and construction of water pans, earth dams, boreholes and shallow wells 14 ASAL counties; tsetse and trypanosomiasis eradication.

Other key expected outputs include: operationalization of Offshore Patrol Vessel (OPV) and the research vessel (RV Mtafiti); construction of Jetties in Mombasa and Turkana; operationalization and accreditation of fish quality control laboratories in Nairobi, Mombasa and Kisumu; Operationalization of the Kenya Fisheries Service, Kenya Fish Marketing Authority and Kenya Livestock Marketing Promotion Service; development and transfer of aquaculture technology/innovations; development and coordination of the blue economy; registration and Issuance of 750,000 title deeds; settlement of 18,500 landless households; reorganization of 29 land registries in readiness to digitize land records in 34 land registries countrywide; construction of 18 land registries and renovation of 23 land registries; surveying and maintaining of 750 km of national and international boundaries; creation and maintenance cadastral and geo-spatial databases; dissemination of the National Spatial Plan in 41 counties; provision of technical support in physical planning to 47 counties; reduction in land disputes; security of tenure for public institutions; establishment of public land information management system; and scientific research to inform decisions on land matters.

Effective implementation of the sector programmes will depend on timely release of allocated funds to all spending units. Partnership with development partners and collaboration with stakeholders will be embraced to enhance ownership and the pace of implementation. Monitoring and evaluation will also be strengthened to ensure that allocated funds are applied for the intended purposes and are used efficiently.

#### **CHAPTER ONE**

#### 1.0 INTRODUCTION

#### 1.1 Background

The Agriculture Rural and Urban Development (ARUD) Sector comprises of five (5) subsectors namely: State Department for Agriculture; State Department for Livestock; State Department for Fisheries and the Blue Economy; Ministry of Lands and Physical Planning (MoLPP) and the National Land Commission (NLC). The sector has twenty six (26) semi-autonomous government agencies (SAGAs) and nine (9) training institutions.

The sector is identified as one of the six sectors aimed at delivering the 10 percent economic growth rate under the Vision 2030. It contributes to economic and social development of the country through enhancing food security; income generation; employment and wealth creation; foreign exchange earnings as well as security of land tenure and public land management. It also contributes to economic growth through forward and backward linkages with other sectors.

The Agriculture, Livestock and Fisheries and the Blue Economy sub-sectors directly contributed 28.7 percent of the GDP valued at Kshs 1.78 trillion in 2015 (Economic Survey, 2016). On average, the sub-sectors contribute approximately 27 percent to GDP through linkages with manufacturing, distribution and other service related sectors. In the year 2015, the subsectors accounted for about 57 percent of Kenya's total exports, 14 percent of the formal employment and 60 percent of the total employment.

Land as a factor of production is critical to economic, social, political and cultural development. Secure access to land, sustainable land use planning and equitable distribution of land remain immensely important for food security, employment creation and the socio-economic development of the country. In view of the foregoing, the National Land Commission and Ministry of Lands and Physical Planning in partnership with other stakeholders are implementing policies and enforcing legal frameworks governing the land resource.

The sector has research and training institutions that play a critical role in research and capacity building; and dissemination of technologies, information and knowledge aimed at increasing productivity, competitiveness and guiding decision making in the sector. It also has a number of SAGAs that contribute to national development through carrying out regulatory, commercial, service and training functions.

The sector has established appropriate structures to enhance coordination of service delivery by the two levels of government. These include; the Inter-Governmental Thematic Working Groups (ITWGs) on Food Security, Extension and Capacity Building; Projects and Inputs; Policies, Legislations and Standards; and Monitoring, Evaluation and Communication. The sector has also established Land Committees as decentralized units of the National Land Commission consisting of both national and county officials. The committees are involved in

public land administration and management; dissemination of information; and resolution of land disputes and conflicts. In addition, the sector continues to undertake capacity building and technical assistance to the counties as provided in the Constitution.

The ARUD sector is faced with various challenges such as inadequate funding and delays in disbursement of exchequer; competing land use; low uptake of technology; inadequate markets and infrastructure; limited access to financial services; delay in enactment of bills; plant and livestock diseases, impacts of climate change, degradation of environment, limited value addition, high production costs, and inadequate strategies for implementation of policies and enforcement of legislation.

This report outlines the key achievements realized during the 2013/2014 – 2015/2016 MTEF period and the medium term priorities in line with MTP II, Jubilee Government Transformative Agenda and the various sector policies. It further outlines the resource requirements for the 2017/18-2019/20 MTEF period and the expected outputs. The preparation of the report is consistent with the provisions of the Public Financial Management Act, 2012 and informed by the Programme Performance Reviews (PPR), Programme Based Budgets (PBB) and the Sub-Sector Reports. The inputs of sector stakeholders have also been taken into account.

The report comprises of six (6) chapters based on the National Treasury Circular Number 14/2016 of 13<sup>th</sup> July 2016. Chapter one covers the introduction to the sector while chapter two provides details of programmes performance for 2013/2014 – 2015/2016 MTEF period. Chapter three consists of the medium term priorities and financial plan for the period 2017/2018 -2019/2020. The details of cross sector linkages and emerging issues/ challenges that face the sector are provided in chapter four, while chapters five and chapter six provide conclusion and key recommendations, respectively.

## 1.2 Sector Vision and Mission

- **1.2.1 Sector Vision:** A food secure and wealthy nation with sustainable management and utilization of land and the blue economy.
- **1.2.2 Sector Mission:** To improve the livelihoods of Kenyans through attainment of food security, utilization of blue economy and sustainable land management.

#### 1.3 Strategic Goals/Objectives of the Sector

The overall goal of the sector is to attain national food security and sustainable management of land and blue economy.

The specific objectives are to:

- i. Create an enabling environment for sector development;
- ii. Increase productivity and outputs in the sector;
- iii. Improve market access and trade;
- iv. Ensure national food security;
- v. Strengthen institutional capacity for efficient and effective service delivery;
- vi. Enhance the role of youth and women in the sector;
- vii. Ensure accessibility, equity and sustainable management of land resource for socialeconomic development;
- viii. Enhance secure storage, access and retrieval of land information; and
  - ix. Enhance sustainable utilization of the blue economy.

#### 1.4 Sub-Sectors and their Mandates

The respective mandates of the sub-sectors as articulated in the Constitution and Executive Order No. 1/2016 of May 2016 are outlined below:

#### 1.4.1 State Department for Agriculture

The mandate of the sub-sector is to ensure sustainable development of agriculture for food security and economic development. This includes; national agricultural policy and management; national food security policy; agricultural crops development; regulation and promotion; agricultural land resources inventory and management; phyto-sanitary services and international standards compliance; crop research and development; agricultural mechanization policy management; agricultural farmer training; agricultural training colleges; policy on land consolidation for agricultural benefit; agricultural insurance policy; strategic grain reserve and bio-safety management; agricultural extension services standards and capacity building for agricultural staff.

## 1.4.2 State Department for Livestock

The mandate of the subsector is livestock policy management; livestock research and development; development of standards and guidelines for livestock production and extension; development of livestock industry; livestock marketing; range development and management; veterinary services and disease control; livestock branding; promotion of beekeeping; livestock insurance policy; promotion of tannery and dairy industry.

#### 1.4.3 State Department for Fisheries and the Blue Economy

The mandate of the State Department for Fisheries and the Blue Economy is fisheries policy; fisheries licensing; development of fisheries; fisheries marketing; fish quality assurance; development of policy framework for Kenya's maritime blue economy; development of Legal, regulatory and institutional framework for the blue economy; enhancement of technical cooperation; maritime spatial planning and integrated coastal zone management; protection and regulation of marine ecosystems; protection of fisheries in the Exclusive Economic Zone (EEZ); overall policy for exploitation of agro-based marine resources; development of fishing ports and associated infrastructure; capacity building for sustainable

exploitation of agro-based marine resources; promotion of sustainable use of food based aquatic resources; protection of aquatic ecosystem; and promotion of Kenya as a centre for agro-based blue economy.

# 1.4.4 Ministry of Lands and Physical Planning

The sub-sector is mandated to provide policy direction on matters related to land notably: national lands policy and management; physical planning; land transactions; survey and mapping; land adjudication; settlement matters; rural settlement planning i.e. eco-village; land reclamation; land registration; national spatial infrastructure; land and property valuation services, administration and land information systems.

#### 1.4.5 National Land Commission

The mandate of the commission as per the constitution Article 67 and the National land commission Act No. 3 of 2012 is to manage public land on behalf of the National and County Governments; recommend a National Land Policy to the National Government; advise the National Government on a comprehensive program for registration of title in land throughout Kenya; conduct research related to land and the use of natural resources and make recommendations to appropriate authorities; initiate investigations on its own initiative or on a complaint into present or historical land injustices and recommend appropriate redress; encourage the application of traditional dispute resolution mechanisms in land conflicts; assess tax on land and premiums on immovable property in any area designated by law; monitor and have oversight responsibility over land use planning throughout the country; alienate public land; monitor the registration of all the rights and interests in land; ensure sustainable management of land for their intended purpose and for future generation; develop and maintain an effective public land information management system at National and County levels.

# 1.5 Autonomous and Semi-Autonomous Government Agencies (SAGAs) and Training Institutions

The SAGAs and training institutions in the sector are shown in Tables 1 and 2 below.

**Table 1: Semi-Autonomous Government Agencies** 

	Category	SAGA	Mandate					
1.	Research	Kenya Agricultural and	To promote, streamline, coordinate and regulate research					
	Institutions	Livestock Research	in crops and livestock.					
		Organization (KALRO)						
		Kenya Marine and	To undertake research in marine and freshwater fisheries,					
		Fisheries Research	aquaculture, environmental and ecological studies; marine					
		Institute (KEMFRI)	research including chemical and physical oceanography.					
2.	Commercial /	Kenya Seed Company	To carry out focused research, promote and facilitate					
	Manufacturing	(KSC)	production of high yielding, better quality certified seed to					
	Corporations		farmers and stakeholders					
		Nyayo Tea Zones	To effectively protect the gazetted forest cover, achieve					
		Development	high quality tea and fuel wood production.					
		Corporation						
		Miwani Sugar Company	To produce high quality sugar as part of a national strategy					
		(in receivership)	for achieving self-sufficiency in food production					

	Category	SAGA	Mandate
		Muhoroni Sugar	To produce high quality sugar as part of a national strategy
		Company (under	for achieving self-sufficiency in food production
		receivership)	
		Nzoia Sugar Company	To produce high quality sugar as part of a national strategy
		Chanali Caran Caran	for achieving self-sufficiency in food production
		Chemelil Sugar Company	To produce high quality sugar as part of a national strategy for achieving self-sufficiency in food production
		South Nyanza Sugar	To produce high quality sugar as part of a national strategy
		Company (SONY)	for achieving self-sufficiency in food production
		Agro Chemical and Food	Production of high quality spirit for industrial and
		Company	domestic use
		Agricultural	To ensure the continued existence of the breeds and the
		Development Corporation	availability of quality stock through production and supply
		(ADC)	of quality seed, technological transfers and training
		Kenya Meat Commission	To procure livestock, operate abattoirs, process meat and
		(KMC)	by products for export or consumption in Kenya
		Kenya Veterinary Vaccines Production	To produce high quality animal vaccines for distribution
		Vaccines Production Institute (KEVEVAPI)	locally and abroad
3.	Regulatory	Agriculture and Food	To promote best practices, in and regulate, the production,
٥.	Regulatory	Authority (AFA)	processing, marketing, grading, storage, collection and
		(/	warehousing of agricultural products
		Kenya Plant Health	To provide an effective and efficient science-based
		Inspectorate Service	regulatory service for assurance on quality of agricultural
		(KEPHIS)	inputs and produce
		Pest Control Products	To provide professional, efficient and effective regulatory
		Board (PCPB)	service for manufacture, trade, safe use and disposal of
		National Bio-Safety	pest control products  To regulate research and commercial activities involving
		Authority	Genetically Modified Organisms (GMOs) with a view to
		ruthority	ensuring safety of human and animal health and provision
			of an adequate level of protection of the environment.
		Kenya Dairy Board	To regulate, develop and promote the dairy industry in
		(KDB)	Kenya
		Kenya Veterinary Board	To regulate, develop and promote the veterinary
4	T	(KVB)	profession in Kenya
4.	Training	Bukura Agricultural College	To Provide Quality Agricultural Education through Training, Innovation and Extension Services
5.	Statutory Boards	Agricultural Information	To provide quality agricultural information to the farming
٥.	Statutory Doards	Resource Centre	community and other stakeholders using integrated
			platforms.
6.	Service	Kenya Tsetse and	To coordinate eradication of tsetse and trypanosomiasis in
		Trypanosomiasis	the Country.
		Eradication Council	
		(KENTTEC)	
		Kenya Animal Genetic Resources Centre	To promote optimum productivity of the national animal
		Resources Centre (KAGRC)	population through provision of high quality disease free animal germplasm and related breeding services
7.	Management	Kenya Fisheries Service	Conservation, management and development of fisheries
٠.	141anagement	isonya i isnones sonvice	resources
8.	Marketing	Kenya Fish Marketing	Marketing of fish and fishery products
	6	Authority	, , , , , , , , , , , , , , , , , , ,
		National Livestock	Development, promotion and marketing of livestock and
		Development and	livestock products
		Promotion Service	

The last three SAGAs in the above table are new and will be operationalized in 2017/18 FY.

**Table 2: Training Institutions** 

Category	Name	Mandate				
Training	Animal Health Training	Training of veterinary para-professionals for provision of				
Institutions	Institute (AHITI) Kabete	Veterinary Services.				
	AHITI Ndomba	Training of veterinary para-professionals for provision of				
		Veterinary Services.				
	AHITI Nyahururu	Training of veterinary para-professionals for provision of				
		Veterinary Services.				
	Dairy Training Institute –	Training of pre-service and in-service technical staff and				
	Naivasha	other stakeholders along the dairy value chain.				
	Meat Training Institute	Training of Meat Industry personnel for				
		improved meat hygiene standards.				
	Pastoral Training Centre-	Training of stakeholders on pastoralism				
	Griftu (Wajir)					
	Pastoral Areas Training	Training of stakeholders on pastoralism				
	Centre – Narok					
	Mobile Pastoral Training	Training of stakeholders on pastoralism				
	Unit- Isiolo					
	Kenya Institute of	Training of land surveyors, cartographers,				
	Surveying and Mapping	photogrammetrists and photo-lithographers				
	(KISM)					

#### 1.6 Role of Sector Stakeholders

The Constitution provides for public participation and engagement in the budget making processes to enhance openness, ownership, accountability and transparency in public finance. The Sector has a wide range of stakeholders in the implementation of programmes and projects. Effective partnerships, collaboration and participation of both public and private partners is critical for successful realization of sector mandates. The specific roles of some of the sector stakeholders are outlined below:

#### a) Public/Citizens

Public participation in the budget process is a Constitutional requirement as stipulated in Article 201 (a). The process ensures incorporation of stakeholder views and inputs on the sector programmes and projects. It promotes ownership that ensures support for sector programmes and projects.

#### b) Research and Training Institutions

Research institutions, universities and other training institutions play a critical role in undertaking research and capacity building for the sector. Close collaboration between the sector and these institutions is important in development of relevant training programs and research activities that lead to optimum performance of the sector.

#### c) Government Ministries, Departments and Agencies

The sector collaborates and partners with other government Ministries, Departments and Agencies (MDAs) in implementation of its mandate. It also works with oversight agencies

like Ethics and Anti-Corruption Commission, Auditor General, and Commission on Administrative Justice to ensure efficient utilization of allocated resources.

## d) Private Sector Organizations and Professional Bodies

These stakeholders are endowed with both human capital and financial resources that are important for resource mobilization and advocacy. They promote professional management; improve innovation, research and development as well as policy analysis. They also ensure provision of quality services through established standards and code of ethics.

#### e) Civil Societies and Non-Governmental Organizations

The Civil Society Organizations (CSOs) including Non-Governmental Organizations (NGOs), Community Based Organizations (CBOs), Faith Based Organizations (FBOs,) and other special interest groups participate and support implementation of programmes relevant to the sector. They are involved in resource mobilization, community empowerment and provision of technical support. They also provide avenues for public participation in identifying and validating relevant projects and programmes for implementation.

## f) Development Partners and International Organizations

Development Partners and International Organizations provide financial and technical support and capacity development necessary for implementation of sector programmes and projects. Some of the organizations include United Nations Environmental Programme (UNEP), United Nations Development Program (UNDP), Danish Development Agency (DANIDA), African Development Bank (AfDB), Japan International Corporation Agency (JICA), Food and Agriculture Organization (FAO), International Fund for Agriculture Development (IFAD), Swedish International Development Agency (SIDA), the World Bank, the Government of Finland, and Department for International Development (DFID).

## g) Parliament and Judiciary

The sector relies on Parliament for enactment of Bills and approval of policies. Parliament also plays a key role in the budgetary process including approval and oversight. The judiciary adjudicates in settlement of disputes.

#### h) County Governments

The county governments partner with the national government in formulation and implementation of sector policies programmes and projects. They also collect data necessary for national economic planning.

#### **CHAPTER TWO**

## 2.0 Programme Performance Review 2013/14-2015/16

Implementation of the planned development interventions was undertaken in accordance to work plans and budgetary provision within the period under review. The annual work plans were derived from Kenya Vision 2030, Second Medium Term Plans (MTP II) and the Jubilee Government Transformative Agenda. The activities focused on attainment of food security, affordable housing, modern urban infrastructure and sustainable land management for socioeconomic development.

# 2.1 Review of Sector Programmes/ Sub-Programmes performance – Delivery of Outputs/KPI/Targets

The Sector implemented thirteen (13) programmes in the review period 2013/14-2015/16. These programmes are: Crop Development and Management, Agribusiness and Information Management, Irrigation and Drainage Infrastructure, Livestock Resources Management and Development, Fisheries Development and Management, Land Policy and Planning, Housing Development and Human Settlement, Government Buildings, Coastline Infrastructure and Pedestrian Access, Urban and Metropolitan Development, Land Administration and Management, General Administration, Planning and Support Services – Agriculture and General Administration, Planning and Support Services – Land, Housing and Urban Development.

During 2015/16 financial year the following programmes were transferred to other sectors: Irrigation and drainage infrastructure programme; Housing Development and Human Settlement; Government Buildings; Coastline Infrastructure and Pedestrian Access; Urban and Metropolitan Development. Some of the key achievements include;

- 521,047 Metric Tonnes (MT) of fertilizer was subsidized against a target of 440,000 MT. Strategic Grain Reserve (SGR) was transformed to Strategic Food Reserve (SFR) and 3.2 million 90kg bags of maize and of 548 MT of powdered milk were procured.
- Construction of Offshore Patrol Vessel (OPV) is at 95% completion (Kell laying completed in 2013/14; Hull completed in 2014/2015; Superstructure and heli-deck completed in 2015/16). Delivery is expected in January 2017.
- 2.4 million doses of semen were produced and 3,800 improved livestock breeds availed to farmers.
- Livestock insurance was operationalized in Isiolo, Marsabit, Mandera, TanaRiver Turkana and Wajir counties where 66,055 Tropical Livestock Units were insured covering 13,000 households.
- 2.4 million Title deeds were registered countrywide.
- 545 km. of national and international boundaries were surveyed, reaffirmed and maintained.
- 1,743 Government housing units were refurbished.
- 2,900 grants and leases were executed, and 1610 of letters of allotment verified

The details of the key outputs, performance indicators, targets and achievements of the sector for the period 2013/14 - 2015/16 are shown in Table 2.1.

Table 2.1: Agriculture, Rural and Urban Development Sector Programme Performance Review

Programme	Key Outputs	Key Performance		Target	Target	Achievement	Achievement	Achievement	Remarks
		Indicators	2013/14	2014/15	2015/16	2013/14	2014/15	2015/16	
		tion, Planning and Suj		ces- SDA					
S.P 1.1 Agricultural Policy, Legal	Staff skills and competence improved.		200	200	82	161	253	385	Both long and short courses, local and overseas
and Regulatory Frameworks	Policies developed	No. of Policies developed	4	5	8	5	5	5	At various stages.
	Bills developed	No. of bills developed	4	4	2	3	2	2	Seed and plant variety amendment bill 2016, WRS bill 2016
	Legal notices developed	No. of legal notices developed	4	4	4	3	3	4	The draft regulations are at the AG office for finalization then gazettement
	Crop insurance implemented	No. of farmer covered	0	0	1,000	0	0	950	The premium subsidy in the three piloting counties Bungoma, Embu and Nakuru counties.
S.P 1.2 Agricultural Planning & Financial Management	Development planning services	No. of performance reports prepared	7	7	7	7	7	7	7 performance reports prepared
Programme 2: C	rop Development an	nd Management							
SP2.1: Land and crops Development	2KR project (Kennedy 2nd Round of Negotiation)-Rice Mechanization Improved	No. of tractors with associated implements procured and distributed to beneficiaries	20	52	52	20	52	72	Programme was extended beyond the original scope of Mwea to cover Bunyala, Ahero, West Kano, Pekerra andEwani/Wema Irrigation Schemes through donor support.
	Storage and Post- Harvest Management- Improved	No. of stores constructed and handed over to beneficiaries	0	13	5	0	7	3	Inadequate funding affected implementation

Programme	Key Outputs	Key Performance Indicators	Target 2013/14	Target 2014/15	Target 2015/16	Achievement 2013/14	Achievement 2014/15	Achievement 2015/16	Remarks
	Technology Innovations developed	No. of technology innovations	10	10	10	10	10	10	Technologies developed, tested and promoted such as Conservation agriculture, Biogas technologies, ground nut value chain equipment etc., cotton processing
SP2.2: Food Security Initiatives	Strategic Food Reserves improved.	No. of bags of maize bags procured (90kg bag)	500,000	500,000	700,000	1,099,440	1,600,000	498,000	Budget cut affected achievement for 2015/16 FY
		No. of MT of powder milk procured	0	0	0	0	0	548	Procured using proceeds from sale of maize.
	Fertilizer subsidy	No. of MT fertilizer subsidized	90,000	200,000	130,000	166,166	206,955	147,926	Extra funding from Treasury led to overachievement.
	e- Fertilizer subsidy distribution system	% completion	100	100	100	0	70	100	Piloting done in three counties (Machakos, Embu and Muranga)
	Potato Improvement Program- certified seed potato	No. of MT of basic seed potato	25	2,745	620	70	137.55	507	Delayed and inadequate of funding affected the achievement of the target.
	increased	No. of MT of certified seed potato	1400	1660	1800	1100	1,770	1338	1800 tons were to be produced in 2015 in satellite centres but funds were not availed
	Production and productivity and income Improved	Assorted drought tolerant food crops seed (MT)		380	370	665	361	121	Funding for the procurement seed by the THVC program Delayed
	On farm technologies promoted	Metric tons (MT) of upland rice seed distributed to farmers	25	50	127	33	50	2	Funding in 2015/16 was inadequate

Programme	Key Outputs	Key Performance Indicators	Target 2013/14	Target 2014/15	Target 2015/16	Achievement 2013/14	Achievement 2014/15	Achievement 2015/16	Remarks
SP 2.3: Quality Assurance and Monitoring Outreach Services	Inclusive linkages along the VCs improved (vertical and horizontal	No. of Value chain organizations (VCOs) formed and supported	4,000	8,330	6000	3,893	7,856	5,771	membership ranges from 20-35 per organization
	Access to market information improved	No. of VC actors accessing market information	42,300	126,900	142,000	45,000	132,000	158,700	Increase due to rolling out NAFIS
	Improved access to Natural Resource Management	No. of VC actors using climate smart technologies	4,000	19,741	22,000	15,000	21,000	25,001	
	Agricultural engineering technologies	Number of technologies promoted	3	3	3	3	3	2	Spot improvement, water harvesting technologies
	promoted	No. of agro- processing demonstrations held	10	10	15	21	21	24	24 groups supported on farm level value addition
SP 2.4 Agricultural Research	Production and productivity increased	No of Varieties released after certification by KEPHIS	-	35	22	-	35	29	
		No of Clean root crop planting materials produced (millions)	-	13.05	13.5	-	13.05	16.01	
Programme 3: A	gribusiness and Info	ormation Management	I			1			1
S.P 3.1 Agribusiness and Market Development	Market prices Published in daily newspapers	No. of daily newspaper postings done	315	315	315	315	315	315	Market information are published only on working days
_	Access to	No. of resource poor	-	11,300	9,500	-	-	4,140	Farmers in rice growing

Programme	Key Outputs	Key Performance Indicators	Target 2013/14	Target 2014/15	Target 2015/16	Achievement 2013/14	Achievement 2014/15	Achievement 2015/16	Remarks
	affordable agricultural inputs enhanced	farmers accessing affordable inputs							areas were target but inadequate funding affected achievements
S.P 3.2 Agricultural Information and Management	Agricultural information disseminated through electronic media	No. of radio programmes aired	52	52	52	52	0	52	Radio programs produced and uploaded into airc.go.ke
Programme 4: Ir	rigation and Draina	ge Infrastructure		•	•	1			
SP 4.1: Promotion of Irrigation and Drainage Development	Model farm developed at Galana Kulalu Irrigation scheme	Hectarage under irrigation	10,000	10,000	10,000	0	500	0	Programme moved to newly created State Department of Irrigation in 2015/16
	Increased acreage under irrigation(acres)by	Acreage under irrigation	20,000	26,300	26,000	21,515	27,143	0	Activities undertaken by Smallholder Irrigation Programme, MT. Kenya National Expanded Irrigation Project and SIDEMAN-SAL
Programme 5: Fi	isheries Developmen	<u> </u> nt							
SP 5.1:	Reviewed	Percentage level of							The revised National
Fisheries Policy, Strategy and Capacity Building	National Oceans and Fisheries Policy 2008	review of the National Oceans and Fisheries Policy 2008, Revised 2015	30%	50%	80%	40%	45%	75 %	Oceans and Fisheries Policy,2008 is ready for the National Stakeholders Workshop
	Fisheries Management and Development Bill 2015 Enacted	No of bills enacted	1	1	1	0	0	1	Fisheries Management and Development Bill 2015 enacted by parliament
	Fisheries Regulations to operationalize the	Number of regulations developed	0	1	1	0	1	1	-Consultant recruited gap analysis and field consultation undertaken.

Programme	Key Outputs	Key Performance Indicators	Target 2013/14	Target 2014/15	Target 2015/16	Achievement 2013/14	Achievement 2014/15	Achievement 2015/16	Remarks
	Fisheries Management and Development Act								-The Analysis report in place in April, 2016
									Two (marine and coastal and inland fisheries) regulations drafted.
	Strategies, standards, guidelines and Management Plans developed	Number of strategies, standards, guidelines and management plans developed	2	2	3	2	2	4	Lobster and Small seine (Ring net) plans developed submitted for gazettement.
	Trains developed								Aquarium Fishery Management Plan and Ungwana Bay Co- Management Plan developed.
									Draft Lake Turkana Fisheries Management Plan prepared.
									Tilapia and catfish Seed Standards developed and published by KEBS.
									Three types of fish feeds were formulated.
SP5.2: Aquaculture Development	Aquaculture technology and innovations transfer in learning institutions	Number of learning institutions involved in aquaculture technology transfer	1,095	10	0	10	10	0	The poor performance was a result of change in policy direction arising from devolution of functions.
	Research driven aquaculture	Number of applied research, hatcheries	2	2	2	2	2	1	Two regional facilities/hatcheries for

Programme	Key Outputs	Key Performance Indicators	Target 2013/14	Target 2014/15	Target 2015/16	Achievement 2013/14	Achievement 2014/15	Achievement 2015/16	Remarks
	development and technology transfer enhanced	and regional facilities developed							applied research at Sagana and Kiganjo developed
									50% Of One Intensive Production System (RAS) developed in Sagana
		Number of market outlets innovations developed/establishe d	10	10	10	10	2	10	Equipment for 2 market outlets procured, while equipment for the other 8 were not procured due to lack of exchequer in 2014/15
		Number of gene banks developed	0	0	1	0	0	2	Two gene banks developed
SP5.3: Management and Development of Capture Fisheries	Increased compliance to National, Regional and International fisheries conservation and management measures	Percentage level of construction of Offshore Patrol Vessel procured (%)	50 %Kell laying and hull	100%Hul l complete d	100% superstru cture	Kell laying completed	Hull completed	Superstructur e and heli deck completed	The Vessel is expected to be delivered and commissioned in January ,2017
		Number of fisheries frame surveys conducted	1	-	1	2	-	1	The survey was conducted in Lake Victoria
		Number of quarterly catch assessments	-	-	4	-	-	4	Conducted for marine and coastal fisheries in Lamu, Mombasa, Kilifi, Tana River and Kwale counties
		Number of inshore patrols for coastal fishery waters undertaken	-	_	16	-	-	16	Covering Lamu, Tana River, Kilifi, Mombasa and Kwale counties

Programme	Key Outputs	Key Performance Indicators	Target 2013/14	Target 2014/15	Target 2015/16	Achievement 2013/14	Achievement 2014/15	Achievement 2015/16	Remarks
	Domestic fishing fleet for pelagic EEZ fisheries resources developed	Number of locally owned multi-day fishing crafts targeting pelagic offshore resources	-	-	25	-	-	0	Fleet Management Plan finalized. The plan will be used to guide deep sea fishing expeditions
		Number of vessels reflagged	-	5	5	-	0	1	Only one company had applied for vessel reflagging
	Degraded fisheries stocks and habitats restored	Number of water bodies stocked	-	5	-	-	5	-	Restocked Thiririka River, River Koitopus, River Kipsonoi, River Morun, Maara River
		No of critical fish breeding habitats delineated, mapped, and gazetted	-	-	6	-	-	6	identified and demarcated three (3) critical /breeding areas in Lakes Baringo and Turkana as well as 5 in Lake Naivasha
SP5.4: Fish Safety, Assurance of Quality, Value Addition and Marketing	Compliance to fisheries Act, Cap 378 of 2012 and other related regulations on fish safety	Number of sampling sessions conducted in the Monitoring programme for contaminants	1	1	1	1	1	1	Lake Victoria
	,	Number of National inspections conducted	1	1	1	1	1	1	Fish processing establishments in Nairobi, Mombasa and Kisumu
	Safety of fish and fishery products assured	Percentage of fish import/export permits and export health certificates processed		100	100	100	100	100	Achieved
		Number of audit inspections conducted on fish	10	10	15	10	10	15	Achieved

Programme	Key Outputs	Key Performance Indicators	Target 2013/14	Target 2014/15	Target 2015/16	Achievement 2013/14	Achievement 2014/15	Achievement 2015/16	Remarks
		processing establishments							
		Number of samples collected and analyzed	-	1500	2000	-	1500	2000	Achieved
	Fish quality control laboratories established	Percentage level of completion of an accredited fish quality control laboratory (%).	1	10	20	0	5	10	There were delays in commencement of project activities. Ground breaking undertaken in January 2016, electricity connection and water undertaken
SP 5.5: Marine and Fisheries Research	High quality tilapia and catfish seeds produced to support aquaculture development	Production of a further generation of selectively bred tilapia	1	1	1	1	1	1	Sixth offspring (F6) generation of tilapia produced and distributed to 12 counties to support aquaculture
	Fish farmers trained on various aspects of aquaculture	No. of fish farmers trained	0	50	100	0	50	100	Training on best Management Practices was conducted for 150 farmers, extension officers and technicians
	Seaweed farming commercialized to improve livelihoods in the coast of Kenya	No. of seaweed farmers who have attained model farm size	0	0	120	0	0	120	124 seaweed farmers were provided have attain a model farm size which is required for breaking even
	Aquaculture market information platform (AMIP) developed	Percentage level of completion (%)	0	0	100	0	0	100	AMIP is a web based tool to link up aquaculture stakeholders on real time. The tool is hosted by the Aquaculture Association of Kenya.
	Stock assessments for commercial	Number of stock assessments	1	1	1	1	1	1	Assessment of the status of lobster, prawn and rabbit

Programme	Key Outputs	Key Performance Indicators	Target 2013/14	Target 2014/15	Target 2015/16	Achievement 2013/14	Achievement 2014/15	Achievement 2015/16	Remarks
	fish species	completed							fish fisheries was finalized in 2015/16
	Innovative techniques for reducing post-harvest losses developed and disseminated	Number of innovative techniques for reducing fish post-harvest losses	1	1	1	1	1	1	Three innovative technologies developed and transferred to communities
	Fish value addition	Number of value added products developed	2	2	2	2	2	4	A recipe book for fish products has been produced. Eight value added products such as fish samosa, fish sausages, fish fingers, smoked fish, fried fish and fish balls have been developed
	Tide tables prepared to guide fishermen on fishing expedition	Number of tide tables (booklets) prepared	50	50	100	50	50	100	Superior tide tables were generated from the real time data captured from KMFRI's tide gauges at Lamu and Mombasa
	Compliance with Regional and international conventions on research	Number of conventions complied with	2	2	2	2	2	2	KMFRI has complied with Nairobi Convention on protection and conservation of the marine and coastal environment in Eastern Africa, and United Nations Convention on Biological Diversity (RIO+20)
		Management and Deve		T .	T	1	1	T	T
SP 6.1: Livestock Policy Development and Capacity	An enabling environment for development of the livestock industry created	No. of Livestock Policies, Acts, Strategies & regulations reviewed/developed	6	6	6	7	7	6	2 Sessional papers on Livestock breeding and livestock feeds, Veterinary Medicines Bill and Veterinary Medicines

Programme	Key Outputs	Key Performance Indicators	Target 2013/14	Target 2014/15	Target 2015/16	Achievement 2013/14	Achievement 2014/15	Achievement 2015/16	Remarks
Building									Regulations; Standards for Export/Import of Animal Genetics and codes of inspections; Bee Keeping Bill, Food defense guidelines
	Human resource development for increased livestock productivity	Number of staff whose skills were enhanced	1800	1800	1470	272	270	300	Staff trained on Supervisory, Management and leadership's courses. Defensive Driving and others
		Number of Skilled manpower produced in livestock training institutions	640	640	640	647	658	670	Certificate and diploma courses in Animal health and Husbandry, Meat Hygiene & Dairy technology
SP 6.2: Livestock Production and management	Quality livestock breeding stock and genetic materials	Number of improved livestock breeds produced and availed to smallholder	200	150	200	210	120	180	Cattle breeding material
	produced and	farmers	630	700	750	650	736	762	Rabbit breeding material
	availed to farmers		400	420	450	405	400	430	Sheep and Goats breeding material
		Doses of semen produced and Distributed	650,000	750,000	900,000	703,000	854,000	880,880	Produced at KAGRC in Kabete.
		Number of liquid nitrogen plants installed		1	4	0	1	4	5 liquid Nitrogen plants were installed at Eldoret, Nyahururu, Sotik, Kirinyaga and Meru to facilitate semen distribution.
	Bull station established	% completion of bull station construction		50	75%	0	40%	80%	The bull station is at ADC Sabwani in Trans-nzoia county
	Smallholder dairy	Amount of milk	88	92	100	95	106	102	The project areas are

Programme	Key Outputs	Key Performance Indicators	Target 2013/14	Target 2014/15	Target 2015/16	Achievement 2013/14	Achievement 2014/15	Achievement 2015/16	Remarks
	farmers supported to commercialize dairy	produced in million litres in dairy commercialization areas							Nakuru, Bomet, Nyamira, Bungoma, Uasin-Gishu, Trans-Nzoia, Lugari, Nandi
	Sustainable land management	Hectares of denuded land reseeded	,	2,000	2,500	1, 850	2,172	2,457	The project is implemented in Narok, Mbeere, Kyuso and Daadab
SP 6.3: Livestock products value addition and marketing	Institute of Leather science established	% completion	10	15	20	1	3	5	There was inadequate funding hence the low achievement
	Volume of trade in livestock and livestock products increased	Volume of meat and meat products produced and marketed (MT)	550	575	600	545	566	580	Beef, mutton, goat meat were consumed locally and some exported to Middle East by KMC
		Volume of milk processed (million litres)	540	550	600	550	560	650	Data obtained by KDB from milk processing firms
	Post-harvest milk loses reduced	No. of coolers procured and distributed	5	18	15	5	18	0	This activity was shelved because the State Department is procuring 990 milk coolers through tied credit from the Government of Poland.
	livestock insurance scheme established	No. of Tropical Livestock units insured	0	25,000	45,000	0	25,060	41,025	Insurance covered are Isiolo, Marasbit, Mandera, TanaRiver Turkana and Wajir
SP 6.4: Food safety and animal products development	Safety of food of animal origin assured	No. of residue monitoring plans developed		1	3	1	1	3	Residue plans were developed for honey, beef and dairy value chains
		No. of processing facilities inspected	19	19	19	19	19	19	The processing facilities include 8 export slaughter houses, 6 milk export

Programme	Key Outputs	Key Performance Indicators	Target 2013/14	Target 2014/15	Target 2015/16	Achievement 2013/14	Achievement 2014/15	Achievement 2015/16	Remarks
									processing plants and 5 animal feeds processing and storage facilities
		No. of codes of inspection developed	0	3	3	0	3	3	The codes are for ostrich, crocodiles and quails
		No. of honey samples collected and analyzed	200	200	200	200	200	189	Honey analyzed for quality assurance
SP 6.5: Livestock Diseases Management and Control	Disease Free Zones Created	% completion of Disease Free Zoning facilities	35	45	50	35	45	50	Construction for bio- security fence was completed in Bachuma Livestock Export zone (LEZ) while designs for Kurawa and Miritini quarantine stations were done
		No. of samples of animal diseases analyzed	55,000	60,000	65,000	57,360	60,891	62,123	Samples analyzed at the Regional Veterinary Investigation Laboratories in Mariakani, Ukunda, Witu, Garissa, Karatina, Kericho, Eldoret and Central Veterinary Laboratory - Kabete for disease surveillance and diagnosis
	Animal health improved	No. of animal health service providers trained	1,500	2,100	2,200	1,550	2,150	2,350	Animal Health Service Providers trained
		Doses of vaccines produced for animal disease control and export (millions)	38	40	45	37	48	50	Vaccines produced for animal diseases control and export
		No. of disease strategies and contingency plans	2	4	2	2	4	2	Preparedness plans for disease outbreaks

Programme	Key Outputs	Key Performance Indicators developed	Target 2013/14	Target 2014/15	Target 2015/16	Achievement 2013/14	Achievement 2014/15	Achievement 2015/16	Remarks
	Zoological, vector and pest management improved	No of tsetse belts Covered for tsetse eradication	5	5	5	5	5	5	Tsetse flies were suppressed in 5 Tse-Tse belts ( Lake Victoria basin, Lake Bogoria region , Meru/Mwea region, Coastal and Western region)
		No. of risk maps for pests and diseases developed and disseminated.	2	2	1	2	2	1	Mapping of emerging vector ecology and infestations
	and Policy and Plan		1						
SP. 7.1: Development Planning and Land Reforms	Title deeds registered and issued	No. of title deeds processed	540,000	1,500,00	1,000,00	960,546	1,212,504	240,689	The Ministry anticipates to register 1.2 million title deeds by December 2017
	Land Laws reviewed	No. of land legislations enacted	4	3	3	3	3	3	- Land Law Amendment Bill approved Parliament - Physical Planning Bill and Community Land Bill before the Senate for approval
	Land Policies formulated	% completion of policies formulated	10%	40%	100%	10%	40%	80%	National Land Use policy submitted to Cabinet for approval.
			10%	30%	100%	10%	20%	60%	Draft KNSDI policy being aligned with Land and Land Registrations Acts
SP.7.2: Land Information Management	Secured and accessible land records	% of land registries digitized	0	50%	100%	0	30%	76%	13 land registries were targeted. I has been completed (Nairobi) while 12 are at 76% completion.
		No. of land registries reorganized	0	22	28	0	22	0	39% (22 out of 57) of land registries reorganized

Programme	Key Outputs	Key Performance Indicators	Target 2013/14	Target 2014/15	Target 2015/16	Achievement 2013/14	Achievement 2014/15	Achievement 2015/16	Remarks
		No. of land registries constructed	0	0	5	0	0	0	Funding was not availed. Bill of Quantities for 5 land registries prepared and construction to commence in FY2016/17
		No. of land registries renovated and equipped	7	10	12	7	8	2	Gatundu land registry and Survey Headquarters renovated and equipped.
SP 7.3: Land Survey	National (internal county boundaries) and International Boundaries reaffirmed	No. of km. of national and international boundaries surveyed, inspected and maintained	180	200	250	100	115	290	-Common boundary for Isiolo and Meru Counties surveyed -290km along Kenya and Uganda (44km), Ethiopia (34km), Tanzania (15km) and Somalia (119km) surveyed, reaffirmed and maintained averaging 96km per year
		No. of topographical and thematic maps up dated	30	30	65	32	25	40	126,000 parcels captured into cadastral database
SP 7.4 Land Use	National Spatial plan	% of National Spatial Plan prepared	90	98	100	90	95	98	The remaining 2% is for publication, launch and dissemination which is scheduled for September 2016
	Counties capacity build and provided with technical support	No. of Counties capacity build and provided with technical support	10	10	10	3	4	7	Capacity needs assessment conducted in 47 counties
SP 7.5 Land Settlement	Households settled	No. of landless households settled	12,000	15,000	5,000	28,898	24,818	11,761	Activity targeted Internally Displaced Persons, forest evictees and squatters. Funds were reallocated within the Vote for

Programme	Key Outputs	Key Performance Indicators	Target 2013/14	Target 2014/15	Target 2015/16	Achievement 2013/14	Achievement 2014/15	Achievement 2015/16	Remarks
									purchase of Waitiki farm at the Coast resulting in higher numbers than planned
		and Human Settlemen							
SP 8.1: Housing development	Housing units in Soweto Zone A Kibera constructed	% completion	50	70	100	45	65	86	Inadequate funding affected achievements
	Sustainable Neighborhood Project (SNP) in Mavoko completed	% completion	-	70	100	-	65	88	Inadequate funding affected achievements
	Housing units developed for Civil Servants Tenant Purchase in Kisumu	% completion	-	20	50	-	5	50	Inadequate funding affected achievements
	Loans disbursed for Purchase/construc tion of houses	No. of beneficiaries	120	250	250	126	259	250	Target achieved
	Market sheds & ablution block at Langas market in Eldoret constructed	% completion level of market sheds & ablution block at Langas market in Eldoret	65	70	100	58	70	100	Target achieved
	Ziwa La Ng'ombe Dispensary in Mombasa constructed	% completion level of Ziwa la Ngombe Health Centre in Bombolulu, Mombasa		100	100	58	70	100	Target achieved
	Access roads constructed within 14 selected	No. of Kms. of access roads	55	55	35	20	26	35	Inadequate funding affected funding

Programme	Key Outputs	Key Performance Indicators	Target 2013/14	Target 2014/15	Target 2015/16	Achievement 2013/14	Achievement 2014/15	Achievement 2015/16	Remarks
	counties								
	Housing infrastructure developed	No. of Km of access roads constructed across the country	21	21.6	32	17.9	17.9	85	
S.P 8.2: Estate Management	GoK houses and plots fenced	No. of housing units and plots fenced	600	600	-	150	79	-	
	Refurbishment of Government housing Units	No. of Units Refurbished	1,800	1,800	724	742	484	517	Inadequate funding affected implementation
Programme 9: G	overnment building	s							
SP 9.1: Stalled and new Government buildings	Government buildings completed/rehabil itated	No. of stalled Government buildings completed	2	4	4	1	0	1	The target not achieved due to inadequate funding. The remaining projects are over 80% completion level
	Government housing units refurbished	No. of Government buildings rehabilitated	50	50	50	33	27	30	Inadequate funding affected achievement
SP 9.2: Building Standards and Research	Research appropriate building and construction technologies	No. of research conducted and disseminated	3	2	1	3	2	1	6 No. of research were carried out in the period.
	Substandard Buildings demolished	No. of sub-standard buildings demolished	-	20	34	-	2	21	Target not achieved due to court injunctions, insufficient funding, insecurity and lack of equipment.
	Construction site supervisors accredited	No.of site supervisors accredited	15,000	15,000	15,000	15,000	15,164	16,418	
	Regulated construction industry	No. of new contractors registered	10,000	5,000	4,000	9,337	4,395	13,869	No surpassed due to high growth rate of the construction segment
		cture and pedestrian ac	cess	1	1	1	1	1	1
SP 10.1: Coastline	Jetties constructed/	Level of completion (%)	-	60%	100%	-	63%	98%	The project is currently at 98% completion

Programme	Key Outputs	Key Performance Indicators	Target 2013/14	Target 2014/15	Target 2015/16	Achievement 2013/14	Achievement 2014/15	Achievement 2015/16	Remarks
Infrastructure Development	rehabilitated at Shimoni								
	Seawalls constructed and rehabilitated in low lying areas along the coastline	Meters of seawall constructed/rehabilita ted	-	60	500	-	33	54	Target not achieved due to inadequate funding
SP: 10.2 Pedestrian access	Footbridges	No. footbridges constructed in various parts of the country	23	21	12	11	15	11	Target not achieved due inadequate funding
	Urban and Metropol								
SP 11.1: Urban Development and planning services	Social and physical infrastructure facilities in urban areas developed	No. of trailer,bus and lorry parks completed	-	8	6	-	6	5	
		No. of markets (ESP, market hubs and wholesale) completed	-	90	73	-	90	11	Inadequate funding affected achievement
	Urban Safety and disaster preparedness	No. of High Mast lights installed		15	15	-	15	13	
		No. of streetlights installed		367	222	-	367	450	Targets surpassed through collaboration with counties
S.P 11.2: Metropolitan Planning and Infrastructure Development	Bitumen roads and Non- Motorized Transport (NMT) facilities completed	No. of km of road constructed	20	12	15	20	15	18	-
<u>I</u>		No. of Km of NMT	10	15	18	10	15	18	-

Programme	Key Outputs	Key Performance		Target	Target	Achievement	Achievement	Achievement	Remarks
		Indicators	2013/14	2014/15	2015/16	2013/14	2014/15	2015/16	
	2.6	constructed	_	10	10	4.4	_	20	
	Metro Region Disaster	No. of fire-fighting equipment procured	7	10	10	11	7	29	
	management/resp	equipment procured							
	onse enhanced								
		No. of street	-	350	400	-	530	587	
		/Security lights							
		installed							
	Develop	No. of officers	40	40	50	51	50	53	
	Capacities of officers within	trained							
	NMR on disaster								
	management								
	munugement								
Programme 12:	General Administra	tion, Planning and Sup	port Servic	es (MLHUD	<b>)</b> )	•			
SP 12.1:	Monitoring and	No. of Quarterly	4	4	4	4	4	4	
Administration	evaluation	reports							
and Support									
Services SP.12.2:	Reviewed Land	No. of land	4	3	1	3	3	1	Achieved
Development	Laws	legislations enacted	4	3	1	3	3	1	Achieved
Planning and	Laws	legislations chaeted							
Land Reforms									
	Stakeholders	No. of stakeholder	4	4	4	4	4	4	Stakeholders forums held
	sensitized on land	forums (land clinics)							National Spatial Plan and
	issues (Land	conducted							National Land Use Policy
	clinics)								
SP 12.3:	Rehabilitated	% of completion	_	100	5	_	95	5	Completed
Procurement,	administration				-				r
warehousing	block, stock								
and supply	control block,								
	main ware house								
	at Supplies								
D 2	Branch, Nairobi								
Programme 13:	Land Administration	n and management							

Programme	Key Outputs	Key Performance Indicators	Target 2013/14	Target 2014/15	Target 2015/16	Achievement 2013/14	Achievement 2014/15	Achievement 2015/16	Remarks
SP 13.1:Land Administration	Established CLMB's	No. of CLMBs established and operational	0	47	8	0	39	2	The Commission is awaiting list of CLMB members to be forwarded to County Assemblies
	Automated NLC processes and procedures	% of processed and procedures automated	0	5		0	2	1	-Human Resource Management System in Place -NLIMS on going
	Executed leases and grants executed.	No. of grants and leases executed.	0	3,000	2,500	0	1,500	1,400	The targets were not achieved due to staffing constraints
		Verification of letters of allotment	0	10,000	5,000	0	711	899	Some letters could not be verified due to transfers of some staff who signed some allotment letters
	Researched and disseminated land report	No. of Researched and disseminated land report	0	15	9	0	5	2	Targets could not be reached because of low funding and low staffing levels
	Advocacy programmes developed and disseminated	No. of Advocacy programmes developed and disseminated	0	5	20	0	3	22	Target attained due to separation of Food Agriculture Organization partnering with NLC on land laws amendments
	Land Use oversight frameworks developed at National level	No. of frameworks developed and in use	0	1	1	0	1	2	Achieved as targeted
	Natural Resource Maps developed	No. of natural resource maps and databases developed	0	8	9	0	2	1	Could not achieve due to low funding.
	NLIMS in place	% of systems implementation	0	5%	20%	0	5%	30 %	-Completed developing NLIMS standards and

Programme	Key Outputs	Key Performance Indicators	Target 2013/14	Target 2014/15	Target 2015/16	Achievement 2013/14	Achievement 2014/15	Achievement 2015/16	Remarks
									guidelines -30 % phase I done.
	Rules and regulations developed	Rules and regulations developed to guide land admin. and compulsory acquisitions	0	4	2	0	2	2	Regulations on compulsory acquisition to be finalized in parliament
	Adjudication sections declared and completed	No. Adjudication sections declared and completed	0	20	30	0	7	1	Adjudication is still a contested function with Ministry of Lands and Physical Planning
	Settlement programmes commissioned and completed	No. Settlement programmes commissioned and completed	0	10	17	0	14	1	Still in Progress(Mkokoni)
	Bills developed	No. of bills developed	0	2	0	0	2	2	Bills awaiting parliamentary approval process
	Grants and Dispositions Reviewed	No. of Grants and Dispositions reviewed	0	2,500		0	1,500	3,684	-Verification and review of grants and dispositions allocations in settlement schemes and Public land
	ADR Framework developed and implemented	No. of frameworks developed	0	1	1	0	0	1	Targets achieved. Frameworks approved
		No of cases resolved through ADR	0	4,680	5,640	0	394	2,000	-targets not achieved due to prolonged court delays
	Complaint Handling Mechanism developed and implemented	% of cases addressed	0	15%	25%	0	20%	40 %	Target achieved due to the new handling mechanism developed

#### 2.2 Expenditure Analysis (2013/14-2015/16)

During the period under review, the total allocation to the sector was Kshs. 68,459 million in 2013/14 and increased to Kshs. 78,877 million in 2014/15 but decreased to Kshs. 63,481 million in 2015/16. The funds absorption rate for the sector in 2013/14 FY was Kshs. 52,847 at 77%, Kshs 62,782 million in 2014/15 at 80% and Kshs. 55,088 in 2015/2016 at 87%.

The Recurrent allocation in 2013/14 FY was KShs 17,918 million, KShs 18,438 million in 2014/15 FY and KSh 14,663 in 2015/16 FY. The expenditure was Kshs 15,547 million, Kshs. 17,479 million and 12,357 million respectively.

The Development budget allocation was Kshs. 50,542 million in 2013/14 FY and increased to KShs. 60,418 million in 2014/15 FY, then decreased to Kshs. 49,066 million in 2015/16 FY. The expenditure for the three financial years was Kshs. 37,299, Kshs. 45,281 million, Kshs. 42,731 million respectively.

During the period under review the sector spent a total of Kshs 6,680 million on Access to Government Procurement Opportunities (AGPO).

#### 2.2.1 Analysis of Programme Expenditure

The analysis of programme/ sub programme expenditure is as shown in Table 2.2.

**Table 2.2: Programme/Sub-Programme Expenditure Analysis** 

ANALYSIS OF PROGRAMME EXPENDITURE (Ksh.Million)							
	APPROVED BUDGET			ACTUAL E	ACTUAL EXPENDITURE		
	2013/14	2014/15	2015/16	2013/14	2014/15	2015/16	
Programme 1: General Adm	inistration,	 Planning a	 nd Support se	ervices -SDA			
S.P.1.1 Agricultural Policy, Legal and Regulatory	565	894	676	515	775	668	
S.P:1.2: Agricultural Planning and Financial Management	654	942	696	591	672	499	
TOTAL PROGRAMME 1	1,219	1,836	1,373	1,106	1,447	1,167	
Programme 2: Crop Develop	ment and M	<b>Tanagemen</b>	t				
S.P2.1:Land and Crops Development	1,951	2,326	1,339	1,616	1,902	1,039	
S.P2.2: Food Security	2,360	6,090	2,024	1,955	5,939	1,746	
S.P2.3: Quality Assurance and Monitoring of Outreach Services	4,662	5,744	3,584	3,861	4,883	3,086	
S.P 2.4: Agricultural	4,005	2,400	2,308	3,317	2,109	1,441	

Research						
TOTAL PROGRAMME 2	12,978	16,560	9,257	10,748	14,833	7,311
Programme 3: Agribusiness	,					
S.P3.1: Agribusiness and Market Development	11,373	4,724	5,924	8,882	4,622	5,621
S.P3.2: Agricultural Information Management	589	45	53	460	40	45
TOTAL PROGRAMME 3	11,962	4,769	5,977	9,342	4,663	5,666
Programme 4: Irrigation and	l Drainage	Infrastruct	ure			
S.P4.1: Promotion of Irrigation and Drainage Development Management	12,092	15,897	5,495	9,370	9,090	5,495
TOTAL PROGRAMME 4	12,092	15,897	5,495	9,370	9,090	5,495
Programme 5: Livestock Res	source Man	agement an	d Developme	nt		
S.P5.1: Livestock Policy Development and capacity building Programme		21	-		21	
TOTAL Programme 5	-	21	-	-	21	-
Total Vote	38,251	39,085	22,102	30,566	30,055	19,639
Programme 5: Fisheries Dev	l elopment a	nd Manage	ment			
S.P 5.1: Fisheries policy, Strategy and capacity building	199	168	152	191	147	152
S.P 5.2: Aquaculture Development	205	242	194	211	218	125
S.P 5.3 Management and Development of Capture Fisheries	1247	1165	986	1233	1165	960
S.P 5.4 Assurance of Fish Safety, Value addition and Marketing	21	54	133	20	38	89
S.P 5.5 Marine and Fisheries Research	1210	1589	2259	1019	1589	2259
Total Programme	2882	3218	3724	2674	3157	3585
TOTAL VOTE	2882	3218	3724	2674	3157	3585
Programme 6: Livestock Res	sources Ma	nagement a	nd Developm	ent		
SP6.1: Livestock Policy						
Development and capacity building Programme	1,892	2,360	2,235	1,586	2,354	1,996
SP6.2: Livestock Production and Management	568	890	717	413	855	672
SP6.3: Livestock Products Value Addition and Marketing	455	576	1,777	429	506	1,253
SP6.4: Food Safety and Animal Products Development	597	748	656	483	640	569

SP6.5: Livestock Disease		0.10		1 0 10		
Management and Control	1,166	960	695	1,060	908	672
Total programme	4,678	5,534	6,080	3,971	5,263	5,163
Total Vote	4,678	5,534	6,080	3,971	5,263	5,163
P.7 Land Policy and Planning	3		l		l	
SP. 7.1 Development	583	1,780	2,319	523	1,759	2,309
Planning and Land Reforms		1,700	2,819		1,705	2,000
SP.7.2 Land Information	516	1,339	1,021	511	1,339	969
Management						
SP.7.3 Land Survey	1,653	3,368	3,086	1,616	3,317	2,997
SP.7.4 Land Use	183	231	252	182	226	238
SP.7.5 Land Settlement	284	390	455	283	390	454
Total Programme 7	3,219	7,108	7,133	3,115	7,032	6,967
P 8 Housing Development an	d Human Se	ttlement				
CD 0.1 II	<i>5</i> 400	5.106	5.010	2 207	2.705	5,000
SP 8.1 Housing development	5,490	5,196	5,919	3,307	3,785	5,000
SP 8.2 Estate management	596	1,717	1,559	585	1,601	1,574
Total Programme 8	6,086.0	6,913	7,478	3,892	5,386	6,575
P 9: Government Buildings						
SP 9.1 Stalled and new	2,208	1,880	1,138	2,213	1,878	1,184
government buildings	2,200	1,000	1,130	2,213	1,070	1,104
SP 9.2 Building standards	44	32	34	38	32	129
and research  Total Programme 9	2,252	1,912	1,172	2,252	1,910	1,313
P 10: Coastline infrastructure	e and pedest	rian access				
			211	4.60		2.5.1
SP10.1 Coastline infrastructure development	172	371	314	168	346	264
SP 10.2 Pedestrian access	_	_	81		_	373
Total Programme 10	172	371	395	168	346	637
P11: Urban and metropolitar	developme	nt	<u> </u>	<u>'</u>		
SP 11.1 Urban mobility and	-	-	103	-	-	-
transport						
SP 11.2 Metropolitan	5,296	6,444	6,336	2,133	2,418	3,560
planning and infrastructure development						
SP. 11.3 Urban development	4,424	6,288	6,610	3,062	5,339	5,034
and planning services	4,424	0,200	0,010	3,002	3,339	3,034
SP 11.4 Urban markets and	-	-	5	-	-	-
development						
Total Programme 11	9,720	12,732	13,055	5,195	7,757	8,595
P12: General administration,	planning an	d support so	ervices			
SP 12.1 Administration,	562	482	681	467	471	381
planning and support						
services						

SP 12.2 Procure	,	168	131	29	167	106
warehousing and supply	y					
<b>Total Programme 12</b>	593	650	812	495	638	487
TOTAL VOTE 1111						
	22,042	29,686	30,293	15,117	23,069	24,574
PROGRAMME 8:Lar	nd Administration	and Manag	ement			
S.P. 8.1: Land administ	ration 606	1535	1530	519	1238	1475.5
TOTAL PROGRAMN	ME 8 606	1,535	1,530	519	1,238	1475.5
TOTAL VOTE.2021	606	1,535	1,530	519	1,238	1475.5
Total Sector	68,459	78,877	63,481	52,846	62,782	55,088

### 2.2.2 Analysis of Programme Expenditure by Economic Classification

Table 2.3 shows the expenditure analysis by economic classification over the review period.

**Table 2.3: Programme Expenditure Analysis by Economic Classification** 

ANALYSIS OF PROGRA		ENDITURE I				
<b>Economic Classification</b>	APPROV	ED BUDGE	T	ACTUAI	EXPEND	ITURE
	2013/14	2014/15	2015/16	2013/14	2014/15	2015/16
Programme 1: General Administration, Planning and Support services						
Current Expenditure	786	746	1,068	714	711	898
Compensation of Employees	273	273	266	268	247	262
Use of Goods and Services	174	207	166	168	204	140
Grants and other Transfers	339	258	622	278	258	494
Other Recurrent	0	8	14	0	2	2
Capital Expenditure	433	1,092	305	392	736	269
Acquisition of Non-Financial Assets	0	13	0	0	9	0
Capital Grants to Government Agencies	433	1,079	275	392	995	244
Other Development	0	0	30	0	0	25
Total programme 1	1,219	1,837	1,373	1,106	1,447	1,167
<b>Programme 2: Crop Development an</b>	nd Manage	ment				
Current Expenditure	6,511	8,379	4,856	5,351	8,283	3,073
Compensation of Employees	494	470	552	468	468	486
Use of Goods and Services	692	1,163	408	521	1,078	172
Grants and other Transfers	3,073	2,994	2,760	2,260	2,987	1,975
Other Recurrent	2,252	3,752	1,135	2,102	3,750	439
Capital Expenditure	6,467	8,181	4,401	5,397	6,550	4,388
Acquisition of Non-Financial Assets	129	844	224	122	776	99
Capital Grants to Government Agencies	6,188	7,240	4,081	5,200	5,677	4,044
Other Development	150	97	95	75	97	95

Total programme 2	12,978	16,561	9,257	10,748	14,833	7,311
Programme 3: Agribusiness and Info	ormation N	Management	1	1	1	1
Current Expenditure	856	172	168	796	150	118
Compensation of Employees	117	93	88	109	91	78
Use of Goods and Services	0	57	56	0	40	40
Grants and other Transfers	739	18	23	687	17	19
Other Recurrent	0	4	1	0	2	0
Capital Expenditure	11,106	4,597	5,810	8,546	4,513	5,529
Acquisition of Non-Financial Assets	4,376	27	290	2,746	0	66
Capital Grants to Government	6,730	72	60	5,800	64	7
Agencies						
Other Development	0	4,500	5,460	0	4,449	5,456
Total programme 3	11,962	4,769	5,978	9,342	4,663	5,666
Programme 4: Irrigation and Drain	age Infrast	ructure		•		
<b>Current Expenditure</b>	856	469	203	824	246	203
Compensation of Employees	199	117	46	192	116	46
Use of Goods and Services	0	5	3	0	4	3
Grants and other Transfers	657	526	154	632	126	154
Other Recurrent	0	1	0.2	0	0	0.2
Capital Expenditure	11,236	15,248	5,293	8,546	8,844	5293
Acquisition of Non-Financial Assets	4,376	4,588	435	3,210	2,606	435
Capital Grants to Government Agencies	6,860	10,660	4,858	5,336	6,238	4858
Other Development	0	0	0	0	0	0
Total programme 4	12,092	15,897	5,495	9,370	9,090	5,495
<b>Programme 5: Livestock Resources</b>	∟ Manageme	ent and Deve	lopment			
Current Expenditure		21			21	
Compensation of Employees		21			21	
Total Programme 5		21			21	
Total vote	38,251	39,085	22,103	30,566	30,055	19,639
Programme 5: Fisheries Developmen	· ·	ŕ				
Current Expenditure	973	1,114	1330	972	1,097	1275
Compensation of employees	163	194	220	153	181	220
Use of Goods and services	121	100	173	132	97	128
Grants and other transfers	685	763	924	684	762	924
Social benefits	0	55	0	0	55	0
Other recurrent	4	2	13	3	2	3
Capital Expenditure	1,909	2,104	2394	1,702	2,060	2310
Acquisition of non-financial assets	1,270	1,226	964	1,259	1,187	887
Grants and other transfers	558	827	1373	368	827	1373
Other development	81	51	57	75	46	50
Total Programme	2,882	3,218	3,724	2674	3,157	3585
Total Vote	2,882	3,218	3,724	2674	3,157	3585

<b>Programme 6: Livestock Resources</b>	Managemen	t and Develo	pment			
Current Expenditure	2,018	1,838	2,064	1,962	1,818	1,976
Compensation of employees	1,126	1,373	1,253	1,122	1,358	1,195
Use of goods and services	0	376	635	0	323	609
Grants and other transfers	892	50	161	840	101	161
Other Recurrent	0	39	15	0	36	12
Capital Expenditure	2,660	3,696	4,016	2,009	3,445	3,186
Acquisition of Non-Financial Assets	1,392	748	359	1,061	729	351
Capital grants Government Agencies Other Development	1,268	2,548 400	3,312 345	948	2,363 353	2,499 336
*	Ü					
Total Programme 6	4,678	5,534	6,080	3,971	5,263	5,163
Total Vote	4,678	5,534	6,080	3,971	5,263	5,163
Programme 7: Land Policy and Plan	l ining					
Current Expenditure	1,698.08	2,229.00	2,147.00	1,692.00	2,213.00	2,119.00
Compensation of Employees	1,486.00	1,709.00	1,899.00	1,481.00	1,709.00	1,899.00
Use of goods and services	191.00	510.00	231.00	191.00	500.00	215.00
Grants and other Transfers	-	-	10.00	-	-	-
Social Benefits	0.08	-	-	-	-	-
Other Recurrent	21.00	10.00	7.00	20.00	4.00	5.00
Capital Expenditure	1,521.00	4,879.00	4,986.00	1,423.00	4,819.00	5,368.00
Acquisition of Non-Financial Assets	1,471.00	2,643.00	2,858.00	1,387.00	2,639.00	2,715.00
Capital Grants to Government Agencies	-	-	82.00	-	-	-
Other Development	50.00	2,236.00	2,046.00	36.00	2,180.00	2,653.00
Total programme	3,219.08	7,108.00	7,133.00	3,115.00	7,032.00	7,487.00
Programme 8: Housing developmen	nt and huma	n settlement				
Current Expenditure	1,566.00	1,055.30	451	1,164.00	1,043.30	445
Compensation of Employees	338.00	325.00	334.00	338.00	324.00	329
Use of goods and services	109.00	111.00	100.00	98.00	104.00	100
Grants and other Transfers	1,119.00	619.00	16.00	728.00	615.00	16
Social Benefits	-	-	-	-	_	0.10
Other Recurrent	-	0.30	0.14	-	0.30	
Capital Expenditure	4,520.00	5,858.00	7,027.00	2,728.00	4,343.00	6,130
Acquisition of Non-Financial Assets	4,458.00	5,596.00	5,131.00	2,666.00	4,159.00	4,977

Capital Grants to Government Agencies	-		1,709.00	_	_	954
Other Development	62.00	262.00	187.00	62.00	184.00	198
Total programme	6,086.00	6,913	7,478	3,892	5,386	6,575
Programme 9: Government building		, ,	,	,	, ,	,
Current Expenditure	322.00	238.00	321	299.00	237.40	471.00
Compensation of Employees	239.00	201.00	267.00	237.00	201.00	269.00
Use of goods and services	83.00	37.00	55	62.00	36.40	29.00
Grants and other Transfers	-	-	-	-	-	173.00
Social Benefits	-	-	_	ı	-	-
Other Recurrent	-	-	-	-	-	=
Capital Expenditure	1,930.00	1,673.00	851	1,952.00	1,673.00	842.00
Acquisition of Non-Financial Assets	1,912.00	1,646.00	828.00	1,953.00	1,645.00	722.00
Capital Grants to Government Agencies	-	-	-	-	-	100.00
Other Development	18.00	28.00	23.00	=	28.00	20.00
Total programme	2,252	1,912.00	1,172	2,252.00	1,910	1,313
Programme 10: Coastline infrastruc	cture and ped	lestrian acce	SS			
Current Expenditure	(( 00					
Current Expenditure	66.00	80.00	57	62.00	55	136
Compensation of Employees	58.00	<b>80.00</b> 50.00	50.00	<b>62.00</b> 58.00	55 50.00	<b>136</b> 51
-						
Compensation of Employees	58.00	50.00	50.00	58.00	50.00	51
Compensation of Employees Use of goods and services	58.00	50.00	50.00	58.00	50.00	51
Compensation of Employees  Use of goods and services  Grants and other Transfers	58.00	50.00	50.00 7 -	58.00	50.00	51
Compensation of Employees  Use of goods and services  Grants and other Transfers  Social Benefits	58.00 8.00	50.00 30.00 -	50.00 7 -	58.00	50.00	51
Compensation of Employees  Use of goods and services Grants and other Transfers Social Benefits Other Recurrent  Capital Expenditure  Acquisition of Non-Financial Assets	58.00 8.00 - -	50.00 30.00 - -	50.00	58.00	50.00	51 4. 81
Compensation of Employees  Use of goods and services Grants and other Transfers Social Benefits Other Recurrent  Capital Expenditure	58.00 8.00 - - - 106.08	50.00 30.00 - - - 291.00	50.00	58.00 4.00 - - - 106.00	50.00 5.30 - - - 291	51 4. 81 <b>501</b>
Compensation of Employees  Use of goods and services  Grants and other Transfers  Social Benefits  Other Recurrent  Capital Expenditure  Acquisition of Non-Financial Assets  Capital Grants to Government	58.00 8.00 - - - 106.08	50.00 30.00 - - - 291.00	50.00 7 - - - 338 338	58.00 4.00 - - - 106.00	50.00 5.30 - - - 291	51 4. 81 <b>501</b>
Compensation of Employees  Use of goods and services Grants and other Transfers Social Benefits Other Recurrent  Capital Expenditure  Acquisition of Non-Financial Assets Capital Grants to Government Agencies Other Development  Total programme	58.00 8.00 - - - 106.08 106.00 - 0.08	50.00 30.00 - - - 291.00 285.00 - 6.00	50.00 7 - - - 338 338	58.00 4.00 - - - 106.00	50.00 5.30 - - - 291 285	51 4. 81 <b>501</b>
Compensation of Employees  Use of goods and services Grants and other Transfers Social Benefits Other Recurrent  Capital Expenditure  Acquisition of Non-Financial Assets Capital Grants to Government Agencies Other Development	58.00 8.00 - - - 106.08 106.00 - 0.08	50.00 30.00 - - - 291.00 285.00 - 6.00	50.00 7 - - 338 338	58.00 4.00 - - - 106.00 106.00	50.00 5.30 291 285	51 4. 81 <b>501</b> 501
Compensation of Employees  Use of goods and services Grants and other Transfers Social Benefits Other Recurrent  Capital Expenditure  Acquisition of Non-Financial Assets Capital Grants to Government Agencies Other Development  Total programme	58.00 8.00 - - - 106.08 106.00 - 0.08	50.00 30.00 - - - 291.00 285.00 - 6.00	50.00 7 - - 338 338	58.00 4.00 - - - 106.00 106.00	50.00 5.30 291 285	51 4. 81 <b>501</b> 501
Compensation of Employees  Use of goods and services Grants and other Transfers Social Benefits Other Recurrent  Capital Expenditure  Acquisition of Non-Financial Assets Capital Grants to Government Agencies Other Development  Total programme Programme 11: Urban and metropo	58.00 8.00 - - 106.08 106.00 - 0.08 172 Ditan develop	50.00 30.00 - - 291.00 285.00 - 6.00 371.00	50.00 7 - - 338 338 - - 395	58.00 4.00 - - 106.00 106.00	50.00 5.30 - - - 291 285 - 5	51 4. 81 501 501

	I					
Grants and other Transfers	-	-	0.54	-	-	-
Social Benefits	=	=	-	=	-	6
Other Recurrent	49.00	12.00	10.00		11.00	
Other Recurrent	49.00	12.00	10.00	-	11.00	
Capital Expenditure	8,527.00	12,054.00	12,749.00	4,375.00	7,432.00	8,359
Acquisition of Non-Financial Assets	8,103.00	11,718	11,490.00	4,252.00	7,223.00	7,186
Capital Grants to Government	0,103.00	11,710	11,170.00	1,232.00	7,223.00	7,100
Agencies	-	=	-	-	-	-
Other Development	424.00	336.00	1,259.00	123.00	209.00	1,173
Other Development	424.00	330.00	1,239.00	123.00	209.00	1,173
Total programme	9,720	12,732	13,055	5,195.00	7,757.00	8,595
Programme 12: General administrat	ion, plannin	g and suppor	rt srvices	T	T	
Current Expenditure	586.00	447	500.00	491.00	437.00	267
Compensation of Employees	241	155.8	83	240	162	90
Use of goods and services	280	216	254	199	203	169
Grants and other Transfers	61	68	158	50	68	6
Social Benefits	2	2	-	-	0.2	_
Other Recurrent	2	4.7	5	2	3.8	2
Capital Expenditure						
	7.00	203.00	312.00	4.00	201.00	220
Acquisition of Non-Financial Assets	-	103	43	4	102	17
Capital Grants to Government Agencies	-	-	165	-	-	100
Other Development	7	100	104	-	99	103
Total programme	502.00	<b>(50</b> )	012.00	40.7	(20.00	407
	593.00	650	812.00	495	638.00	487 24,574
Total Vote 1111	22,042	29,686	30,045	15,117	23,069	24,574
Programme 13: Land Administration	n and Mana	gement (Nati	ional Land (	Commission	)	
<b>Current Expenditure</b>	486.45	993	1,240	399.5	863.7	1139.7
Compensation of employees	194.85	447	638.0	139.9	447	638
Use of Goods and Services	291.6	416.7	527	259.6	416.7	501.7
Grants and Other Transfers	-	-	-	-	-	-
Other Recurrent	-	129.3	75	-	-	-
Capital Expenditure	119.5	542	289	119	374.3	335.8
Acquisition of Non – financial	119.5	542	261	119	374.3	335.8
Assets						
Capital Grants to Government	-	-	-	-	-	-
Agencies Other Development			28			
TOTAL PROGRAMME.	-	1 525		519	1 220	1 475 5
TOTAL VOTE:2021	606	1,535	1,529 1,529	519	1,238	1,475.5
TOTAL VOIE;2021	606	1,535	1,529	519	1,238	1,475.5

#### 2.2.3 Analysis of Capital Projects

A total of 188 capital projects were undertaken during the period under review and are at different stages of completion. Completion of capital projects was affected by inadequate allocation of resources resulting in projects taking longer than planned. The number of projects implemented by each sub-sector is as indicated below:

Sub Sector	No.
Agriculture	29
Livestock	29
Fisheries	11
MoLHUD	116
NLC	3
Total	188

Table 2.4 gives the detailed analysis of the capital projects.

**Table 2.4: Analysis of Performance of Capital Projects** 

CAPITAL PROJECTS IN THI	E MINISTRY/DEPARTI	MENT /AGENCY
PROJECT 1:AGRICULTU	JRE SECTOR D	<b>EVELOPMENT SUPPORT</b>
PROGRAMME (ASDSP)		
Contract date: 2012	Contract Completion	Location: Nationwide
Contract Cost: 6.087 billion	date: 2017	Expected Completion date: 2017
Completion Stage 2013/14:	Expected Final Cost:	Completion Stage 2015/16: 82%
31.8%	6.087 billion	Budget Provision 2015/16:
Budget Provision 2013/14:	Completion Stage	Ksh1,354 Million
Kshs1,000 million	2014/15 44.8%	
	Budget Provision	
	2014/15: Kshs1,559.5	
	million	
Brief overview of the specific	needs to be addressed	by the project: To support the
transformation of Kenya's Agri	cultural sector into an ir	nnovative, commercially oriented,
competitive and modern industry	that will contribute to pov	verty reduction and improved food

security in rural and urban Kenya. PROJECT 2: SMALL SCALE HORTICULRE DEVELOPMENT PROJECT (SHDP)

I KOJECI 2. SMALI	DOCALL	HORTICOLKE		OTHERT I ROSECT (SHDI)
Contract date:	2008	Contract Comp	letion	Location: South, Central &
Contract Cost: 2,075.5	Million	date: 2015		North Rift and Upper & Lower
Completion Stage	2013/14	Expected Final	Cost:	Eastern regions
(95%)		2,075.5 M	illion.	Expected Completion date: 2015
Budget Provision	2013/14	Completion	Stage	Completion Stage 2015/16:
(Kshs) 300,million		2014/15 (95%)		100%
		Budget Pro	vision	Budget Provision 2015/16: 132
		2014/15 (	(Kshs)	Million
		474,458,040		

Brief overview of the specific needs to be addressed by the project: To contribute to poverty reduction and food security in rural Kenya through increasing household incomes of smallscale horticultural producers in the project area by increasing production of horticultural products and enhanced marketing.

Contract Cost: KSh. 2.3 billion Completion Stage 2013/14 (79 8) Budget Provision 2013/14: Ksh 646 million  Brief overview of the specific needs to be addressed by the project: To increase incomes are reduce poverty among poor rural households in medium/high potential areas for which horticulture is a source of livelihood; and increase the health and welfare of Kenyans be improving the quality and increasing the quantity of horticultural produce consumed with the country.  PROJECT 4:KENYA AGRICULTURAL PRODUCTIVITY AND AGRIBUSINES PROJECT(KAPAP)  Contract Cost: 6.7 billion Completion Stage 2013/14 (65%) Budget Provision 2013/14 (Kshs)2.591billion  Brief overview of the specific needs to be addressed by the project: To contribute positive towards improved livelihoods of 2.5 million subject of farm inputs and provision of support services  PROJECT 5:EASTERN AFRICA AGRICULTURAL PRODUCTIVITY AND the project: To contribute positive towards improved livelihoods of 2.5 million smallholder farmers, through the promotion access, utilization of farm inputs and provision of support services  PROJECT 5:EASTERN AFRICA AGRICULTURAL PRODUCTIVITY PROJECT(EAAPP)  Contract Cost: Kshs. 2 Billion Completion Stage 2013/14: Kshs 2Billion Completion Stage 2013/14: Repeted Final Cost: Completion Stage 2013/14: Kshs 2Billion Completion Stage 2013/14: Repeted Final Cost: Completion Stage 2013/14: Repeted Final Cost: Completion Stage 2015/16: 999 Budget Provision million 2014/15: Kshs 901.2  Brief overview of the specific needs to be addressed by the project: To increase agricultur productivity and growth by enhancing regional specialization in ag						
Contract Cost: KSh. 2.3 billion Completion Stage 2013/14 (79 8) Budget Provision 2013/14: Ksh 646 million  Brief overview of the specific needs to be addressed by the project: To increase incomes are reduce poverty among poor rural households in medium/high potential areas for which horticulture is a source of livelihood; and increase the health and welfare of Kenyans be improving the quality and increasing the quantity of horticultural produce consumed with the country.  PROJECT 4:KENYA AGRICULTURAL PRODUCTIVITY AND AGRIBUSINES PROJECT(KAPAP)  Contract Cost: 6.7 billion Completion Stage 2013/14  (65%) Budget Provision 2013/14 (5%s) 1.0664  Brief overview of the specific needs to be addressed by the project: To increase incomes are countrywide consumed with the country.  PROJECT 6:KENYA AGRICULTURAL PRODUCTIVITY AND AGRIBUSINES PROJECT(KAPAP)  Contract date: 2010 Contract Completion date: 2014 (65%) Budget Provision 2013/14 (5.86%) Budget Provision 2013/14 (5.86%) Budget Provision 2013/14 (5.86%) Budget Provision 2013/14 (5.86%) Brief overview of the specific needs to be addressed by the project: To contribute positive towards improved livelihoods of 2.5 million smallholder farmers, through the promotion date: Feb 2015 Contract Cost: Kshs. 2 Billion Completion Stage 2013/14: Expected Final Cost: Kshs 2 Billion Completion Stage 2013/14: Expected Final Cost: Kshs 2 Billion Completion Stage 2013/14: Expected Final Cost: Kshs 2 Billion Completion Stage 2013/14: Expected Final Cost: Kshs 2 Billion Completion Stage 2013/14: Expected Final Cost: Kshs 2 Billion Completion Stage 2013/14: Expected Final Cost: Completion Stage 2015/16: 99 Budget Provision million 2014/15: 80% Budget Provision 2013/14: Expected Final Cost: Completion Stage 2015/16: 214 million 2015/16: 214 million 2015/16: 21		ER HORTICULTURE	MARKETING PROGRAMME			
Brief overview of the specific needs to be addressed by the project: To increase incomes ar reduce poverty among poor rural households in medium/high potential areas for which horticulture is a source of livelihood; and increase the health and welfare of Kenyans be improving the quality and increasing the quantity of horticultural produce consumed with the country.  PROJECT 4:KENYA AGRICULTURAL PRODUCTIVITY AND AGRIBUSINES PROJECT(KAPAP)  Contract date: 2010 Contract Completion Completion Stage 2013/14 Expected Final Cost: (65%) 6.7 B Completion Stage 2013/14 Stage 2014/15 (80%) Budget Provision 2013/14 Stage 2014/15 (80%) Budget Provision 2014/15 (Kshs)2.591billion Brief overview of the specific needs to be addressed by the project: To contribute positive towards improved livelihoods of 2.5 million smallholder farmers, through the promotion access, utilization of farm inputs and provision of support services  PROJECT 5:EASTERN AFRICA AGRICULTURAL PRODUCTIVIT PROJECT(EAAPP)  Contract Cost: Kshs. 2 Billion date: Feb 2015 Completion Stage 2013/14: Expected Final Cost: Kshs 2Billion Completion Stage 2013/14: Completion Stage 2013/14: Expected Final Cost: Kshs 2 Billion 2014/15: 80% Budget Provision 2015/16: 214 million 2014/15: Kshs 901.2  Brief overview of the specific needs to be addressed by the project: To increase agricultur productivity and growth by enhancing regional specialization in agricultural research and increased sharing of identified agricultural technologies.  PROJECT 6:KENYA AGRICULTURAL PRODUCTIVITY AND SUSTAINABL LAND MANAGEMENT PROJECT (KAPSLM)	Contract date: 2007 Contract Cost: KSh. 2.3 billion Completion Stage 2013/14 (79 %) Budget Provision 2013/14: Ksh	date: 2014 Expected Final Cost: 2.3 Billion Completion Stage 2014/15 (98%) Budget Provision	Expected Completion date:2015 Completion Stage 2015/16: 100% Budget Provision 2015/16:			
reduce poverty among poor rural households in medium/high potential areas for which horticulture is a source of livelihood; and increase the health and welfare of Kenyans be improving the quality and increasing the quantity of horticultural produce consumed with the country.  PROJECT 4:KENYA AGRICULTURAL PRODUCTIVITY AND AGRIBUSINES PROJECT(KAPAP)  Contract date: 2010 Contract Completion Completion Stage 2013/14 Expected Final Cost: 6.7 billion Budget Provision 2013/14 (Kshs) 2.591billion Stage 2014/15 (80%)  Brief overview of the specific needs to be addressed by the project: To contribute positive towards improved livelihoods of 2.5 million smallholder farmers, through the promotion access, utilization of farm inputs and provision of support services  PROJECT 5:EASTERN AFRICA AGRICULTURAL PRODUCTIVIT PROJECT(EAAPP)  Contract date: Feb 2009 Contract Completion Completion Stage 2013/14: Expected Final Cost: Kshs 2Billion Completion Stage 2013/14: Expected Final Cost: Kshs 2Billion Completion Stage 2013/14: Expected Final Cost: Kshs 2Billion Dadget Provision 2013/14: Expected Final Cost: Kshs 2Billion Completion Stage 2013/14: Expected Final Cost: Kshs 2Billion Completion Stage 2013/14: Expected Final Cost: Kshs 2Billion Dadget Provision 2014/15: 80% Budget Provision million 2014/15: Kshs 901.2  Brief overview of the specific needs to be addressed by the project: To increase agriculture productivity and growth by enhancing regional specialization in agricultural research and facilitate increased sharing of identified agricultural technologies.  PROJECT 6:KENYA AGRICULTURAL PRODUCTIVITY AND SUSTAINABL LAND MANAGEMENT PROJECT (KAPSLM)		million				
Contract date: 2010 Contract Completion Completion Stage 2013/14 Expected Final Cost: 6.7 B Completion Stage 2013/14 Expected Final Cost: 6.7 B Completion Stage 2015/16: 86% Budget Provision 2013/14 Stage 2014/15 (80%)  Brief overview of the specific needs to be addressed by the project: To contribute positive towards improved livelihoods of 2.5 million smallholder farmers, through the promotion access, utilization of farm inputs and provision of support services  PROJECT 5:EASTERN AFRICA AGRICULTURAL PRODUCTIVIT PROJECT(EAAPP)  Contract date: Feb 2009 Contract Completion Completion Stage 2013/14: Expected Final Cost: Kshs 2 Billion Completion Stage 2013/14: Expected Final Cost: Kshs 2 Billion Budget Provision 2013/14: Completion Stage 2013/14: Expected Final Cost: Kshs 468 million  Brief overview of the specific needs to be addressed by the project: To contribute positive towards improved livelihoods of 2.5 million smallholder farmers, through the promotion of access, utilization of farm inputs and provision of support services  PROJECT (EAAPP)  Contract Cost: Kshs. 2 Billion date: Feb 2015  Completion Stage 2013/14: Expected Final Cost: Kshs 2Billion Budget Provision Stage 2015/16: 99% Stage 2014/15: 80%  Budget Provision Stage 2015/16: 214 million 2015/16: 214 millio	reduce poverty among poor run horticulture is a source of liveli improving the quality and increa	ral households in medium hood; and increase the h	m/high potential areas for which lealth and welfare of Kenyans by			
Contract Cost: 6.7 billion Completion Stage 2013/14 Expected Final Cost: 6.7 B Completion Stage2015/16: 86% Budget Provision 2013/14 Stage 2014/15 (80%) Budget Provision: 2014/15 (Kshs)1.0664 billion  Brief overview of the specific needs to be addressed by the project: To contribute positive towards improved livelihoods of 2.5 million smallholder farmers, through the promotion access, utilization of farm inputs and provision of support services  PROJECT 5:EASTERN AFRICA AGRICULTURAL PRODUCTIVIT PROJECT(EAAPP)  Contract date: Feb 2009 Contract Completion date: Feb 2015 Completion Stage 2013/14: Expected Final Cost: Kshs 2Billion Completion Stage 2013/14: Completion Stage 2014/15: 80% Budget Provision 2014/15: Kshs 901.2  Brief overview of the specific needs to be addressed by the project: To increase agricultur productivity and growth by enhancing regional specialization in agricultural research and facilitate increased sharing of identified agricultural technologies.  PROJECT 6:KENYA AGRICULTURAL PRODUCTIVITY AND SUSTAINABL LAND MANAGEMENT PROJECT (KAPSLM)	PROJECT(KAPAP)	CULTURAL PRODUC				
Brief overview of the specific needs to be addressed by the project: To contribute positive towards improved livelihoods of 2.5 million smallholder farmers, through the promotion of access, utilization of farm inputs and provision of support services  PROJECT 5:EASTERN AFRICA AGRICULTURAL PRODUCTIVIT PROJECT(EAAPP)  Contract date: Feb 2009 Contract Completion date: Feb 2015 Completion Stage 2013/14: Expected Final Cost: Kshs. 2 Billion Completion Stage 2013/14: Completion Stage Expected Completion date: Feb 2015 Completion Stage 2015/16: 99% Budget Provision 2014/15: 80% Budget Provision 2014/15: Kshs 901.2  Brief overview of the specific needs to be addressed by the project: To increase agricultur productivity and growth by enhancing regional specialization in agricultural research and facilitate increased sharing of identified agricultural technologies.  PROJECT 6:KENYA AGRICULTURAL PRODUCTIVITY AND SUSTAINABL LAND MANAGEMENT PROJECT (KAPSLM)	Contract Cost: 6.7 billion Completion Stage 2013/14 (65%) Budget Provision 2013/14	date: 2014 Expected Final Cost: 6.7 B Completion Stage 2014/15 (80%) Budget Provision: 2014/15 (Kshs)1.0664	countrywide Expected Completion date: 2015 Completion Stage2015/16: 86% Budget Provision 2015/16: KSh			
PROJECT 5:EASTERN AFRICA AGRICULTURAL PRODUCTIVIT PROJECT(EAAPP)  Contract date: Feb 2009 Contract Completion date: Feb 2015 countrywide  Completion Stage 2013/14: Expected Final Cost: Expected Completion date: Feb 2015  Budget Provision 2013/14: Completion Stage Completion Stage 2015/16: 99%  Kshs 468 million 2014/15: 80% Budget Provision 2014/15: Kshs 901.2  Brief overview of the specific needs to be addressed by the project: To increase agricultur productivity and growth by enhancing regional specialization in agricultural research and facilitate increased sharing of identified agricultural technologies.  PROJECT 6:KENYA AGRICULTURAL PRODUCTIVITY AND SUSTAINABL LAND MANAGEMENT PROJECT (KAPSLM)	towards improved livelihoods of	eds to be addressed by the 2.5 million smallholder	farmers, through the promotion of			
Contract date: Feb 2009 Contract Completion Location: 24 counties spread date: Feb 2015 countrywide  Completion Stage 2013/14: Expected Final Cost: Expected Completion date: Feb 3015  Budget Provision 2013/14: Completion Stage Completion Stage 2015/16: 99% Kshs 468 million 2014/15: 80% Budget Provision 2014/15: Kshs 901.2  Brief overview of the specific needs to be addressed by the project: To increase agricultur productivity and growth by enhancing regional specialization in agricultural research and facilitate increased sharing of identified agricultural technologies.  PROJECT 6:KENYA AGRICULTURAL PRODUCTIVITY AND SUSTAINABL LAND MANAGEMENT PROJECT (KAPSLM)	PROJECT 5:EASTERN					
productivity and growth by enhancing regional specialization in agricultural research and facilitate increased sharing of identified agricultural technologies.  PROJECT 6:KENYA AGRICULTURAL PRODUCTIVITY AND SUSTAINABL LAND MANAGEMENT PROJECT (KAPSLM)	Contract date: Feb 2009 Contract Cost: Kshs. 2 Billion Completion Stage 2013/14: 63% Budget Provision 2013/14: Kshs 468 million	date: Feb 2015 Expected Final Cost: Kshs 2Billion Completion Stage 2014/15: 80% Budget Provision 2014/15: Kshs 901.2	Expected Completion date: Feb 2015 Completion Stage 2015/16: 99% Budget Provision million 2015/16: 214 million			
LAND MANAGEMENT PROJECT (KAPSLM)	productivity and growth by enhancing regional specialization in agricultural research and to					
Contract date: November 2010   Contract   Completion   Location: 9   counties   with		ECT (KAPSLM)				
Completion Stage 2013/14: Expected Final Cost: 1 Catchments	Contract Cost: 1 billion Completion Stage 2013/14: 72%	date: December 2016 Expected Final Cost: 1 billion	Kinale, Cheragany and Taita Catchments Expected Completion date:			

152 million	2014/15: 90%			Completi	on Stage 201	5/16: 99%
	Budget	Pro	vision	Budget	Provision	2015/16:
	2014/15	(Kshs)	158.5	KSh253	million	
	million					

Brief overview of the specific needs to be addressed by the project: To promote sustainable use of natural resources for higher productivity and incomes for the rural farmers of Kenya and the maintenance of critical ecosystem function in degraded and environmentally sensitive areas. This is done by assisting agricultural producers to adopt environmentally-sound land management practices without sacrificing their economic welfare in the targeted operational areas.

# PROJECT 7: DROUGHT RESILLIENCE AND SUSTAINABLE LIVELIHOOD PROGRAMME IN THE HORN OF AFRICA(DRSLP)

Contract date: July, 2013	Contract	Completion	Location: 6 ASAL counties	
Contract Cost: 5,479 million.	date: June, 2018		(Baringo, West Pokot, Turkana,	
Completion Stage 2013/14: 6%	Expected Final Cost:		Samburu, Isiolo and Marsabit)	
Budget Provision 2013/14:	5,479	Billion.	Expected Completion date: June,	
Kshs 324 million	Completio	n Stage	2018	
	2014/15: 11.3%		Completion Stage 2015/16: 39%	
	Budget	Provision	Budget Provision 2015/16: 648	
	2014/15			
	Kshs 295 1	million		

Brief overview of the specific needs to be addressed by the project: To contribute to poverty reduction, food security and accelerated sustainable economic growth in the Horn of Africa (HOA) through enhanced rural incomes by enhancing drought resilience and improve sustainable livelihoods of the communities in the arid and semi- arid lands of Kenya

#### PROJECT 8: KENYA CEREALS ENHANCEMENT PROJECT (KCEP)

Contract	date:	2014	Contract	Comp	letion	Location: Tharaka Nithi, Kitui,
Contract Cost: Kshs 3 billion			date: 2022			Embu, Nakuru, Uasin Gishu,
Completion Stage 2013/14 (%)		Expected	Final	Cost:	Bungoma, Trans Nzoia, Nandi,	
N/A			Kshs 3B	Comp	letion	Kakamega
Budget	Provision	2013/14	Stage 2014	4/15: 19	6	Expected Completion date:2022
(Kshs) N/	(Kshs) N/A		Budget Provision		vision	Completion Stage 2015/16:13%
			2014/15:	Kshs	96.5	Budget Provision 2015/16: KSh
			million			360 million

Brief overview of the specific needs to be addressed by the project: Support to commercialization of cereal value chains

# PROJECT 9: KENYA ADAPTATION TO CLIMATE CHANGE IN ARID AND SEMI ARID LANDS (KACCAL)

Contract	date:	2012	Contract	Comple	etion	Location: Garissa, Kilifi, West	
Contract Cost:550 million			date: 2016			Pokot, Tana River counties	
Completion	Stage	2013/14:	Expected	Final C	Cost:	Expected Completion date: 2016	
20%			550 M			Completion Stage 2015/16: 95%	
Budget F	Provision	2013/14:	Completio	on S	tage	Budget Provision 2015/16: KSh	
Kshs 258 m	illion		2014/15: 2	29 %		253 Million	
			Budget	Provi	sion		
			2014/15:	Kshs	s240		
			million				

Brief overview of the specific needs to be addressed by the project: Mitigation of effects of climate change in ASALS to increase agricultural productivity and improve livelihoods

#### PROJECT 10: PROJECT ON ENHANCING GENDER RESPONSIVE EXTENSION

SERVICES (PEGRES)		
Contract date: Sept 2014	Contract Completion	Location: Nyeri, Busia,
Contract Cost: Kshs 396.8 M	date: Aug 2017	Kirinyaga counties
Completion Stage 2013/14 (%)	Expected Final Cost:	Expected Completion date: Aug
N/A	396.8 M	2017
Budget Provision 2013/14:	Completion Stage	Completion Stage 2015/16: 60%
(Kshs) N/A	2014/15:	Budget Provision 2015/16: KSh
	12.8%	37 Million
	Budget Provision	
	2014/15 (Kshs): 86.8	
	M	
Brief overview of the specific ne	eds to be addressed by th	e project: Closing the gender gap

Brief overview of the specific needs to be addressed by the project: Closing the gender gap in agriculture to achieve gender equity in resource access and control for agricultural production.

# PROJECT 11: SMALL HOLDER HORTICULTURE EMPOWERMENT PROJECT UNIT PROJECT (SHEP-UP)

Contract	date:	2009	Contract	Comp	oletion	Location: 18	counties	
Contract Co	st: Kshs 3	89 million	date: 201:	5		Expected Cor	npletion o	date:2015
Completion	Stage	2013/14	Expected	Final	Cost:	Completion	Stage	2015/16:
62%			Kshs	389	M	100%		
Budget P	rovision	2013/14:	Completic	n	Stage	Budget Provis	sion 2015	5/16: Nil
Kshs88 mill	ion		2014/15: 8	33%				
			Budget	Pro	vision			
			2014/15:	Kshs	80			
			million					

Brief overview of the specific needs to be addressed by the project: Improve incomes of small holders through technology transfer

# PROJECT 12: SMALL HOLDER HORTICULTURE EMPOWERMENT PROJECT FOR LOCAL AND UPSCALING(SHEP-PLUS)

Contract date: 01/07/2015	Contract Completion	Location: Kirinyaga, Murang'a,
Contract Cost: Kshs 415 million	date: 2020	Kiambu, Nakuru, Uasin Gishu,
Completion Stage 2013/14 0	Expected Final Cost:	Elgeyo Marakwet, Kisumu,
Budget Provision 2013/14: Nil	Kshs 389 M	Homabay, Nyamira, Meru,
	Completion Stage	Embu, Kitui, Makueni &
	2014/15: Nil	Machakos
	Budget Provision	Expected Completion
	2014/15: Nil	date:30/06/2020
		Completion Stage 2015/16: 19%
		Budget Provision 2015/16: Kshs
		80 million

Brief overview of the specific needs to be addressed by the project: To improve incomes of small holder farmers through technology transfer and peer learning through up scaling the experiences and successes the project predecessor, SHEP -UP.

# PROJECT 13: STRENGTHENING FERTILIZER QUALITY AND REGULATORY STANDARDS (AGRA)

Contract	date:	2014	Contract	Comp	oletion	Location: 47 cour	nties
Contract	Cost: Ksh.41	.6 Million	date: 201	18		Expected	Completion
Completion	on Stage 20	13/14 (%)	Expected	Final	Cost:	date:2017/18	_
N/A			KSh. 41 M	Iillion		Completion Stage	2015/16: 37.5
Budget	Provision	2013/14	Completio	n	Stage	Budget Provision	2015/16: KSh

(Kshs) N/A	2014/15 : 1.2 %	25 Million
	Budget Provision	n
	2014/15 (Kshs)	):
	25million	
		by the project: To improve crop
1 -	comes through strengther	ning fertilizer quality and regulatory
standards.		V DDO IECE
PROJECT 14: 2KR AGRICUL		
Contract date: 2013 Contract Cost: KSh433 million	Contract Completion date: 2017	n Location: Rice growing regions (mwea, Bunyala, Ahero, West
Completion Stage 2013/14: 7%	Expected Final Cost:	Kano, Pekerra, Ewani/ Wema
Budget Provision 2013/14:	-	Expected Completion date: 2017
Kshs7.5 million	Completion Stag	
	2014/15 : 65.2%	67.5%
	Budget Provision	n Budget Provision 2015/16: KSh.
	2014/15: Kshs:25	
	million	
Brief overview of the specific ne	eeds to be addressed by	the project: Facilitate availability of
•	•	ricultural operations for improved
agricultural productivity, outputs		
	AND TECHNOLOGY	Y RESEARCH PROGRAMME
SUPPORT –(SATREPS)		T TZ' ' TZ'
Contract date: 2014	Contract Completion date: 2017	
Completion Stage 2013/14 (%)		Kwale, Kilifi Expected Completion date: 2017
Completion Stage 2013/14 (%) N/A	Kshs	Completion Stage 2015/16: 16%
Budget Provision 2013/14		= =
(Kshs)N/A	2014/15 : 18%	26.03 million
(12323)1 11 1	Budget Provision	
	2014/15	
	(Kshs):53.1million	
Brief overview of the specific n	needs to be addressed by	the project: Strengthen Rice Based
Agricultural research for improv	i i	
PROJECT 16: FOOD SECUR		
	- 1	Location: Bungoma, Kakamega,
		Marsabit, Turkana
-	_	Expected Completion date: 1/1/2017
		Completion Stage 2015/16: 28% Budget Provision 2015/16: 175
	1	Million
1 ' '	Budget Provision	WIIIIOII
	2014/15: Kshs 300	
	million	
L		he project: To diversify agricultural
_	•	Oil crops, Cassava and Soya beans
value chains		1 /
PROJECT 17: FOOD SECUR	TITY AND CROP DIVE	CRSIFICATION PROJECT
		Location: Kiambu, Baringo, Embu,
		=
		Kwale, Migori, Meru and Nyandarua Expected Completion date: 2019

Completion Stage	2013/14	Kshs 1,39	95 million	Completion Stage 2015/16: 31%
(%) N/A		Completion	n Stage	Budget Provision 2015/16: KSh 160
Budget Provision	2013/14	2014/15 : 2	20%	Million
(Kshs)N/A		Budget	Provision	
		2014/15	(Kshs):279	
		million		

Brief overview of the specific needs to be addressed by the project: Diversification of agricultural enterprises to mitigate against the effects of Maize Lethal Necrosis Disease (MLND) and for food security improvement.

# PROJECT 18: SMALLHOLDER IRRIGATION PROGRAMME MT KENYA REGION –(SIPMIK)

Contract date: 2	005	Contract Completion Location: Mt. Kenya Region
Contract Cost: Kshs 1550M		date: 2018 Expected Completion date: 2018
Completion Stage 2013	/14:	Expected Final Cost: Completion Stage: 45%
N/A		Kshs 1550 million Budget Provision :239.9 Million
Budget Provision: 2013	3/14	Completion Stage
Kshs: Nil		2014/15: 29%
		Budget Provision
		2014/15: Kshs 450
		million

Brief overview of the specific needs to be addressed by the project: To increase household incomes of small holder farmers through introduction of intensive irrigated farming

# PROJECT 19: SUSTAINABLE SMALL HOLDER IRRIGATION DEVELOPMENT AND MANAGEMENT (SIDEMAN- SAL)

	·/	
Contract date: 2013	Contract Completion	Location: Meru, Narok, Elgeyo,
Contract Cost: Kshs 2,500	date:2018	Kilifi, Laikipia
million	Expected Final	Expected Completion date: 2018
Completion Stage 2013/14:	Cost:Kshs2500M	Completion Stage 2015/16: 18%
N/A	Completion Stage	Budget Provision 2015/16: Nil
Budget Provision 2013/14:	2014/15:18%	(budget moved to Ministry of
Kshs Nil	Budget Provision	Water & Irrigation)
	2014/15: Kshs 445	
	million	

Brief overview of the specific needs to be addressed by the project: Improve food security and income of Kenyans through sustainable rice production, marketing and utilization by doubling rice production in both rain-fed and irrigated ecologies by 2018.

#### **Project 20: SMALL HOLDER IRRIGATION PROGRAMME**

Contract date: 2013	Contract Completion	Location: 17 counties
Contract Cost: 2.9 billion	date:2018	Expected Completion date: 2018
Completion Stage 2013/14 (%)	Expected Final	Completion Stage 2015/16: 45%
35%	Cost:2.9B Completion	Budget Provision 2015/16: KSh
Budget Provision 2013/14:	Stage 2014/15 (%):	132 million
Kshs 500million	40%	
	Budget Provision	
	2014/15: Kshs1,000	
	million	

Brief overview of the specific needs to be addressed by the project: To improve agricultural productivity national food security by expansion of smallholder agriculture and reduce reliance on rain fed agriculture.

#### PROJECT 21: GALANA KULALU FOOD SECURITY PROJECT

Contract date: 2013	Contract Completion date:	Location: Tana River and Kilifi
Contract Cost: Kshs	2017	counties
250 billion	Expected Final Cost: Kshs 495	Expected Completion date: 2018
Completion Stage	billion	Completion Stage 2015/16: 42%
2013/14: 5%	Completion Stage 2014/15 :	Budget Provision 2015/16:
Budget Provision	40%	KSh4,500 million
2013/14 Kshs 4.5	Budget Provision 2014/15:	
billion	Kshs 3.5 billion	

Brief overview of the specific needs to be addressed by the project: To address food security through opening up 1 million acres for irrigation targeting diversified investments on whole value chain approach, starting with a 10,000 acre model farm.

# PROJECT 22: ASAL AGRICULTURAL PRODUCTIVITY RESEARCH PROJECT (ASAL APRP)

Contract Date: 1 May	Contract Completion	Location: All ASAL areas
2012	date: 1st May 2017	Expected Completion date: 1st May 2017
Contract Cost: Kshs	Expected Final Cost:	Completion Stage 2015/16:55%
839M	Kshs 838.8M	Budget Provision 2015/16: KSh 45
Completion	Completion Stage	Million
stage2013/14:25%	2014/15: 50%	
Budget Provisions	Budget provision:	
2013/14 152 million	2014/15:Kshs 280	
	million	

Brief overview of the specific needs to be addressed by the project: Increase agricultural productivity of the ASAL areas through production and distribution and application of appropriate technologies

# PROJECT 23: STATE OF THE ART TEA RESEARCH AND DEVELOPMENT FACTORY

Contract Date: July	Contract Completion	Location: KALRO TRI -,Kericho
2014	date: May 2017	Expected Completion date: June 2016
Contract Cost: Kshs	Expected Final Cost:	Completion Stage 2015/16: 51%
276 million	276 million	Budget Provision 2015/16: KSh 61
Completion stage	Completion Stage	million
2013/14: 24%	2014/15: 67%	
Budget Provisions	Budget provision	
2013/14:Kshs 66 M	2014/15: Kshs 119.7	
	million	

Brief overview of the specific needs to be addressed by the project: Tea Quality Improvement for enhancement of tea earnings, creating a tea research reference facility in Kenya

### PROJECT 24: COFFEE PRODUCTIVITY PROJECT (CPP)

TROUDET 24: COITE	E I KODCCII VII I I K	COSECT (CIT)
Contract Date: 17th	Contract Completion	Location: All coffee growing
June 2013	date: 17th June 2017	counties/areas
Contract Cost :Euros	Expected Final Cost:	Expected Completion date: 17th June
KES 226.26m)	KES 226.26m	2017
Completion stage	Completion Stage	Completion Stage 2015/16: 46%
2013/14:9.4%	2014/15: 35%	Budget Provision 2015/16: KSh 24.09
Budget Provisions	Budget provision	million
2013/14:	2014/15 (KES): 50	
KES 75.04million	million	

Brief overview of the specific needs to be addressed by the project: Contribute to reduction of rural poverty through increasing the income levels of coffee growers and to increase coffee export revenues through increased coffee production at the household and national level

PROJECT 25. THE NATIONAL	EXPANDED IRRIGATION PROGRAMME
	LALANDED INNICIATION I NOMENAMENTE

Contract date: 2013	Contract Completion	Location: Nationwide
Contract Cost: 20.8B	date: 2018	Expected Completion date:2018
Completion Stage	Expected Final Cost:	Completion Stage 2015/16: 25%
2013/14: 20%	20.8 billion	Budget Provision 2015/16: Nil (project
Budget Provision:	Completion Stage	moved to directorate of irrigation in
2013/14: Kshs 4.5 B	2014/15: 25%	Ministry of water and Irrigation)
	Budget Provision	
	2014/15: Kshs 5 billion	

Brief overview of the specific needs to be addressed by the project: To improve Agricultural production, productivity and national food security by expansion of irrigated agriculture.

#### PROJECT NO. 26: CROP INSURANCE

Contract dat	e: 2015	Contract	Completion	Location	: Nationwic	le starting v	with ma	aize
Contract Co	st: KSh	date: 2020		and whe	at zones			
2.2B		Expected 1	Final Cost:	Expected	d Completio	n date:2020	)	
Completion	Stage	2.2 billion		Complet	ion Stage 20	015/16: 4%		
2013/14: N/A		Completion	n Stage	Budget	Provision	2015/16:	KSh	20
Budget F	Provision:	2014/15: 0	%	million				
2013/14: Nil		Budget	Provision					
		2014/15: Ni	il					

Agricultural Insurance is a key flagship of the Jubilee Government to mitigate risks in agriculture. The government will support weather index based insurance to support farmers cope with the risks associated with farming. The premium subsidy will benefit 17,100 maize and wheat farmers in 9 counties (Bungoma, Nakuru, Embu, Homa Bay, Makueni, Machakos, Laikipia, Trans Nzoia and Uasin Gishu)

#### PROJECT NO. 27: SUPPORT TO PYRETHRUM INDUSTRY RECOVERY

Contract date: 2014	Contract Completion	Location: 18 counties
Contract Cost: KSh	date: 2019	Expected Completion date:2019
1.5 billion	Expected Final Cost: 1	Completion Stage 2015/16: 30%
Completion Stage	billion	Budget Provision 2015/16: KSh 234
2013/14: 10%	Completion Stage	million
Budget Provision:	2014/15: 20%	
2013/14: KSh 300M	Budget Provision	
	2014/15: Kshs 300	
	million	

Brief overview of the specific needs to be addressed by the project: Turnaround of the pyrethrum industry and support the livelihoods of over 2 million people who were dependent on the pyrethrum industry before its downfall

# PROJECT NO. 28: NATIONAL ACCELERATED AGRICULTURAL INPUTS ACCESS PROGRAMME

Contract date: 2007	Contract Completion	Location: Nationwide
Contract Cost: KSh 36	date: 2020	Expected Completion date:2020
billion	Expected Final Cost:	Completion Stage 2015/16: 13%
Completion Stage	36 billion	Budget Provision 2015/16: KSh 50million
2013/14: 10%	Completion Stage	
Budget Provision:	2014/15: 12%	

2013/14: KSh 200M	Budget	Provi	sion
	2014/15: million	Kshs	95

Brief overview of the specific needs to be addressed by the project: Food security for beneficiary farmers and dependents; Generate surplus production to enhance national food security; Raise incomes and increase domestic demand for goods and services, contribute more positively in generation of tax /VAT revenues; Improved nutrition, health, and incomes for payment of school, college fees, Transform agriculture into viable commercial enterprises that can attract youth in agriculture.

#### PROJECT NO. 29: NJAA MARUFUKU KENYA (NMK)

Contract date: July	Contract Completion	Location: Expected Completion date:2020
2005	date: June 2016	Completion Stage 2015/16: 68%
Contract Cost: KSh	Expected Final Cost:	Budget Provision 2015/16: KSh 20
2.2B	KSh 2.2B	million
Completion Stage	Completion Stage	
2013/14: 66%	2014/15: 67%	
Budget Provision:	Budget Provision	
2013/14: KSh. 182M	2014/15: Kshs. 32	
	million	

Brief overview of the specific needs to be addressed by the project: Empowered communities who benefit from the NMK support are able to have more social capital, hence able to last longer through networking, community policing, leads to high employment creation through incomes generated from funded projects, has led to payment of educational cost for children and food security.

# CAPITAL PROJECTS IN THE STATE DEPARTMENT OF FISHERIES Project 1: Manufacture, Supply and Commissioning of Two Medium Size Patrol Boats Location: Kisumu & Turkana

Contract date: 2010/2011			Contract con	npletion	date:	Location:	Kisumu	and
Contract	Cost:	Kshs	2012/13			Turkana		
115,000,000			Expected	Final	Cost:	Expected	completion	date:
Completion	stage:	2013/14:	115,000,000			2013/14		
(100%)			Completion		Stage	Completio	on	Stage
Budget Pro	ovision	2013/14:	2014/2015: N	/A		2015/2010	5: N/A	
70million			Budget	Pro	vision	Budget Pr	ovision 2015	5/2016:
			2014/2015: N	/A		N/A		

Brief overview of the specific needs to be addressed by the project

To undertake surveillance and enforcement in Lake Victoria and Turkana

### Project 2: Designing, Building, Supply and Commission of an Offshore Patrol Vessel

Contract date: 16/05/12	Contract completion date:	Location: Bangladesh	
Contract Cost: Kshs 3.5 Billion	2016/17	Expected completion date:	
Completion stage 2013/14	Expected final Cost: Kshs	2016/17	
(25%):	3.6 Billion	Completion stage 2015/16	
Budget Provision	Completion stage 2014/15	(80%)	
2013/14:578.9 million	(50%)	Budget Provision	
	Budget Provision	2015/16:800 million	
	2014/15:800 million		

Brief overview of the specific needs to be addressed by the project

The project will enhance Monitoring, Control and Surveillance in Indian Ocean and enforce compliance of Fisheries Act, Cap. 378 **Project 3: Construction of Quality Laboratory** Contract date: 2012/2013 Contract completion date: Location: Contract Cost: Kshs 700 2012/2013 Nairobi/Kisumu/Mombasa million Expected final Cost: Kshs Expected completion date: Completion stage 2013/14 (0%) 1,050 million 2016/17 Budget Provision 2013/14:Kshs Completion Completion stage: 2015/16 stage: Nil 2014/15 (5%) (10%)**Budget Budget** Provision: Provision: 2015/16:60 million 2014/15:30 million Brief overview of the specific needs to be addressed by the project This is to address fish safety by providing quality assurance laboratory services **Project 4: Completion of Aquaculture Mini Processing Facility Location: Meru** Contract date: 2011/2012 Contract completion date: Location: Meru Expected completion date: Contract Cost: 2012/2013 2013/14 Kshs:58,980,443.60 **Expected** Final Cost: Completion Stage 2013/2014: Kshs:58,980,443.60 Completion stage: (100%)Completion 2015/16:N/A stage: Budget Provision 2013/2014: 2014/15:N/A Budget Provision: 2015/16: Kshs. 12 million Budget Provision: 2014/15: Nil Brief overview of the specific needs to be addressed by the project This will address the problem of Fish post - harvest losses and marketing from aquaculture **Project 5: Completion of Aquaculture Mini Processing Facility** Location: Nyeri Contract date: 2011/2012 Contract completion date: Location: Nyeri Expected completion date: Contract Cost: 2012/2013 Kshs:58,987,728.40 Expected Final Cost: 2013/2014 Completion Stage 2013/2014: 58,987,728.40 Completion stage: 2015/16 Completion stage: 2014/15 Budget Provision: 2015/16: (100%)Budget Provision 2013/2014: : N/A Kshs. 12 million Budget Provision: 2014/15: Nil Brief overview of the specific needs to be addressed by the project This will address the problem of Fish post - harvest losses and marketing from aquaculture Project 6: Completion of Aquaculture Mini Processing Facility Phase I Location: Rongo Contract date: 2011/2012 Contract completion date: Location: Rongo Expected completion date: Contract Cost: Kshs 2012/2013 59,746,892.72 Expected Final Cost: Kshs 2016/2017 Completion Stage 2013/2014: 93,000,000 Completion Stage 2015/2016 (50%)Completion Stage :(95%) Budget Provision 2013/2014: 2014/2015 :( 60%) Budget Provision 2015/2016: Kshs. 12 million Budget Provision Kshs. 11 million 2014/2015: Kshs. 30 million Brief overview of the specific needs to be addressed by the project

This will address the problem of Fish post - harvest losses and marketing in the region

#### **Project 7: Completion of Aquaculture Mini Processing Facility**

Location: Kakamega

Completion Stage 2013/2014: 59,917,729.40 Completion stage: 2015/16: N/A

Budget Provision 2013/2014: 2014/15: N/A Budget Provision: 2015/16: Kshs. 12 million Budget Provision: 2014/15: N/A

Kshs. 12 million

Budget Provision: 2014/15: N/A
N/A

Brief overview of the specific needs to be addressed by the project

This will address the problem of Fish post - harvest losses and marketing from aquaculture

### **Project 8: Aquaculture Technology development and innovation transfers**

Location: Sagana/Kiganjo

Contract date: 2013/14 Contract completion date: Location: Sagana/Kiganjo Contract Cost: Kshs: 1,537 30 June 2016 Expected completion date: Expected Final Cost: Kshs: Million 2018/19 Completion Stage 2013/2014: 1,537 Million Completion Stage 2015/16: (5%) Completion Stage 2014/15: (25%)Budget Provision 2013/2014: Budget Provision 2015/16: (15%)74 million Budget Provision 2014/15: Kshs 96 million 107 million

Brief overview of the specific needs to be addressed by the project

The training halls, hostel and offices were completed; however the hostels, classrooms and offices need to be equipped with beddings, training equipment and furnishers.

#### **Project 9: Kenya Coastal Development Project (KCDP)**

Location: Mombasa (KMFRI)

Contract date :2010/11	Contract completion date:	Location: Mombasa
Contract Cost:	2016/17	(KMFRI)
KSh.3,400,000,000	Expected Final Cost: Kshs.	Expected completion date:
Completion Stage 2013/14:	3,400,000,000	2016/17
(29.7%)	Completion Stage 2014/15:	Completion Stage 2015/16:
Budget Provision 2013/2014:	(42%)	(85%)
Ksh. 527,541,600	Budget Provision 2014/15:	Budget Provision 2015/16:
	Ksh. 771.6 million	Ksh. 1,333 million

Brief overview of the specific needs to be addressed by the project

Improving management effectiveness and enhancing revenue generation of Kenya's coastal and marine resources by increasing revenue earning potential of GoK through sound monitoring, control and surveillance and a transparent process of licensing of foreign vessels (frame survey, patrols and port state measures); improving sound management and regeneration of natural resources and biodiversity in the coastal and marine environment; promoting sustainable livelihoods within a sound governance framework; support to community investments and micro, small and medium enterprises; and co-financing of not-for-profit initiatives of local communities and associations geared towards improving natural resource management or community services.

#### **Project 10: Construction of Oceanographic Centre(phase 1)**

Location: Mombasa (KMFRI)

Contract date: 2009/2010	Contract completion date:	Location: Mombasa
Contract Cost:	2013/2014	(KMFRI)
KSh.120,000,000	Expected Final Cost: KSh.	Expected completion date :
Completion Stage 2013/2014:	245,944,980	2015/2016
(99%)	Completion Stage	Completion Stage
Budget Provision 2013/2014:	2014/2015: (99.5%)	2015/2016: (100%)
Kshs. 10,800,000	Budget Provision	Budget Provision 2015/2016:
	2014/2015: Kshs.	Kshs. 19,700,000
	9,720,000	

Brief overview of the specific needs to be addressed by the project

This project involves construction of a Marine and Ocean Services Centre phase I in Mombasa to provide office space, conference facilities and accommodate projects funded by development partners.

# Project 11: Proposed construction works for Fisheries Monitoring Control and Surveillance Centre

Location: Mombasa

Contract date: 2015/16	Contract completion date:	Location: Mombasa
Contract Cost:	2016/2017	(KMFRI)
KSh.134,800,000	Expected Final Cost:	Expected completion date:
Completion Stage 2013/2014:	KSh.134,800,000	2016/2017
N/A	Completion Stage	Completion Stage
Budget Provision 2013/2014:	2014/2015:N/A	2015/2016: (70%)
NIL	Budget Provision	Budget Provision 2015/2016:
	2014/2015: NIL	Kshs. 76,800,000

#### CAPITAL PROJECTS IN THE STATE DEPARTMENT OF LIVESTOCK

**Project 1: Construction and Refurbishment – Ahiti-Kabete** Location: Nairobi County Contract date: 07.07.2012 Contract Completion date: 30.06.2020 Expected Completion

date:30.06.2020

Contract Cost: 140M Expected Final Cost: 200M

Completion Stage 2013/14 (15%) Completion Stage 2014/15 (45%) Completion Stage

2015/16 (55%)

Budget	Provision	Budget	Provision	2014/15	Budget	Provision
2013/14(Kshs. Millions)		(Kshs. Millions)			2015/16(Kshs. Millions	
52		22			17	

Specific needs to be addressed: construction of perimeter wall, refurbishment of hostels, classrooms, laboratories, offices, improvement of sewerage and water system.

# Project 2: Construction – Ahiti- Nyahururu (new site) Location: Nyandarua County

Contract date: 07.07.2012 Contract Completion date: 30.06.2020 Expected Completion

date:30.06.2020

Contract Cost: 320M Expected Final Cost: 320M

Completion Stage 2013/14 (20%) Completion Stage 2014/15 (22%) Completion Stage

2015/16 (25%)

Budget Provision	Budget Provision 2014/15	Budget Provision 2015/16		
2013/14(Kshs. Millions)	(Kshs. Millions)	(Kshs. Millions		
14	12	16		

Specific needs to be addressed: construction of buildings (administration block, classrooms, laboratories, kitchen and dining hall, hostels and other infrastructure for relocation of the institute and staff houses)

### Project 3 Construction and Refurbishment – Ahiti-Ndomba Location:

**Kirinyaga County** 

Contract date: 12.08.2012 Contract Completion date: 30.09.2018 Expected Completion

date:30.09.2018

Contract Cost: 120M Expected Final Cost: 150M

Completion Stage 2013/14(28%) Completion Stage 2014/15 (47%) Completion Stage

2015/16 (51%)

Budget	Provision	Budget	Provision	2014/15	Budget	Provision
2013/14(Kshs.	2013/14(Kshs. Millions) (Kshs. Millions)			2015/16(Kshs	. Millions)	
14		11			9.2	

Specific needs to be addressed: Refurbishment of hostels, classrooms, library, kitchen and dining hall, water supplies, farm development.

# Project 4: Construction and Refurbishment– Meat Training Institute, Location: Machakos County

Contract date: 20.09.2012 Contract Completion date: 30.12.2016 Expected Completion

date:30.12.2016

Contract Cost: 110.7M Expected Final Cost: 150M

Completion Stage 2013/14 (21.7%) Completion Stage 2014/15 (44%) Completion Stage

2015/16 (55%)

Budget Provision	Budget Provision 2014/15	Budget Provision 2015/16		
2013/14(Kshs. Millions)	(Kshs. Millions)	(Kshs. Millions)		
8	27	35		

Specific needs to be addressed: construction of hostels , classrooms , laboratories and other infrastructure development

# Project 5: : Construction and Refurbishment – Regional Pastoral Training Centre – Griftu

Location: Wajir County

Contract date: 18.07.2012 Contract Completion date: 30.18.2018 Expected Completion

date:30.08.2018

Contract Cost: 150M Expected Final Cost: 150M

Completion Stage 2013/14 (46%) Completion Stage 2014/15 (52%) Completion Stage

2015/16 (61%)

Budget Provision	Budget Provision 2014/15	Budget Provision 2015/16		
2013/14(Kshs. Millions)	(Kshs. Millions)	(Kshs. Millions)		
16	14	13		

Specific needs to be addressed: Construction of hostels, laboratories and farm development

# Project 6: Construction and Refurbishment – Dairy Training Institute Location: Nakuru County

Contract date: 09.08.2013 Contract Completion date: 28.12.2016 Expected Completion

date:28.12.2016

Contract Cost: 100M Expected Final Cost: 150M

Completion Stage 2013/14 (11%) Completion Stage 2014/15 (25%) Completion Stage 2015/16 (43%)

Budget	Provision	Budget	Provision	2014/15	Budget	Provision	2015/16
2013/14(Kshs. Millions)		(Kshs. Millions)		(Kshs. Millions)			
14		24			28		

Specific needs to be addressed: Refurbishment of hostels , laboratories , perimeter fencing , construction of conference facilities and farm development

# Project 7: Construction and Refurbishment – Regional Pastoral Training Centre – Narok

Location: Narok County

Contract date: 11.11.2012 Contract Completion date: 31.12.2017 Expected Completion

date:31.12.2017

Contract Cost: 20M Expected Final Cost: 40M

Completion Stage 2013/14 (17%) Completion Stage 2014/15 (24%) Completion Stage

2015/16 (66%)

Budget	Provision B	Budget	Provision	2014/15	Budget	Provision	2015/16
2013/14(Kshs. Milli	ons) (I	Kshs. M	(illions		(Kshs. M	Iillions)	
3	3	3			3.5		

Specific needs to be addressed: Rehabilitation of hostels and farm development

#### **Project 8:: Livestock Insurance Scheme**

Location: Wajir, Marsabit, Isiolo, Turkana, Tana River and Mandera Counties

Contract date: 2014 Contract Completion date: 31.12.2018 Expected Completion

date:31.12: 2018

Contract Cost: 20M Expected Final Cost: 2B

Completion Stage 2013/14 Completion Stage 2014/15 (1%) Completion Stage 2015/16

(7%)

Budget Provision	Budget Provision 2014/15	Budget Provision 2015/16		
2013/14(Kshs. millions)	(Kshs. millions)	(Kshs. millions)		
0	22	121		

Specific needs to be addressed: to cushion Kenyan pastoral communities against drought related loss of livestock through insurance cover for their livestock

### **Project 9: Small Holder Dairy Commercialization Programme (SDCP)**

Location: Nakuru, Bomet, Kakamega, Bungoma, Kisii, Nyamira, Trans Nzoia, Uasin Gishu,

Nandi Counties

Contract date: 12.07.2006 Contract Completion date: 30.03.2016 Expected Completion

date:30.09.2017 (project extended for 18 months)

Contract Cost: 1.5B Expected Final Cost: 1.5B

Completion Stage 2013/14(82%) Completion Stage 2014/15 (85%) Completion Stage

2014/15 (90%)

Budget Provision	Budget Provision 2014/15	Budget Provision 2015/16		
2013/14(Kshs. Millions)	(Kshs. Millions)	(Kshs. Millions)		
278	405	247		

Specific needs to be addressed: Improve the financial return of market oriented production and trade activities by small holder operators. Enable more rural households to create employment through expanded opportunities for market oriented dairy activities

### **Project 10: : Construction and Refurbishment – Sheep & Goat Breeding Farms**

Location: Kwale, Taita Taveta, Machakos, Tharaka Nithi, Baringo, Nakuru, Narok Counties Contract date: 10.10.2012 Contract Completion date: 30.06.2018 Expected Completion date: 30.06.2018

Contract Cost: 150M Expected Final Cost: 200M

Completion Stage 2013/14(36%) Completion Stage 2014/15 (51%) Completion Stage 2015/16 (57%)

Budget Provision	n Budget	Provision	2014/15	Budget	Provision	2015/16	
2013/14(Kshs. Millions)	(Kshs. l				(Kshs. Millions)		
28	43			22			

Specific needs to be addressed: improvement of water facilities, sheds and bomas, paddocking and fencing, purchase of farm machinery

# Project 11: : Livestock Breeding and Research Farms -Location: Meru, Lamu, Migori & Taita Taveta Counties

Contract date: 15.12.2012 Contract Completion date: 10.12.2016 Expected Completion date:

10.12.2018

Contract Cost: 100M Expected Final Cost: 200M

 $Completion\ Stage\ 2012/13\ (15\%)\ Completion\ Stage\ 2013/14\ (27\%)\ Completion\ Stage$ 

2014/15 (38%)

Budget	Provision	Budget	Provision	2014/15	Budget	Provision	2015/16
2013/14(Kshs. Millions)		(Kshs. Millions)		(Kshs. Millions)			
20		19			16		

Specific needs to be addressed: improvement of water facilities, sheds and bomas, paddocking and fencing, purchase of farm machinery

# Project 12 : Construction and Refurbishment – Regional Ngong Rabbit Training Centre

Location: Kajiado County

Contract date: 15.08.2013 Contract Completion date: 30.12.2017 Expected Completion

date:30.12.2017

Contract Cost: 40M Expected Final Cost: 60 M

Completion Stage 2013/14 (43%) Completion Stage 2014/15 (51%) Completion Stage 2015/16 (60%)

Budget Pro	vision Budge	t Provision	2014/15	Budget	Provision	2015/16	
2013/14(Kshs. Million	(Kshs.	(Kshs. Millions)			(Kshs. Millions)		
18	14	14		7.5			

Specific needs to be addressed: Construction and Equipment of buildings (administration block, kitchen and dining hall, hostels, Rabbit Multiplication Units.

#### **Project 13: Refurbishment Equipping – Regional Milk Analysis Laboratories**

Location: Taita Taveta, Nyeri, Uasin Gishu, Nakuru, and Kisumu Counties

Contract date: 15.08.2013 Contract Completion date: 30.12.2017 Expected Completion

date:30.12.2017

Contract Cost: 80 M Expected Final Cost: 120 M

Completion Stage 2013/14 (31 %) Completion Stage 2014/15 (50 %) Completion Stage 2015/16 (65 %)

Budget	Provision	Budget	Provision	2014/15	Budget	Provision	2015/16
E		(Kshs. Millions)			(Kshs. Millions)		
16		16			11.6		

Specific needs to be addressed: Construction and Refurbishment of Voi, Karatina, Eldoret, Nakuru and Kisumu Laboratories, Purchase and Installation of assorted laboratory equipment (Milk analyzers, Gerber centrifuge machines and Somatic cell analyzer's)

### Project 14: Mainstreaming Sustainable Land Management (SLM) in Agro Pastoral Production

Location: Garissa, Narok, Embu and Kitui Counties

Contract date: 12.12.2011 Contract Completion date: 30.12.2016 Expected Completion date:

30.12.2016 ( Project to be extended for the next 5 years)

Contract Cost: 653.7 M Expected Final Cost: 653.7M

Completion Stage 2013/14 (28%) Completion Stage 2014/15(39%) Completion Stage 2015/16(49 %)

Budget Provision	Budget	Provision	2014/15	Budget	Provision	2015/16
2013/14(Kshs. Millions)	(Kshs. N	Millions)		(Kshs. N	Iillions)	
148	102			91		

Specific needs to be addressed: Provision of land users and managers with the financial incentives, enabling policy, institutional capacity for effective adoption of sustainable land management practices.

#### **Project 15: Bee Bulking Project – Apiculture and Emerging Livestock Services**

Location: Migori, Kwale, Baringo, Tharaka Nithi and Nakuru Counties

Contract date: 08 08 2014 Contract Completion date: 30.12.2018 Expected Completion

date:30.12.2018

Contract Cost: 45 M Expected Final Cost: 45 M

Completion Stage 2013/14 (0) Completion Stage 2014/15 (1 %) Completion Stage 2014/15

(10%)

Budget Provision	Budget Provision 2014/15	Budget Provision 2015/16		
2013/14(Kshs. Millions)	(Kshs. Millions)	(Kshs. Millions)		
0	3	5		

Specific needs to be addressed: improve honey and crop production in the country.

#### **Project 16: Establishment of A bull Station at ADC Sabwani Complex (Construction)**

Location: Trans- Nzoia County

Contract date: 30: 09: 2014 Contract Completion date: 30.12.2017 Expected Completion

date:30 06:19

Contract Cost: 800 M Expected Final Cost:800 M

Completion Stage 2013/14 (0) Completion Stage 2014/15 (45%) Completion Stage 2015/16

(80%)

Budget Provision	Budget Provision 2014/15	Budget Provision 2015/16		
2013/14(Kshs. Millions)	(Kshs. Millions)	(Kshs. Millions)		
0	200	200		

Specific needs to be addressed: Construction of bull pens, quarantine pens, Hay barns, Staff housing,

#### **Project 18: Modernization and Rehabilitation of Kenya Meat Commission(KMC)**

Location: Machakos County

Contract date: 15.08.2013 Contract Completion date: 30.12.2021 Expected Completion date:

30. 12. 19

Contract Cost: 350M Expected Final Cost: 3,600M

 $Completion \ Stage \ 2013/14 \ (0\%) \qquad Completion \ Stage \ 2014/15 \ (0\%) \qquad Completion \ Stage$ 

2015/16 (6%)

Budget Prov	rision Budget	Provision	2014/15	Budget	Provision	2015/16
2013/14(Kshs. Millions)	(Kshs.	(Kshs. Millions)		(Kshs. Millions)		
300	700			450		

Specific needs to be addressed: Plant modernization and staff rationalization

#### **Project 19: Regional Pastoral Livelihoods Resilience Project**

Location: Lamu, Tana River, Garissa, Wajir, Mandera, Marsabit, Isiolo, Samburu, Laikiapa, Baringo, Narok, Kajiado, West Pokot, and Turkana

Contract date: 18.03.2014 Contract Completion date: 30.06.2019 Expected Completion date: 30.06.2019

Contract Cost: 8.5B Expected Final Cost: 8.5B

Completion Stage 2013/14 (4%) Completion Stage 2014/15(9%) Completion Stage 2015/16(14%)

Budget	Provision	Budget	Provision	2014/15	Budget	Provision	2015/16	
2013/14(Kshs. 1	(Kshs. M	Iillions)		(Kshs. N	Millions)			
123 218			1,201					
Specific needs	Specific needs to be addressed: Construction of infrastructure( Water pans, boreholes dams,							

livestock sale yards, quarantine stations, holding grounds, Hay sheds, purchase of breeding livestock, procurement of Laboratory equipment, vehicles.

#### **Project 20: Standards and Markets Access Programme**

Location: All counties

Contract date: 01.06.2014 Contract Completion date: 31.12.2016 Expected Completion

date:31.12.2016

Contract Cost: 417 M Expected Final Cost: 508 M

Completion Stage 2013/14(%) Completion Stage 2014/15(26%) Completion Stage

2015/16(34%)

Budget	Provision	Budget	Provision	2014/15	Budget	Provision	2015/16
2013/14(Kshs. Millions)		(Kshs. N			(Kshs. Millions		
29		212			143		

Specific needs to be addressed: Rehabilitation and equipping of chemistry laboratory at Kabete, Development of Disease control strategies and contingency plans.

### **Project 21: Refurbishment and Equipping the National Bee-Keeping Institute**

Location: Nairobi

Contract date: 15.08.2013 Contract Completion date: 30.12.2017 Expected Completion

date:30.12.2017

Contract Cost: 80 M Expected Final Cost: 120 M

Completion Stage 2013/14 (14%) Completion Stage 2014/15 (22%) Completion Stage

2015/16 (30%)

Budget	Provision	Budget	Provision	2014/15	Budget	Provision	2015/16
2013/14(Kshs. Millions)		(Kshs. Millions)			(Kshs. Millions)		
59		16			10		

Specific needs to be addressed: Construction of perimeter fence at the institute, purchase and installation of Liquid and Gas Mass Spectrometry and purchase of laboratory materials

#### **Project 22: Establishment of Disease Free Zone (DFZ)**

Location: Taita Taveta, Mombasa, Kilifi, Tana River

Contract date: 27.08.2011 Contract Completion date: 30.06.2020 Expected Completion

date:30.06.2020

Contract Cost: 7,500M Expected Final Cost: 7,500M

Completion Stage 2013/14(%) Completion Stage 2014/15 (18%) Completion Stage

2015/16 (25%)

Budget Provis	ion Budget	Provision	2014/15	Budget	Provision	2015/16
2013/14(Kshs. Millions)	(Kshs. N	(Kshs. Millions)		(Kshs. Millions		
159	278			210		

Specific needs to be addressed: Construction of Disease Free Zoning Facilities – Bachuma Livestock Export Zone, Miritini and Kurawa Quarantine stations, Fencing, borehole, office block, staff houses

#### Project 23: Equipping Refurbishment and Construction of Training facility -Kiboko

Location: Makueni County

Contract date: 15.08.2014 Contract Completion date: 30.12.19 Expected Completion

date:30.12.19

Contract Cost: 90 M Expected Final Cost: 90 M

Completion Stage 2013/14 (%) Completion Stage 2014/15 (6%) Completion Stage

2015/16 (10%)

Budget	Provision	Budget	Provision	2014/15	Budget	Provision	2015/16
2013/14(Kshs. Millions)		(Kshs. Millions)			(Kshs. Millions)		
0		5			10		

Specific needs to be addressed: Construction and equipping of training facility, laboratory equipment, pump house and water system. This will enhance the diagnostic capacity of the zoological laboratory.

### Project 24 : Construction and Refurbishment – Central Veterinary Laboratory – Kabete

Location: Nairobi County

Contract date: 25.05.2012 Contract Completion date: 30.12.2020 Expected Completion

date:30.12.2020

Contract Cost: 250M Expected Final Cost: 350M

Completion Stage 2013/14 (38%) Completion Stage 2014/15 (46%) Completion Stage

2015/16 (54%)

Budget Provision	Budget Provision 2014/15	Budget Provision 2015/16
2013/14(Kshs. Millions)	(Kshs. Millions)	(Kshs. Millions)
67	29	28

Specific needs to be addressed: Construction and equipping of Bio Safety Level 3 Laboratory

# Project 25: Construction and Refurbishment – Foot & Mouth Disease National Reference Laboratory

Location: Nairobi County

Contract date: 15.07.2011 Contract Completion date: 30.12.2018 Expected Completion

date:30.12.2018

Contract Cost: 253M Expected Final Cost: 253M

Completion Stage 2013/14(16%) Completion Stage 2014/15 (23%) Completion Stage

2015/16 (30%)

Budget	Provision	Budget	Provision	2014/15	Budget	Provision	2015/16
2013/14(Kshs. Millions)		(Kshs. Millions)			(Kshs. Millions)		
40		19			16.5		

Specific needs to be addressed: Refurbishment of cold rooms, electrical works, water and gas piping systems, animal sheds and laboratory rooms. Construction of perimeter wall fence, reroofing and replacement of old obsolete equipment

### Project 26: Construction and Refurbishment – Regional Veterinary Investigation Laboratories

Location: Garissa, Lamu, Kwale, Kilifi, Nyeri, Kericho, Nakuru, Uasin Gishu

Contract date: 18.08.2011 Contract Completion date: 15.05.2020 Expected Completion

date:15.05.2020

Contract Cost:400M Expected Final Cost: 500M

Completion Stage 2013/14 (27%) Completion Stage 2014/15 (47%) Completion Stage 2015/16 (60%)

Budget Provi	sion Budget	Provision	2014/15	Budget	Provision	2015/16	
2013/14(Kshs. Millions)	(Kshs.	(Kshs. Millions)			(Kshs. Millions)		
106	72			122			

Specific needs to be addressed: Construction works at Garissa, refurbishment and purchase of laboratory equipment of other VILs.

# Project 27: Construction and Refurbishment – Veterinary Diagnostic and Efficacy Trial Centres

Location: (Kabete, Machakos, Ngong and Maseno)

Contract date: 20.01.2012 Contract Completion date: 30.09.2018 Expected Completion

date:30.09.2018

Contract Cost: 163M Expected Final Cost: 215M

Completion Stage 2013/14 (29%) Completion Stage 2014/15 (38%) Completion Stage

2015/16 (45%)

Budget Provision	•	Budget Provision 2015/16
2013/14(Kshs. Millions)	(Kshs. Millions)	(Kshs. Millions)
17	10.5	19
Specific needs to be addresse	ed: Farm infrastructure deve	elopment( fencing, paddocking,
animal holding sheds milking p	arlor and purchase of farm ma	chinery
Project 28 : Upgrade of Foot a	and Mouth Disease Laborate	ory - KEVEVAPI
		05.2020 Expected Completion
date:15.05.2020	-	1
Contract Cost:1,750M	Expected Final Cost: 1,750	M
Completion Stage 2013/14 C	Completion Stage 2014/15 (20	
(25%)	,	, 1
Budget Provision	Budget Provision 2014/15	Budget Provision 2015/16
2013/14(Kshs. Millions)	(Kshs. Millions)	(Kshs. Millions
0	0	350
Specific needs to be addressed	procurement of equipment	and refurbishment of laboratory
Enhanced capacity for vaccine		
<b>Project 29: Tsetse Eradication</b>		
Location: Lake Victoria, Mwea		e Bogoria regions.
		05.2020 Expected Completion
date:15.05.2020	1	1
Contract Cost:1,960M	Expected Final Cost: 1,960	M
	•	4/15 (50 %) Completion Stage
2015/16 (66%)	, 1	, , ,
` '	Budget Provision 2014/15	Budget Provision 2015/16
2013/14(Kshs. Millions)	(Kshs. Millions)	(Kshs. Millions)
600	400	360
L. L.		as for agricultural use and other
economic use such as tourism a		
		D, HOUSING AND URBAN
DEVELOPMENT		,
<b>Project 1: Processing and Reg</b>	istration of title deeds	Location: Nationwide
	,	
Contract Date: July 2013	Contract completion	Expected completion date:
Contract cost: Kshs.13,500milli	-	Dec.2017
·	Expected final cost:	
	Kshs.13,500million	
Completion stage 2013/		Completion stage 2015/16:
646,546 title deeds issued (22%	1	240,689 title deeds issued (8%)
	title deeds issued	
	(40%)	
Budget provision 2013/	` '	Budget provision 2015/16:
Kshs.523 million	2014/15: Kshs. 1,737	Kshs.1,608 million
	million	,
Specific needs to be addresse		livelihoods through security of
tenure and access to financial cr		2
<b>Project 2: Digitization of Land</b>		Location: Mombasa, Kwale,
	5	Kilifi, Machakos, Kajiado,
		Kiambu, Thika, Meru Central,
		Bungoma, Eldoret, Nakuru,

		Kisumu, Nairobi & Central
		land registries
Contract Date: July 2014	Contract completion	Expected completion date: June
Contract cost: Kshs.5,082 million	date: June 2017	2019
	Expected final cost: Kshs.5,082 million	
Completion stage 2013/14: (0%)	·	Completion stage 2015/16: 13
Completion stage 2013/14. (0%)	Completion stage 2014/15: 13 land	land registries digitized (76%)
	registries digitized	iana registries digitized (7070)
	(30%)	
Budget provision 2013/14: Nil	Budget provision	Budget provision 2015/16:
	2014/15: Kshs.1,340	Kshs.393 million
	million	
Specific needs to be addressed by t		
in registering property, protecting in		
<b>Project 3: Construction of Land I</b>	_	Kitui, Busia, Nyandarua, Kwale,
	Bomet,Na	
	Mbeere,	Maua/Igembe, Naivasha, ansmara, Nyamira, Nandi,
		, Marsabit, Turkana, Chuka,
		and registries
Contract Date: July 2015	Contract completion	<u>,                                      </u>
Contract cost: Kshs.1,600 million	date: June 2019	June 2019
	Expected final cos	t:
	Kshs.1,600 million	
Completion stage 2013/14: (0%)	Completion stag	
	2014/15: (0%)	(0%)
Budget provision 2013/14: Nil	Budget provision 2014/15: Nil	Nil
Specific needs to be addressed by t		ess, storage and retrieval of land
records leading to efficient and effe	•	
Project 4: Renovation of Land Of	fices	Location: 40 selected
G D I 1 2015		locations countrywide
Contract Date: July 2015	Contract completion	1 1
Contract cost: Kshs.200 million	date: June 2019 Expected final cos	June 2019
	Expected final cos Kshs.200 million	ι.
Completion stage 2013/14: (0%)	Completion stag	ge Completion stage 2015/16: 2
T	2014/15: (0%)	land offices renovated (5%)
Budget provision 2013/14: Nil	Budget provision	, ,
	2014/15: Nil	Kshs. 28 million
Specific needs to be addressed by t		ess, storage and retrieval of land
records leading to efficient and effe	<u> </u>	
Project 5: Survey, Inspection and and International Boundaries	<b>Maintenance of Nations</b>	Location: Nationwide
Contract Date: July 2013	Contract completion	n Expected completion date:
Contract cost: Kshs.4,950 million	date: June 2017	June 2017
	Expected final cos	t:
	Kshs.4,950 million	

Completion stage 2013/14: 100km	Completion stage	Completion stage 2015/16:
surveyed and maintained (10%)	2014/15: 115km	290km surveyed and
sarveyed and mannamed (1070)	surveyed and maintained	maintained (31%)
	(12%)	mamamed (3170)
Budget provision 2013/14:	,	Budget provision 2015/16:
Kshs.250 million	2014/15: Kshs.316	Kshs. 1,534 million
Tions,200 mmon	million	1,55 1 111111011
Specific needs to be addressed by		istence among the locals and
between Kenya and her neighboring		instence uniong the locals union
<b>Project 6: Development of Geospa</b>		Location: Nationwide
Contract Date: September 2012	Contract completion	Expected completion date:
Contract cost: Kshs.6,500 million	date: June 2017	June 2017
	Expected final cost:	
	Kshs.6,500 million	
Completion stage 2013/14:	Completion stage	Completion stage 2015/16:
Topographical and thematic maps	2014/15: Topographical	Topographical and thematic
updated (21%)	and thematic maps	maps updated (26%)
	updated (16%)	
Budget provision 2013/14:	Budget provision	Budget provision 2015/16:
Kshs.650 million	2014/15: Kshs.989	Kshs. 211 million
	million	
Specific needs to be addressed by	the project: Peaceful co-ex	istence among the locals and
between Kenya and her neighboring		C
<b>Project 7: Infrastructure Improv</b>		Location: Ruaraka, Nairobi
of Surveying and Mapping	•	·
Contract Date: June 2010	Contract completion	Expected completion date:
Contract cost: Kshs.550 million	date: June 2017	June 2017
	Expected final cost:	
	Kshs.550 million	
Completion stage 2013/14:	Completion stage	Completion stage 2015/16:
Borehole drilled and equipped	2014/15: Refurbishment	Cabinet for hostels procured
(7%)	of facilities (library,	(7%)
	Kitchen and dining hall),	
	replacement of water	
	pump and installation of	
	boilers (29%)	
Budget provision 2013/14: Kshs.5	Budget provision	Budget provision 2015/16:
million	2014/15: Kshs.12million	Kshs. 211 million
Specific needs to be addressed by	the project: Improve on e	merging survey and mapping
technologies		
Project 8: Kenya Coastal	Development Project	Location: Coast Region
(KCDP/GEF)	_	
Contract Date: April 2012	Contract completion	Expected completion date:
Contract cost: Kshs.187 million	date: June 2017	June 2017
	Expected final cost:	
	Kshs.187 million	
Completion stage 2013/14: Land	Completion stage	Completion stage 2015/16:
Capability maps (7%)	2014/15: Draft land use	5 plans prepared
capacitity maps (770)	plans and Actions plans	(8%)
	prairie aria riccione piane	(0/0)

	for 5 regions	in Coast		
	(9%)			
Budget provision 2013/14:	Budget	provision	Budget provision 2015/16	5:
Kshs.23 million	2014/15:	Kshs.30	Kshs. 12 million	
	million			

Specific needs to be addressed by the project: To promote environmentally sustainable management of Kenya's coastal and marine resources for improved livelihoods within a sound governance framework.

Project 9: National Physical Planning		Location: Nation wide
Contract Date: June 2010	Contract completion	Expected completion date:
Contract cost: Kshs.1,680 million	date: June 2017	June 2017
	Expected final cost:	
	Kshs.1,680 million	
Completion stage 2013/14:	Completion stage	Completion stage 2015/16:
Consultative forums in 7 regions	2014/15: Draft National	Draft National Spatial Plan
(90%)	Spatial Plan (95%)	(98%)
Budget provision 2013/14:	Budget provision	Budget provision 2015/16:
Kshs.90 million	2014/15: Kshs.110	Kshs. 130 million
	million	

Specific needs to be addressed by the project: Optimal, sustainable use of land and creation of an enabling environment for investments.

Project 10: Settlement of Landless		Location: Nation wide
Contract Date: July 2015	Contract completion	Expected completion date:
Contract cost: Kshs.4,000 million	date: June 2020	June 2020
	Expected final cost	
	Kshs.4,000 million	
Completion stage 2013/14: 28,898	Completion stage	Completion stage 2015/16:
households settled (90%)	2014/15: 24,818	11,761 households settled
	households settled (95%)	(98%)
Budget provision 2013/14: Nil	Budget provision	Budget provision 2015/16:
	2014/15: Kshs. Ni	Kshs. 1,250 million
	million	

Specific needs to be addressed by the project: Security of tenure through ascertainment of rights and interests on land.

# CAPITAL PROJECTS IN STATE DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT

PROJECT 1:COMPLETE C	CONSTRUCTION OF 822	HOUSING UNITS IN THE
REDEVELOPMENT OF KIBERA SOWETO EAST-ZONE "A", NAIROBI		
Contract date: March 2012	Contract Completion date:	Location: Kibera Soweto East
	July 2016	village Zone A, Nairobi
Contract cost: Kshs 2.9	Expected final cost: Kshs 2.9	Expected completion date:
Billion	Billion	Sept. 2016
Completion Stage 2013/14:	Completion Stage 2014/15:	Completion Stage 2015/16:
(65%)	(97%)	(95%)
Budget Provision 2013/14:	Budget Provision 2014/15:	Budget Provision 2015/16:
Kshs 400M	Kshs765M	Kshs 226 million

Provide a brief overview of the specific needs to be addressed by the project

To Improve the lives and livelihoods of people living and working in Kibera Soweto East-

Zana "A" alum Naimhi		
Zone "A" slum, Nairobi	OF 462 HOUGING INTEG	INO DDIMADA CCHOCL
	•	, 1NO. PRIMARY SCHOOL,
		MARKET CENTRE AND 1NO
HEALTH CENTRE IN MAVO	,	
Contract date: Feb 2015	Contract Completion date: Sept 2016	Location: Mavoko, Athi River
Contract cost: Kshs 1.2 Billion	Expected final cost: Kshs 1.102 Billion	Expected completion date: September 2016
Completion Stage 2013/14: N/A	Completion Stage 2014/15 :( 30%)	Completion Stage 2015/16: (88%)
Budget Provision 2013/14: N/A	Budget Provision 2014/15: Kshs 660M	Budget Provision 2015/16: Kshs 494 million
Provide a brief overview of the	specific needs to be addressed	by the project
	hoods of people living and world	
	TION OF 1,850 NATIONA	
Contract date: March, 2016	Contract Completion date:	Location: Nairobi, Kiambu,
,	January 2017	Machakos, Kisumu,
	,	Mombasa,
		Tana River, Garissa, Uasin
		Gishu and Bungoma
Contract cost: Kshs 2.6	Expected final cost: Kshs 2.6	Expected completion date:
Billion	Billion	September 2016
Completion Stage 2013/14:	Completion Stage 2014/15:	Completion Stage 2015/16:
N/A	N/A	50%
Budget Provision 2013/14:	Budget Provision 2014/15:	Budget Provision 2015/16:
N/A	N/A	Kshs 1Billion
Provide a brief overview of the	specific needs to be addressed	by the project
	ns of the National Police and Pr	
		MARKET SHEDS, OFFICES,
	OCK AT LANGAS MARKET	
Contract date: August 2012	Contract Completion date: June 2016	Location: Eldoret
Contract cost: Kshs 80m	Expected final cost: Kshs 79m	Expected completion date: June 2016
Completion Stage 2013/14:	Completion Stage 2014/15:	Completion Stage 2015/16:
(58%)	(70%)	(100%)
Budget Provision 2013/14:	Budget Provision 2014/15: Kshs48m	Budget Provision 2015/16: Kshs 12 million
Provide a brief overview of the specific needs to be addressed by the project		
To provide physical and social infrastructure for Hawkers at Langas in Eldoret		
PROJECT 5: CONSTRUCTION OF 10 CLASSROOMS, OFFICES & SANITARY FACILITIES COMPLETED IN HURUMA PRIMARY SCHOOL, ELDORET		
Contract date: July 2012	Contract Completion date: March 2015	
Contract cost: Kshs 43.6m	Expected final cost: Kshs 43.6m	Expected completion date: March 2015
Completion Stage 2013/14:	Completion Stage 2014/15:	Completion Stage 2015/16:
(85%)	(100%)	(100%)

Kshs 28m   Kshs 5.1m   Kshs Nil	Budget Provision 2013/14:	Budget Provision 2014/15:	Budget Provision 2015/16:	
To improve lives of people living in Huruma slums, Eldoret PROJECT 6: CONSTRUCTION OF MUYEYE MULTIPURPOSE HALL, ABLUTION BLOCK AND NURSERY SCHOOL. IN MALIND!  Contract date: May 2015  Contract cost: Kshs 42.7M  Expected final cost: Kshs Location: Malindi August 2015  Completion Stage 2013/14: Completion Stage 2014/15: Completion Stage 2015/16: (100%)  Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2015/16: Kshs 8M  Frovide a brief overview of the specific needs to be addressed by the project To provide physical and social infrastructure for people living in Muyeye slums, Malindi PROJECT 7: CONSTRUCTION OF IONO CLASSROOMS, OFFICES & SANITARY FACILITIES-MUKHAWELI PRIMARY SCHOOL, BUNGOMA  Contract date: August 2012  Contract cost: Kshs 38.3  Expected final cost: Kshs 38.3  Completion Stage 2013/14: Completion date: June 2016  Completion Stage 2013/14: Completion Stage 2014/15: Completion Stage 2015/16: (55%)  Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2015/16: Kshs 30m  Provide a brief overview of the specific needs to be addressed by the project To provide physical and social infrastructure for people living in Mukhaweli slums, Bungoma  PROJECT 8: INSTALLATION OF HIGH MAST FLOODLIGHTING STRUCTURES  Contract date: March 2015  Completion Stage 2013/14: Completion Stage 2014/15: Completion stage 2015/16: (35%)  Completion Stage 2013/14: Completion Stage 2014/15: Completion Stage 2015/16: (35%)  Completion Stage 2013/14: Completion Stage 2014/15: Completion Stage 2015/16: (35%)  Contract cost: 53.2M  Expected final cost: Expected completion date: Dec. 2015  Completion Stage 2013/14: Completion Stage 2014/15: Completion Stage 2015/16: (35%)  Completion Stage 2013/14: Completion Stage 2014/15: Completion Stage 2015/16: (35%)  Completion Stage 2013/14: Completion Stage 2015/16: (35%)  Completion Sta				
To improve lives of people living in Huruma slums, Eldoret PROJECT 6: CONSTRUCTION OF MUYEYE MULTIPURPOSE HALL, ABLUTION BLOCK AND NURSERY SCHOOL. IN MALIND!  Contract date: May 2015  Contract cost: Kshs 42.7M  Expected final cost: Kshs Expected completion date: August 2015  Completion Stage 2013/14: Completion Stage 2014/15: Completion Stage 2015/16: (100%)  Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2015/16: Kshs 8M  Provide a brief overview of the specific needs to be addressed by the project To provide physical and social infrastructure for people living in Muyeye slums, Malindi PROJECT 7: CONSTRUCTION OF IONO CLASSROOMS, OFFICES & SANITARY FACILITIES-MUKHAWELI PRIMARY SCHOOL, BUNGOMA Contract date: August 2012  Contract cost: Kshs 38.3  Expected final cost: Kshs 38.3  Expected final cost: Kshs 38.3  Sopi 2016  Completion Stage 2013/14: Completion Stage 2014/15: (55%)  Completion Stage 2013/14: Budget Provision 2014/15: Budget Provision 2015/16: Kshs 30m  Provide a brief overview of the specific needs to be addressed by the project To provide physical and social infrastructure for people living in Mukhaweli slums, Bungoma  PROJECT 8: INSTALLATION OF HIGH MAST FLOODLIGHTING STRUCTURES  Contract date: March 2015  Completion Stage 2013/14: Completion date: Location: Mombasa (3), Makueni (4), Kakamega (6), Isiolo (4), Malindi (4), Kitale (4) and Lamu(6)  Completion Stage 2013/14: Completion Stage 2014/15: Completion Stage 2015/16: Respected completion date: Dec. 2015  Completion Stage 2013/14: Completion Stage 2014/15: Dec. 2015  Completion Stage 2013/14: Completion Stage 2014/15: Dec. 2015  Completion Stage 2013/14: Completion Stage 2014/15: Office Stage 2015/16: Respected completion date: Dec. 2015  Completion Stage 2013/14: Completion Stage 2014/15: Office Stage 2015/16: Respected completion date: Dec. 2015  Completion Stage 2013/14: Completion Stage 2015/16: Respected completion date: Dec. 2015  Completion Stage 2013/14: Completion Stage 2015/16: Respected completion date: Dec. 201	Provide a brief overview of the	specific needs to be addressed	by the project	
Contract date: May 2015  Contract cost: Kshs 42.7M  Expected final cost: Kshs 42.7M  Completion Stage 2013/14:  Completion Stage 2013/14:  Completion Stage 2014/15:  Completion Stage 2013/14:  Completion Stage 2014/15:  Completion Stage 2015/16:  (70%)  Budget Provision 2013/14:  Budget Provision 2013/14:  Budget Provision 2013/14:  Budget Provision 2013/14:  Budget Provision 2014/15:  Completion Stage 2015/16:  (70%)  Budget Provision 2013/14:  Budget Provision 2014/15:  Completion Stage 2015/16:  Com	To improve lives of people liv	ing in Huruma slums, Eldoret		
Contract date: May 2015  Contract cost: Kshs 42.7M  Expected final cost: Kshs 42.7M  Completion Stage 2013/14:  Completion Stage 2013/14:  Completion Stage 2014/15:  Completion Stage 2013/14:  Completion Stage 2014/15:  Completion Stage 2015/16:  (70%)  Budget Provision 2013/14:  Budget Provision 2013/14:  Budget Provision 2013/14:  Budget Provision 2013/14:  Budget Provision 2014/15:  Completion Stage 2015/16:  (70%)  Budget Provision 2013/14:  Budget Provision 2014/15:  Completion Stage 2015/16:  Com	PROJECT 6: CONSTRUCTI	ON OF MUYEYE MULTIPU	URPOSE HALL, ABLUTION	
Contract cost: Kshs 42.7M	BLOCK AND NURSERY SC	HOOL IN MALINDI		
Completion Stage 2013/14: (40%)  Budget Provision 2013/14: Budget Provision 2013/14: Breched final cost: Kshs 8M  Provide a brief overview of the specific needs to be addressed by the project  Completion Stage 2013/14: Completion Stage 2014/15: Budget Provision 2013/14: Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2013/14: Brown a brief overview of the specific needs to be addressed by the project  To provide a brief overview of the specific needs to be addressed by the project  To provide a brief overview of the specific needs to be addressed by the project  To provide a brief overview of the specific needs to be addressed by the project  Contract date: August 2012 Contract Completion date: Location: Mukhaweli, Bungoma  Expected final cost: Kshs shs 8.3  Expected final cost: Kshs specific needs to be addressed by the project  To provide a brief overview of the specific needs to be addressed by the project  To provide a brief overview of the specific needs to be addressed by the project  To provide a brief overview of the specific needs to be addressed by the project  To provide a brief overview of the specific needs to be addressed by the project  To provide a brief overview of the specific needs to be addressed by the project  Contract cost: S3.2M  Expected final cost: Location: Mombasa (3), Makueni (4), and Lamu(6)  Contract cost: 53.2M  Expected final cost: Location: Mombasa (3), Makueni (4), Malindi (4), Kitale (4) and Lamu(6)  (90%) average  Completion Stage 2013/14: Completion Stage 2014/15: Completion Stage 2015/16: (85%)  Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2015/16: Kshs 110 million  Provide a brief overview of the specific needs to be addressed by the project  To provide physical and social infrastructure for people living in Mombasa, Makueni, Kakamega, Isiolo, Bungoma, Eldoret, Maua, Malindi, Nakuru and Embu informal settlements.  PROJECT 9: INSTALLATION OF PHYSICAL INFRASTRUCTURE IN INFORMAL SETTLEMENT IMPOVEMENT PROJECT (KISIP)	Contract date: May 2015	Contract Completion date:	Location: Malindi	
Completion Stage 2013/14: Completion Stage 2014/15: Completion Stage 2015/16: (70%) Budget Provision 2013/14: Budget Provision 2014/15: Kshs 8M Provide a brief overview of the specific needs to be addressed by the project To provide physical and social infrastructure for people living in Muyeye slums, Malindi PROJECT 7: CONSTRUCTION OF 10NO. CLASSROOMS, OFFICES & SANITARY FACILITIES- MUKHAWELI PRIMARY SCHOOL, BUNGOMA Contract date: August 2012 Contract Completion date: Location: Mukhaweli, Bungoma Contract cost: Kshs 38.3 Expected final cost: Kshs 28.1 Expected completion date: Sept 2016 Completion Stage 2013/14: Completion Stage 2014/15: (Completion Stage 2016/55%) Budget Provision 2013/14: Budget Provision 2014/15: Kshs 30m Provide a brief overview of the specific needs to be addressed by the project To provide physical and social infrastructure for people living in Mukhaweli slums, Bungoma PROJECT 8: INSTALLATION OF HIGH MAST FLOODLIGHTING STRUCTURES Contract date: March 2015 Completion Stage 2013/14: Completion Stage 2014/15: Dec. 2015 Completion Stage 2013/14: Completion Stage 2014/15: Ompletion Stage 2015/16: (38%)  Expected final cost: Expected completion date: Dec. 2015  Contract date: March 2015 Contract Completion date: Dec. 2015  Contract date: March 2015 Contract date: March 2015 Contract date: March 2015 Completion Stage 2013/14: Completion Stage 2014/15: (Completion Stage 2015/16: (88%)) Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2015/16: Respected completion date: Dec. 2015  Completion Stage 2013/14: Completion Stage 2014/15: (Completion Stage 2015/16: (100%) Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2015/16: Respected completion date: Dec. 2015  Completion Stage 2013/14: Completion Stage 2014/15: (Via) Budget Provision 2015/16: Respected completion date: Dec. 2015  Completion Stage 2013/14: Respected completion date: Dec. 2015  Completion Stage 2013/14: Respected completion date: Dec. 2015  Completion Stage 2013/14: Respected completion date:	·	=		
Completion Stage 2013/14: (40%)  Budget Provision 2013/14: Budget Provision 2014/15: (70%)  Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2015/16: Kshs 8M  Provide a brief overview of the specific needs to be addressed by the project To provide physical and social infrastructure for people living in Muyeye slums, Malindi  PROJECT 7: CONSTRUCTION OF 10NO. CLASSROOMS. OFFICES & SANITARY FACILITIES- MUKHAWELI PRIMARY SCHOOL, BUNGOMA  Contract date: August 2012 Contract Completion date: June 2016 Mukhaweli, Bungoma  Contract cost: Kshs 38.3 Expected final cost: Kshs 38.3 Sept 2016  Completion Stage 2013/14: Completion Stage 2014/15: (65%)  Budget Provision 2013/14: Budget Provision 2014/15: Kshs 30m  Provide a brief overview of the specific needs to be addressed by the project To provide physical and social infrastructure for people living in Mukhaweli slums, Bungoma  PROJECT 8: INSTALLATION OF HIGH MAST FLOODLIGHTING STRUCTURES  Contract date: March 2015 Contract Completion date: Dec. 2015  Completion Stage 2013/14: Completion Stage 2014/15: Dec. 2015  Completion Stage 2013/14: Completion Stage 2014/15: Dec. 2015  Contract date: March 2015 Contract Completion date: Dec. 2015  Contract date: March 2015 Contract Completion date: Dec. 2015  Contract date: March 2015 Contract Completion date: Dec. 2015  Completion Stage 2013/14: Completion Stage 2014/15: Occupation Stage 2015/16: Makueni (4), Kakamega (6), Isiolo (4), Malindi (4), Kitale (4) and Lamu(6)  Expected completion date: Dec. 2015  Completion Stage 2013/14: Budget Provision 2014/15: Dec. 2015  Completion Stage 2013/14: Budget Provision 2014/15: Dec. 2015  Completion Stage 2013/14: Repeted final cost: Stage 2014/15: Sudget Provision 2014/15: Dec. 2015  Completion Stage 2013/14: Repeted final cost: Stage 2014/15: Sudget Provision 2014/15: Dec. 2015  Completion Stage 2013/14: Repeted final cost: Stage 2014/15: Sudget Provision 2014/16: S	Contract cost: Kshs 42.7M	Expected final cost: Kshs	Expected completion date:	
Budget Provision 2013/14:   Budget Provision 2014/15:   Budget Provision 2015/16:   Kshs 8M   Kshs 10.6 million		42.7M	August 2015	
Budget Provision 2013/14:  Budget Provision 2014/15: Kshs 8M  Budget Provision 2014/15: Kshs 10.6 million  Provide a brief overview of the specific needs to be addressed by the project  To provide physical and social infrastructure for people living in Muyeye slums, Malindi  PROJECT 7: CONSTRUCTION OF 10NO. CLASSROOMS, OFFICES & SANITARY FACILITIES-MUKHAWELI PRIMARY SCHOOL, BUNGOMA  Contract date: August 2012  Contract Completion date: June 2016  Contract cost: Kshs 38.3  Expected final cost: Kshs Expected completion date: Sept 2016  Completion Stage 2013/14: (55%)  Budget Provision 2014/15: Budget Provision 2015/16: Kshs 30m  Provide a brief overview of the specific needs to be addressed by the project  To provide physical and social infrastructure for people living in Mukhaweli slums, Bungoma  PROJECT 8: INSTALLATION OF HIGH MAST FLOODLIGHTING STRUCTURES  Contract date: March 2015  Completion Stage 2013/14: Completion Stage 2014/15: Completion Stage 2014/15: Completion Stage 2014/15: Completion Stage 2015/16: (90%) average  Contract cost: 53.2M  Expected final cost:  Expected final cost:  Expected completion date: Dec. 2015  Completion Stage 2015/16: (90%) average  (100%)  Budget Provision 2014/15: Budget Provision 2014/15: Budget Provision 2015/16: Kshs 110 million  Provide a brief overview of the specific needs to be addressed by the project  To provide physical and social infrastructure for people living in Mombasa, Makueni, Kshs 110 million  Provide a brief overview of the specific needs to be addressed by the project  To provide physical and social infrastructure for people living in Mombasa, Makueni, Kshs 110 million  Provide a brief overview of the specific needs to be addressed by the project  To provide physical and social infrastructure for people living in Mombasa, Makueni, Nakuru and Embu informal settlements.  PROJECT 9: INSTALLATION OF PHYSICAL INFRASTRUCTURE IN INFOR	Completion Stage 2013/14:	Completion Stage 2014/15:	Completion Stage 2015/16:	
Provide a brief overview of the specific needs to be addressed by the project To provide physical and social infrastructure for people living in Muyeye slums, Malindi PROJECT 7: CONSTRUCTION OF 10NO. CLASSROOMS, OFFICES & SANITARY FACILITIES- MUKHAWELI PRIMARY SCHOOL, BUNGOMA  Contract date: August 2012   Contract Completion   date:   June 2016   Mukhaweli, Bungoma   Contract cost: Kshs 38.3   Expected   final   cost:   Kshs   Sept 2016   Completion Stage 2013/14:   Completion   Stage   2014/15:   (65%)   (95%)   Budget Provision 2013/14:   Budget Provision 2014/15:   Skhs 29.7 million   Provide a brief overview of the specific needs to be addressed by the project   To provide physical and social infrastructure for people living in Mukhaweli slums, Bungoma  PROJECT 8: INSTALLATION OF HIGH MAST FLOODLIGHTING STRUCTURES  Contract date: March 2015   Contract Completion   date:   Location:   Mombasa   (3), Makueni (4), Malindi (4), Kitale (4) and Lamu(6)   Contract cost: 53.2M   Expected final cost:   Expected completion   date:   Dec. 2015   Completion Stage 2013/14:   Completion   Stage 2014/15:   Completion   Stage 2015/16:   (90%) average   (100%)   Budget Provision 2013/14:   Budget   Provision 2014/15:   Budget   Provision 2015/16:   Kshs 110 million   Provide a brief overview of the specific needs to be addressed by the project   To provide physical and social infrastructure for people   living in Mukhaweli slums, Bungoma    Contract cost: 53.2M   Expected final cost:   Expected   Completion   date:   Dec. 2015   Completion Stage 2013/14:   Completion   Stage 2014/15:   Completion   Stage 2015/16:   (4), Malindi (4), Kitale (4) and Lamu(6)   Contract cost: 53.2M   Expected final cost:   Expected   Completion   date:   Dec. 2015   Completion   Stage 2015/16:   (55%)	(40%)	(70%)	(100%)	
Provide a brief overview of the specific needs to be addressed by the project To provide physical and social infrastructure for people living in Muyeye slums, Malindi PROJECT 7: CONSTRUCTION OF 10NO. CLASSROOMS, OFFICES & SANITARY FACILITIES- MUKHAWELI PRIMARY SCHOOL, BUNGOMA  Contract date: August 2012   Contract Completion   date:   June 2016   Mukhaweli, Bungoma   Contract cost: Kshs 38.3   Expected   final   cost:   Kshs   Sept 2016   Completion Stage 2013/14:   Completion   Stage   2014/15:   (65%)   (95%)   Budget Provision 2013/14:   Budget Provision 2014/15:   Skhs 29.7 million   Provide a brief overview of the specific needs to be addressed by the project   To provide physical and social infrastructure for people living in Mukhaweli slums, Bungoma  PROJECT 8: INSTALLATION OF HIGH MAST FLOODLIGHTING STRUCTURES  Contract date: March 2015   Contract Completion   date:   Location:   Mombasa   (3), Makueni (4), Malindi (4), Kitale (4) and Lamu(6)   Contract cost: 53.2M   Expected final cost:   Expected completion   date:   Dec. 2015   Completion Stage 2013/14:   Completion   Stage 2014/15:   Completion   Stage 2015/16:   (90%) average   (100%)   Budget Provision 2013/14:   Budget   Provision 2014/15:   Budget   Provision 2015/16:   Kshs 110 million   Provide a brief overview of the specific needs to be addressed by the project   To provide physical and social infrastructure for people   living in Mukhaweli slums, Bungoma    Contract cost: 53.2M   Expected final cost:   Expected   Completion   date:   Dec. 2015   Completion Stage 2013/14:   Completion   Stage 2014/15:   Completion   Stage 2015/16:   (4), Malindi (4), Kitale (4) and Lamu(6)   Contract cost: 53.2M   Expected final cost:   Expected   Completion   date:   Dec. 2015   Completion   Stage 2015/16:   (55%)	Budget Provision 2013/14:	Budget Provision 2014/15:	Budget Provision 2015/16:	
To provide physical and social infrastructure for people living in Muyeye slums, Malindi PROJECT 7: CONSTRUCTION OF 10NO. CLASSROOMS, OFFICES & SANITARY FACILITIES- MUKHAWELI PRIMARY SCHOOL, BUNGOMA  Contract date: August 2012   Contract Completion date: Location: Mukhaweli, Bungoma   Mukhaweli, Bungoma   Contract cost: Kshs 38.3   Expected final cost: Kshs 38.3   Expected final cost: Kshs 58.2   Sept 2016   Completion Stage 2013/14: Completion Stage 2014/15: Completion Stage 2015/16: (65%)   (95%)   Budget Provision 2013/14: Budget Provision 2014/15: Kshs 30m   Budget Provision 2014/15: Kshs 30m   Budget Provision 2015/16: Kshs 29.7 million   Provide a brief overview of the specific needs to be addressed by the project To provide physical and social infrastructure for people living in Mukhaweli slums, Bungoma   PROJECT 8: INSTALLATION OF HIGH MAST FLOODLIGHTING STRUCTURES   Contract date: March 2015   Contract Completion date: Location: Mombasa (3), Makueni (4), Kalamega (6), Isiolo (4), Malindi (4), Kitale (4) and Lamu(6)   Contract cost: 53.2M   Expected final cost: Expected completion date: Dec. 2015   Completion Stage 2013/14: Completion Stage 2014/15: Completion Stage 2015/16: (85%)   (90%) average (100%)   Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2015/16: (99%) average (100%)   Budget Provision 3013/14: Budget Provision 2014/15: Budget Provision 2015/16: (85%)   (90%) average (100%)   Budget Provision 3013/14: Budget Provision 2014/15: Budget Provision 2015/16: (85%)   (90%) average (100%)   Budget Provision 3013/14: Budget Provision 2014/15: Budget Provision 2015/16: (85%)   (90%) average (100%)   Budget Provision 3013/14: Budget Provision 2014/15: Budget Provision 2015/16: (85%)   (90%) average (100%)		_	_	
PROJECT 7: CONSTRUCTION OF 10NO. CLASSROOMS, OFFICES & SANITARY FACILITIES- MUKHAWELI PRIMARY SCHOOL, BUNGOMA  Contract date: August 2012   Contract Completion date: June 2016   Mukhaweli, Bungoma    Contract cost: Kshs 38.3   Expected final cost: Kshs 38.3   Expected completion date: Sept 2016    Completion Stage 2013/14:   Completion Stage 2014/15:   Completion Stage 2015/16: (65%)   (95%)    Budget Provision 2013/14:   Budget Provision 2014/15:   Budget Provision 2015/16: Kshs 30m   Stage 2015/16: (95%)    Provide a brief overview of the specific needs to be addressed by the project To provide physical and social infrastructure for people living in Mukhaweli slums, Bungoma  PROJECT 8: INSTALLATION OF HIGH MAST FLOODLIGHTING STRUCTURES  Contract date: March 2015   Contract Completion date: Location: Mombasa (3), Makueni (4), Kakamega (6), Isiolo (4), Malindi (4), Kitale (4) and Lamu(6)    Contract cost: 53.2M   Expected final cost:	Provide a brief overview of the	specific needs to be addressed	by the project	
Contract date: August 2012   Contract Completion   Contract cost: Kshs 38.3   Expected   final cost: Kshs   Sept 2016   Completion   Stage 2013/14: (65%)   Completion 2013/14:   Budget Provision 2014/15: Kshs 30m   Sudget Provision 2015/16: Kshs 29.7 million   Provide a brief overview of the specific needs to be addressed by the project   Contract date: March 2015   Contract Completion   Stage 2015/16: (1) Makenii (4), Kakamega (6), Isiolo (4), Malindii (4), Kitale (4) and Lamu(6)   Expected completion   Stage 2015/16: (85%)   Completion Stage 2013/14: (2) Makenii (4) Makenii (4) Makenii (5) Makenii (4) Makenii (5) Makenii (6) Makenii (7) Makenii (7) Makenii (85%)   Completion Stage 2013/14: (1) Makenii (85%)   Completion Stage 2013/14: (1) Makenii (85%)   Completion Stage 2013/14: (1) Makenii (85%)   Completion Stage 2014/15: (1) Makenii (85%)   Completion Stage 2013/14: (1) Makenii (85%)   Maken	To provide physical and social	infrastructure for people living	in Muyeye slums, Malindi	
Contract date: August 2012   Contract Completion date: June 2016   Mukhaweli, Bungoma    Contract cost: Kshs 38.3   Expected final cost: Kshs 38.3   Sept 2016    Completion Stage 2013/14:   Completion Stage 2014/15:   Completion Stage 2015/16: (65%)   (95%)    Budget Provision 2013/14:   Budget Provision 2014/15: Kshs 30m   Sept 2015/16: Kshs 29.7 million    Provide a brief overview of the specific needs to be addressed by the project To provide physical and social infrastructure for people living in Mukhaweli slums, Bungoma    PROJECT 8: INSTALLATION OF HIGH MAST FLOODLIGHTING STRUCTURES    Contract date: March 2015   Contract Completion date: Dec. 2015   Siolo (4), Malindi (4), Kitale (4) and Lamu(6)    Contract cost: 53.2M   Expected final cost: Expected completion date: Dec. 2015    Completion Stage 2013/14: (90%) average   Completion Stage 2015/16: (85%)   Sudget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2015/16: Sudget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2015/16: (90%) average   Sudget Provision 2015/16: (90%) av	PROJECT 7: CONSTRUCTI	ON OF 10NO. CLASSROOM	MS, OFFICES & SANITARY	
Contract cost: Kshs 38.3  Expected final cost: Kshs Sas.3  Completion Stage 2013/14: Completion Stage 2014/15: (55%)  Budget Provision 2013/14: Budget Provision 2014/15: Kshs 30m  Provide a brief overview of the specific needs to be addressed by the project  To provide physical and social infrastructure for people living in Mukhaweli slums, Bungoma  PROJECT 8: INSTALLATION OF HIGH MAST FLOODLIGHTING STRUCTURES  Contract date: March 2015  Contract date: March 2015  Contract cost: 53.2M  Expected final cost: Expected completion 2015/16: Kshs 29.7 million  Contract cost: 53.2M  Expected completion date: Location: Mombasa (3), Makueni (4), Kakamega (6), Isiolo (4), Malindi (4), Kitale (4) and Lamu(6)  Contract cost: 53.2M  Expected final cost: Expected completion date: Dec. 2015  Completion Stage 2013/14: Completion Stage 2014/15: Completion Stage 2015/16: (85%)  Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2015/16: Kshs 110 million  Provide a brief overview of the specific needs to be addressed by the project  To provide physical and social infrastructure for people living in Mombasa, Makueni, Kakamega, Isiolo, Bungoma, Eldoret, Maua, Malindi, Nakuru and Embu informal settlements.  PROJECT 9: INSTALLATION OF PHYSICAL INFRASTRUCTURE IN INFORMAL SETTLEMENTS IN SELECTED TOWNS(ELDORET, NAKURU, NAIVASHA MOMBASA, MACHAKOS AND NAIROBI) UNDER KENYA INFORMAL SETTLEMENT IMPROVEMENT PROJECT (KISIP)	FACILITIES- MUKHAWELI	PRIMARY SCHOOL, BUNGO	OMA	
Completion Stage 2013/14: Completion Stage 2014/15: (55%)  Budget Provision 2013/14: Budget Provision 2014/15: Kshs 30m  Provide a brief overview of the specific needs to be addressed by the project To provide physical and social infrastructure for people living in Mukhaweli slums, Bungoma  PROJECT 8: INSTALLATION OF HIGH MAST FLOODLIGHTING STRUCTURES  Contract date: March 2015  Contract Completion date: Dec. 2015  Contract cost: 53.2M  Expected final cost: Kshs and Makueni (4), Makueni (4), Kitale (4) and Lamu(6)  Completion Stage 2013/14: Completion Stage 2014/15: Budget Provision 2015/16: (85%)  Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2015/16: (85%)  Provide a brief overview of the specific needs to be addressed by the project  To provide physical and social infrastructure for people living in Mombasa (100%)  Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2015/16: (85%)  Provide a brief overview of the specific needs to be addressed by the project  To provide physical and social infrastructure for people living in Mombasa, Makueni, Kakamega, Isiolo, Bungoma, Eldoret, Maua, Malindi, Nakuru and Embu informal settlements.  PROJECT 9: INSTALLATION OF PHYSICAL INFRASTRUCTURE IN INFORMAL SETTLEMENTS IN SELECTED TOWNS(ELDORET, NAKURU, NAIVASHA MOMBASA, MACHAKOS AND NAIROBI) UNDER KENYA INFORMAL SETTLEMENT IMPROVEMENT PROJECT (KISIP)	Contract date: August 2012	Contract Completion date:	Location:	
Completion Stage 2013/14:		June 2016	Mukhaweli, Bungoma	
Completion Stage 2013/14:	Contract cost: Kshs 38.3	Expected final cost: Kshs	Expected completion date:	
Budget Provision 2013/14: Budget Provision 2014/15: Kshs 30m  Provide a brief overview of the specific needs to be addressed by the project  To provide physical and social infrastructure for people living in Mukhaweli slums, Bungoma  PROJECT 8: INSTALLATION OF HIGH MAST FLOODLIGHTING STRUCTURES  Contract date: March 2015  Contract date: March 2015  Contract cost: 53.2M  Expected final cost:  Completion Stage 2013/14: (85%)  Budget Provision 2013/14: Budget Provision 2014/15: (90%) average  Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2013/14: Dec. 2015  Frovide a brief overview of the specific needs to be addressed by the project  To provide physical and social infrastructure for people living in Mombasa, Makueni, Kakamega, Isiolo, Bungoma, Eldoret, Maua, Malindi, Nakuru and Embu informal settlements.  PROJECT 9: INSTALLATION OF PHYSICAL INFRASTRUCTURE IN INFORMAL SETTLEMENTS IN SELECTED TOWNS(ELDORET, NAKURU, NAIVASHA MOMBASA, MACHAKOS AND NAIROBI) UNDER KENYA INFORMAL SETTLEMENT IMPROVEMENT PROJECT (KISIP)		38.3	Sept 2016	
Budget Provision 2013/14: Budget Provision 2014/15: Kshs 30m  Provide a brief overview of the specific needs to be addressed by the project To provide physical and social infrastructure for people living in Mukhaweli slums, Bungoma  PROJECT 8: INSTALLATION OF HIGH MAST FLOODLIGHTING STRUCTURES  Contract date: March 2015  Contract Completion date: Dec. 2015  Contract cost: 53.2M  Expected final cost:  Completion Stage 2013/14: (85%)  Budget Provision 2014/15: (90%) average  Budget Provision 2014/15: Provide a brief overview of the specific needs to be addressed by the project  To provide physical and social infrastructure for people living in Mukhaweli slums,  Budget Provision 2014/15: Budget Provision 2015/16: Kshs 110 million  Provide a brief overview of the specific needs to be addressed by the project  To provide physical and social infrastructure for people living in Mombasa, Makueni, Kakamega, Isiolo, Bungoma, Eldoret, Maua, Malindi, Nakuru and Embu informal settlements.  PROJECT 9: INSTALLATION OF PHYSICAL INFRASTRUCTURE IN INFORMAL SETTLEMENTS IN SELECTED TOWNS(ELDORET, NAKURU, NAIVASHA MOMBASA, MACHAKOS AND NAIROBI) UNDER KENYA INFORMAL SETTLEMENT IMPROVEMENT PROJECT (KISIP)	Completion Stage 2013/14:	Completion Stage 2014/15:	Completion Stage 2015/16:	
Provide a brief overview of the specific needs to be addressed by the project To provide physical and social infrastructure for people living in Mukhaweli slums, Bungoma  PROJECT 8: INSTALLATION OF HIGH MAST FLOODLIGHTING STRUCTURES  Contract date: March 2015  Contract Completion date: Dec. 2015  Contract cost: 53.2M  Expected final cost:  Completion Stage 2013/14: (85%)  Budget Provision 2013/14: Budget Provision 2013/14: Budget Provision 2013/14: Provide a brief overview of the specific needs to be addressed by the project To provide physical and social infrastructure for people living in Mombasa, Makueni, Kakamega, Isiolo, Bungoma, Eldoret, Maua, Malindi, Nakuru and Embu informal settlements.  PROJECT 9: INSTALLATION OF PHYSICAL INFRASTRUCTURE IN INFORMAL SETTLEMENTS IN SELECTED TOWNS(ELDORET, NAKURU, NAIVASHA MOMBASA, MACHAKOS AND NAIROBI) UNDER KENYA INFORMAL SETTLEMENT IMPROVEMENT PROJECT (KISIP)	(55%)	(65%)	(95%)	
Provide a brief overview of the specific needs to be addressed by the project To provide physical and social infrastructure for people living in Mukhaweli slums, Bungoma  PROJECT 8: INSTALLATION OF HIGH MAST FLOODLIGHTING STRUCTURES  Contract date: March 2015   Contract Completion date: Location: Mombasa (3),	Budget Provision 2013/14:	Budget Provision 2014/15:	Budget Provision 2015/16:	
To provide physical and social infrastructure for people living in Mukhaweli slums, Bungoma  PROJECT 8: INSTALLATION OF HIGH MAST FLOODLIGHTING STRUCTURES  Contract date: March 2015		Kshs 30m	Kshs 29.7 million	
Bungoma  PROJECT 8: INSTALLATION OF HIGH MAST FLOODLIGHTING STRUCTURES  Contract date: March 2015   Contract Completion date: Location: Mombasa (3), Makueni (4), Kakamega (6), Isiolo (4), Malindi (4), Kitale (4) and Lamu(6)  Contract cost: 53.2M   Expected final cost: Expected completion date: Dec. 2015  Completion Stage 2013/14: Completion Stage 2014/15: Completion Stage 2015/16: (85%)   (90%) average   (100%)  Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2015/16: Kshs 110 million  Provide a brief overview of the specific needs to be addressed by the project  To provide physical and social infrastructure for people living in Mombasa, Makueni, Kakamega, Isiolo, Bungoma, Eldoret, Maua, Malindi, Nakuru and Embu informal settlements.  PROJECT 9: INSTALLATION OF PHYSICAL INFRASTRUCTURE IN INFORMAL SETTLEMENTS IN SELECTED TOWNS(ELDORET, NAKURU, NAIVASHA MOMBASA, MACHAKOS AND NAIROBI) UNDER KENYA INFORMAL SETTLEMENT IMPROVEMENT PROJECT (KISIP)	Provide a brief overview of the	specific needs to be addressed	by the project	
Contract date: March 2015   Contract Completion date: Location: Mombasa (3), Makueni (4), Kakamega (6), Isiolo (4), Malindi (4), Kitale (4) and Lamu(6)    Contract cost: 53.2M   Expected final cost: Expected completion date: Dec. 2015    Completion Stage 2013/14: Completion Stage 2014/15: Completion Stage 2015/16: (85%)   (90%) average   (100%)    Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2015/16: Kshs 110 million    Provide a brief overview of the specific needs to be addressed by the project   To provide physical and social infrastructure for people living in Mombasa, Makueni, Kakamega, Isiolo, Bungoma, Eldoret, Maua, Malindi, Nakuru and Embu informal settlements.  PROJECT 9: INSTALLATION OF PHYSICAL INFRASTRUCTURE IN INFORMAL SETTLEMENTS IN SELECTED TOWNS(ELDORET, NAKURU, NAIVASHA MOMBASA, MACHAKOS AND NAIROBI) UNDER KENYA INFORMAL SETTLEMENT IMPROVEMENT PROJECT (KISIP)	To provide physical and so	cial infrastructure for people	living in Mukhaweli slums,	
Contract date: March 2015  Contract Completion date: Dec. 2015  Contract Completion date: Dec. 2015  Contract cost: 53.2M  Expected final cost:  Completion Stage 2013/14: Completion Stage 2014/15: (85%)  Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2014/15: Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2014/15: Budget Provision 2015/16: Kshs 110 million  Provide a brief overview of the specific needs to be addressed by the project To provide physical and social infrastructure for people living in Mombasa, Makueni, Kakamega, Isiolo, Bungoma, Eldoret, Maua, Malindi, Nakuru and Embu informal settlements.  PROJECT 9: INSTALLATION OF PHYSICAL INFRASTRUCTURE IN INFORMAL SETTLEMENTS IN SELECTED TOWNS(ELDORET, NAKURU, NAIVASHA MOMBASA, MACHAKOS AND NAIROBI) UNDER KENYA INFORMAL SETTLEMENT IMPROVEMENT PROJECT (KISIP)	Bungoma			
Dec. 2015  Makueni (4), Kakamega (6), Isiolo (4), Malindi (4), Kitale (4) and Lamu(6)  Contract cost: 53.2M  Expected final cost:  Completion Stage 2013/14: (85%)  Budget Provision 2013/14: Budget Provision 2014/15: (90%) average  Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2014/15: Budget Provision 2014/15: Budget Provision 2015/16: Kshs 110 million  Provide a brief overview of the specific needs to be addressed by the project To provide physical and social infrastructure for people living in Mombasa, Makueni, Kakamega, Isiolo, Bungoma, Eldoret, Maua, Malindi, Nakuru and Embu informal settlements.  PROJECT 9: INSTALLATION OF PHYSICAL INFRASTRUCTURE IN INFORMAL SETTLEMENTS IN SELECTED TOWNS(ELDORET, NAKURU, NAIVASHA MOMBASA, MACHAKOS AND NAIROBI) UNDER KENYA INFORMAL SETTLEMENT IMPROVEMENT PROJECT (KISIP)	PROJECT 8: INSTALLATION	N OF HIGH MAST FLOODLI	GHTING STRUCTURES	
Contract cost: 53.2M Expected final cost: Expected completion date: Dec. 2015  Completion Stage 2013/14: Completion Stage 2014/15: Completion Stage 2015/16: (85%)  Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2015/16: Seponder of the specific needs to be addressed by the project To provide a brief overview of the specific needs to be addressed by the project To provide physical and social infrastructure for people living in Mombasa, Makueni, Kakamega, Isiolo, Bungoma, Eldoret, Maua, Malindi, Nakuru and Embu informal settlements.  PROJECT 9: INSTALLATION OF PHYSICAL INFRASTRUCTURE IN INFORMAL SETTLEMENTS IN SELECTED TOWNS(ELDORET, NAKURU, NAIVASHA MOMBASA, MACHAKOS AND NAIROBI) UNDER KENYA INFORMAL SETTLEMENT IMPROVEMENT PROJECT (KISIP)	Contract date: March 2015	Contract Completion date:	Location: Mombasa (3),	
Contract cost: 53.2M Expected final cost: Expected completion date: Dec. 2015  Completion Stage 2013/14: Completion Stage 2014/15: (90%) average (100%)  Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2015/16: (100%)  Provide a brief overview of the specific needs to be addressed by the project To provide physical and social infrastructure for people living in Mombasa, Makueni, Kakamega, Isiolo, Bungoma, Eldoret, Maua, Malindi, Nakuru and Embu informal settlements.  PROJECT 9: INSTALLATION OF PHYSICAL INFRASTRUCTURE IN INFORMAL SETTLEMENTS IN SELECTED TOWNS(ELDORET, NAKURU, NAIVASHA MOMBASA, MACHAKOS AND NAIROBI) UNDER KENYA INFORMAL SETTLEMENT IMPROVEMENT PROJECT (KISIP)		Dec. 2015	Makueni (4), Kakamega (6),	
Completion Stage 2013/14: Completion Stage 2014/15: Completion Stage 2015/16: (90%) average (100%)  Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2015/16: 99.8m  Provide a brief overview of the specific needs to be addressed by the project To provide physical and social infrastructure for people living in Mombasa, Makueni, Kakamega, Isiolo, Bungoma, Eldoret, Maua, Malindi, Nakuru and Embu informal settlements.  PROJECT 9: INSTALLATION OF PHYSICAL INFRASTRUCTURE IN INFORMAL SETTLEMENTS IN SELECTED TOWNS(ELDORET, NAKURU, NAIVASHA MOMBASA, MACHAKOS AND NAIROBI) UNDER KENYA INFORMAL SETTLEMENT IMPROVEMENT PROJECT (KISIP)			Isiolo (4), Malindi (4), Kitale	
Completion Stage 2013/14: Completion Stage 2014/15: Completion Stage 2015/16: (85%) (90%) average (100%)  Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2015/16: 99.8m Kshs 110 million  Provide a brief overview of the specific needs to be addressed by the project To provide physical and social infrastructure for people living in Mombasa, Makueni, Kakamega, Isiolo, Bungoma, Eldoret, Maua, Malindi, Nakuru and Embu informal settlements.  PROJECT 9: INSTALLATION OF PHYSICAL INFRASTRUCTURE IN INFORMAL SETTLEMENTS IN SELECTED TOWNS(ELDORET, NAKURU, NAIVASHA MOMBASA, MACHAKOS AND NAIROBI) UNDER KENYA INFORMAL SETTLEMENT IMPROVEMENT PROJECT (KISIP)			(4) and Lamu(6)	
Completion Stage 2013/14: Completion Stage 2014/15: Completion Stage 2015/16: (85%)  Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2015/16: 99.8m  Provide a brief overview of the specific needs to be addressed by the project To provide physical and social infrastructure for people living in Mombasa, Makueni, Kakamega, Isiolo, Bungoma, Eldoret, Maua, Malindi, Nakuru and Embu informal settlements.  PROJECT 9: INSTALLATION OF PHYSICAL INFRASTRUCTURE IN INFORMAL SETTLEMENTS IN SELECTED TOWNS(ELDORET, NAKURU, NAIVASHA MOMBASA, MACHAKOS AND NAIROBI) UNDER KENYA INFORMAL SETTLEMENT IMPROVEMENT PROJECT (KISIP)	Contract cost: 53.2M	Expected final cost:	Expected completion date:	
Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2014/15: Budget Provision 2015/16: Second Response Budget Provision 2015/16: Bu			Dec. 2015	
Budget Provision 2013/14:  Budget Provision 2014/15:  Budget Provision 2014/15:  Budget Provision 2015/16:  99.8m  Provide a brief overview of the specific needs to be addressed by the project  To provide physical and social infrastructure for people living in Mombasa, Makueni, Kakamega, Isiolo, Bungoma, Eldoret, Maua, Malindi, Nakuru and Embu informal settlements.  PROJECT 9: INSTALLATION OF PHYSICAL INFRASTRUCTURE IN INFORMAL SETTLEMENTS IN SELECTED TOWNS(ELDORET, NAKURU, NAIVASHA MOMBASA, MACHAKOS AND NAIROBI) UNDER KENYA INFORMAL SETTLEMENT IMPROVEMENT PROJECT (KISIP)	Completion Stage 2013/14:	Completion Stage 2014/15:	Completion Stage 2015/16:	
Provide a brief overview of the specific needs to be addressed by the project To provide physical and social infrastructure for people living in Mombasa, Makueni, Kakamega, Isiolo, Bungoma, Eldoret, Maua, Malindi, Nakuru and Embu informal settlements.  PROJECT 9: INSTALLATION OF PHYSICAL INFRASTRUCTURE IN INFORMAL SETTLEMENTS IN SELECTED TOWNS(ELDORET, NAKURU, NAIVASHA MOMBASA, MACHAKOS AND NAIROBI) UNDER KENYA INFORMAL SETTLEMENT IMPROVEMENT PROJECT (KISIP)	(85%)	` '	(100%)	
Provide a brief overview of the specific needs to be addressed by the project To provide physical and social infrastructure for people living in Mombasa, Makueni, Kakamega, Isiolo, Bungoma, Eldoret, Maua, Malindi, Nakuru and Embu informal settlements.  PROJECT 9: INSTALLATION OF PHYSICAL INFRASTRUCTURE IN INFORMAL SETTLEMENTS IN SELECTED TOWNS(ELDORET, NAKURU, NAIVASHA MOMBASA, MACHAKOS AND NAIROBI) UNDER KENYA INFORMAL SETTLEMENT IMPROVEMENT PROJECT (KISIP)	Budget Provision 2013/14:	Budget Provision 2014/15:	Budget Provision 2015/16:	
To provide physical and social infrastructure for people living in Mombasa, Makueni, Kakamega, Isiolo, Bungoma, Eldoret, Maua, Malindi, Nakuru and Embu informal settlements.  PROJECT 9: INSTALLATION OF PHYSICAL INFRASTRUCTURE IN INFORMAL SETTLEMENTS IN SELECTED TOWNS(ELDORET, NAKURU, NAIVASHA MOMBASA, MACHAKOS AND NAIROBI) UNDER KENYA INFORMAL SETTLEMENT IMPROVEMENT PROJECT (KISIP)			Kshs 110 million	
Kakamega, Isiolo, Bungoma, Eldoret, Maua, Malindi, Nakuru and Embu informal settlements.  PROJECT 9: INSTALLATION OF PHYSICAL INFRASTRUCTURE IN INFORMAL SETTLEMENTS IN SELECTED TOWNS(ELDORET, NAKURU, NAIVASHA MOMBASA, MACHAKOS AND NAIROBI) UNDER KENYA INFORMAL SETTLEMENT IMPROVEMENT PROJECT (KISIP)				
Kakamega, Isiolo, Bungoma, Eldoret, Maua, Malindi, Nakuru and Embu informal settlements.  PROJECT 9: INSTALLATION OF PHYSICAL INFRASTRUCTURE IN INFORMAL SETTLEMENTS IN SELECTED TOWNS(ELDORET, NAKURU, NAIVASHA MOMBASA, MACHAKOS AND NAIROBI) UNDER KENYA INFORMAL SETTLEMENT IMPROVEMENT PROJECT (KISIP)	1			
SETTLEMENT IMPROVEMENT PROJECT (KISIP)  SETTLEMENTS IN SELECTED TOWNS(ELDORET, NAKURU, NAIVASHA MOMBASA, MACHAKOS AND NAIROBI) UNDER KENYA INFORMAL SETTLEMENT IMPROVEMENT PROJECT (KISIP)	Kakamega, Isiolo, Bungoma, Eldoret, Maua, Malindi, Nakuru and Embu informal			
SETTLEMENTS IN SELECTED TOWNS(ELDORET, NAKURU, NAIVASHA MOMBASA, MACHAKOS AND NAIROBI) UNDER KENYA INFORMAL SETTLEMENT IMPROVEMENT PROJECT (KISIP)				
MOMBASA, MACHAKOS AND NAIROBI) UNDER KENYA INFORMAL SETTLEMENT IMPROVEMENT PROJECT (KISIP)				
MOMBASA, MACHAKOS AND NAIROBI) UNDER KENYA INFORMAL SETTLEMENT IMPROVEMENT PROJECT (KISIP)	SETTLEMENTS IN SEL			
	MOMBASA, MACHAKOS AND NAIROBI) UNDER KENYA INFORMAL			
Contract date: June 2013 Contract Completion date: Location: Mombasa,	SETTLEMENT IMPROVEMENT PROJECT (KISIP)			
	Contract date: June 2013 Contract Completion date: Location: Mombasa,			

	June 2017	Naivasha, Machakos, Eldoret
		and Nakuru urban areas
Contract cost: Kshs 4.5 billion	Expected final cost: Kshs 4.5 billion	Expected completion date: June 2017
Completion Stage 2013/14:	Completion Stage 2014/15:	Completion Stage 2015/16:
(50%)	(70%)	(85%)
Budget Provision 2013/14:	Budget Provision 2014/15:	Budget Provision 2015/16:
1 billion	940.2m	Kshs 2.7 billion
Provide a brief overview of the	specific needs to be addressed	by the project
To improve lives of people liv		
		IBE HEALTH CENTRE IN
BOMBOLULU, MOMBASA		
Contract date: March 2015	Contract Completion date: June 2015	Location: Mombasa
Contract cost: Kshs 29m	Expected final cost: Kshs 29m	Expected completion date: June 2015
Completion Stage 2013/14: (65%)	Completion Stage 2014/15: (75%)	Completion Stage 2015/16: (100%)
Budget Provision 2013/14:	Budget Provision 2014/15: 7m	Budget Provision 2015/16: Kshs 5.9 million
Provide a brief overview of the	specific needs to be addressed	by the project
To improve lives of people liv	ing in Ziwa la Ngombe slums,	Bombolulu, Mombasa
PROJECT 11: CONSTRUCTI	ON OF 52 HOUSING UNITS	DECANTING SITE PROJECT
UNDER CIVIL SERVANTS I	HOUSING SCHEME (CSHS) I	N SHAURI MOYO, KISUMU
Contract date:	Contract Completion date:	Location: Shauri
	_	moyo,Kisumu
Contract cost: Kshs 24,443,000	Expected final cost: Kshs 28,000,000	Expected completion date: 2015
Completion Stage 2013/14	E: Completion Stage	Completion Stage 2015/16:
(N/A)	2014/15: (100%)	(%)
Budget Provision 2013/14: NA	Budget Provision 2014/15:	Budget Provision 2015/16:
	Kshs 24,313,000	Kshs NIL
Provide a brief overview of the	specific needs to be addressed	by the project
	<u>*</u>	housing especially to the low
income civil servants. The pro-	vision of social housing not only	y addresses the issues related to
housing stress but also improve	es the national housing stock ar	nd the living environment
		S UNDER CIVIL SERVANTS
HOUSING SCHEME(CSHS)	IN KISUMU	
Contract date: July 2015	Contract Completion date:	Location: Shauri
	January, 2017	Moyo,Kisumu
Contract cost: Kshs 729 millio	Expected final cost: Kshs 729 million	Expected completion date: January, 2017
Completion Stage 2013/14 (N/A)	E: Completion Stage 2014/15: (5%)	Completion Stage 2015/16: (50%)
Budget Provision 2013/14: NA	Budget Provision 2014/15: Kshs 2 million	Budget Provision 2015/16: Kshs 290 million
Provide a brief overview of the specific needs to be addressed by the project		
The project addresses the specific needs of providing social housing especially to the low		
income civil servants. The provision of social housing not only addresses the issues related to		

housing stress but also improves	the national housing stock ar	nd the living environment
PROJECT 13: INSTALLATION		
(TRUNK SEWERAGE, WATER		
Contract date: July 2013	Contract Completion date:	· · · · · · · · · · · · · · · · · · ·
0 0 11 11 10 10 10 10 10 10 10 10 10 10	Dec 2015	Embu, Ongata Rongai,
	200 2010	Garissa, Meru and Mavoko
Contract cost: Kshs 268m	Expected final cost: Kshs	
	268m	Dec 2015
Completion Stage 2013/14: (55%)	2014/15: (64%)	(100%)
Budget Provision 2013/14: Kshs 300m	Budget Provision 2014/15: Kshs 300m	Budget Provision 2015/16: Kshs 169.5
Provide a brief overview of the s		l.
To open up land for housing deve	-	• •
PROJECT 14: REFURBISHED		
Contract date: continuous	Contract Completion date:	
	continuous	3
Contract cost:	Expected final cost:	Expected completion date: continuous
Completion Stage 2013/14:	Completion Stage	Completion Stage 2015/16:
Completion Stage 2013/14: (742No.)	Completion Stage 2014/15: (484No.)	(517No.)
Budget Provision 2013/14:		Budget Provision 2015/16:
Kshs 427m	2014/15:Kshs 265m	Kshs 158m
Provide a brief overview of the s		
To improve the living conditions		by the project
PROJECT 15: ESTABLISHMEN		ART CENTRES
Contract date: July 2015	Contract Completion date:	
Contract date. July 2013	June 2016	Location. Country wide
Contract cost: Kshs 91m	Expected final cost:	Expected completion date:
Completion Stage 2013/14:	Completion Stage	Completion Stage 2015/16: 8
completion stage 2013/11.	2014/15:	constituency (ABMT) centres
	2014/13.	in Uasin Gishu, Embu,
		Kwale, Marsabit, Kajiado,
		Makueni, Migori and Isiolo
		completed. 2 constituency
		(ABMT) centres are at 80%
		completion status in Baringo,
		and Kisumu.
Budget Provision 2013/14:	Budget Provision 2014/15:	Budget Provision 2015/16:
Kshs	23360110110112011/13.	Kshs 91m
Provide a brief overview of the specific needs to be addressed by the project		
To reduce the construction cost of houses		
PROJECT 16: COMPLETION OF LONDON AREA SOCIAL HALL		
Contract date: January, 2015	Contract Completion date: December, 2015	Location: Nakuru
Contract cost: Kshs 25.5m	Expected final cost:25.5m	Expected completion date:
Completion Stage 2013/14:	Completion Steers	Completion Steer 2015/16:
r Completion Stage /UL3/14:	Completion   Stage	Completion Stage 2015/16:

Budget Provision 2013/14:   Budget Provision 2014/15:   Budget Provision 2015/16: Provide a brief overview of the specific needs to be addressed by the project The project intends to provide a communal meeting hall for people living and working in slums and informal settlements. This hall will be used for sports, meetings and related activities thereby increasing social cohesion.  PROJECT 17: NATIONAL SLUM AND INFORMAL SETTLEMENTS MAPPING AND DATABASE CREATION  Contract date: April, 2015   Contract Completion date: May, 2016   Completion Stage 2013/14: Completion Stage 2013/14:   Budget Provision 2013/14:   Completion Stage 2013/14:   Contract Completion date:   Contract date: April, 2016   Contract Completion date:   April, 2018   Contract date: April, 2016   Contract Completion Stage 2013/14:   Budget Provision 2013/14:   Budget Provision 2013/14:   Budget Provision 2014/15:   Budget Provision 2015/16:   Provide a brief overview of the specific needs to be addressed by the project The project plans to upgrade housing in Kibera Soweto East Zone 'B' leading to improved standards of lives and livelihoods   Provision 2014/15:   Budget Provision 2015/16:   Contract date: April, 2018   Contract Completion Stage 2013/14:   Budget Provision 2014/15:   Budget Provision 2015/16:   Contract date: April,						
The project intends to provide a communal meeting hall for people living and working in slums and informal settlements. This hall will be used for sports, meetings and related activities thereby increasing social cohesion.  PROJECT 17: NATIONAL SLUM AND INFORMAL SETTLEMENTS MAPPING AND DATABASE CREATION  Contract date: April, 2015  Contract Completion date:  May, 2016  Contract cost: Kshs 300 million  Completion Stage 2013/14: Completion  Stage documentation at 30%  Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2015/16: Provide a brief overview of the specific needs to be addressed by the project intends to map all slums and informal settlements within the country in order to develop a database that can be accessible through the internet.  PROJECT 18: RE-DEVELOPMENT OF KIBERA SOWETO EAST ZONE 'B' AT KIBERA - CONSTRUCTION OF 3,072NO. HOUSING UNITS AND ASSOCIATED NIFRASTRUCTURE  Contract date: April, 2016  Contract cost: Kshs 6,5 billion  Completion Stage 2013/14: Completion Stage 2013/14: Budget Provision 2014/15: Budget Provision 2015/16: Provide a brief overview of the specific needs to be addressed by the project intends to map all slums and informal settlements within the country in order to develop a database that can be accessible through the internet.  PROJECT 18: RE-DEVELOPMENT OF KIBERA SOWETO EAST ZONE 'B' AT KIBERA - CONSTRUCTION OF 3,072NO. HOUSING UNITS AND ASSOCIATED NIFRASTRUCTURE  Contract date: April, 2016  Contract cost: Kshs 6,5 billion  Expected final cost: Expected completion date: Location: Country wide April, 2018  Completion Stage 2013/14: Budget Provision 2014/15: Budget Provision 2015/16: Provide a brief overview of the specific needs to be addressed by the project  The project plans to upgrade housing in Kibera Soweto East Zone 'B' leading to improved standards of lives and livelihoods  PROJECT 19: RE-DEVELOPMENT OF MARIGUINI INFORMAL SETTLEMENT CONSTRUCTION OF 2,100 NO. HOUSING UNITS AND ASSOCIATED NIFRASTRUCTURE  Contract cost: Kshs 3,5 billion Expected final c						
slums and informal settlements. This hall will be used for sports, meetings and related activities thereby increasing social cohesion.  PROJECT 17: NATIONAL SLUM AND INFORMAL SETTLEMENTS MAPPING AND DATABASE CREATION  Contract date: April, 2015  Contract Completion date: May, 2016  Contract cost: Kshs 300 million   Expected final cost:   Expected completion date: Completion Stage   2013/14:   Completion   Stage   Completion Stage   2015/16:    Budget Provision 2013/14:   Budget Provision 2014/15:   Budget Provision 2013/14:   Budget Provision 2014/15:   Budget Provision 2013/14:   Budget Provision 2014/15:   Budget Provision 2015/16:    Provide a brief overview of the specific needs to be addressed by the project The total number of slums in the country is unknown hence the project intends to map all slums and informal settlements within the country in order to develop a database that can be accessible through the internet.  PROJECT 18: RE-DEVELOPMENT OF KIBERA SOWETO EAST ZONE 'B' AT KIBERA - CONSTRUCTION OF 3,072NO. HOUSING UNITS AND ASSOCIATED INFRASTRUCTURE  Contract date: April, 2016   Contract Completion date:   Location: Country wide April, 2018    Contract cost: Kshs 6.5 billion   Expected final cost:   Expected completion date: Completion Stage 2013/14:   Budget Provision 2013/14:   Budget Provision 2013/14:   Budget Provision 2014/15:   Budget Provision 2013/14:   Budget Provision 2014/15:   Budget Provision 2013/14:   Budget Provision 2013/14:   Budget Provision 2014/15:   Budget Provision 2013/14:   Completion Stage 2015/16:   Contract Completion Stage 2013/14:   Contract Completion date:   Location: Country wide April, 2018   Contract Completion Stage 2013/14:   Contract Completion Stage 2013/14:   Contract Completion Stage 2013/14:   Contract Completion Stage 2015/16:   Contract Completion Stage 2013/14:   Completion Stage 2015/16:   Contract date: April, 2016   Contract completion Stage 2015/16:   Contract date: Contract cost: Kshs 3.5 billion   Expected final cost:   Expected completion date:	Provide a brief overview of th	e specific needs to be address	sed by the project			
activities thereby increasing social cohesion.  PROJECT 17: NATIONAL SLUM AND INFORMAL SETTLEMENTS MAPPING AND DATABASE CREATION  Contract date: April, 2015  Contract Completion date: Location: Country wide May, 2016  Contract cost: Kshs 300 million  Expected final cost: Expected completion date: Completion Stage 2013/14: Budget Provision 2014/15: Budget Provision 2015/16: Provide a brief overview of the specific needs to be addressed by the project The total number of slums in the country is unknown hence the project intends to map all slums and informal settlements within the country in order to develop a database that can be accessible through the internet.  PROJECT 18: RE-DEVELOPMENT OF KIBERA SOWETO EAST ZONE 'B' AT KIBERA - CONSTRUCTION OF 3,072NO. HOUSING UNITS AND ASSOCIATED INFRASTRUCTURE  Contract date: April, 2016  Contract Completion date: April, 2018  Contract cost: Kshs 6.5 billion Expected final cost: Expected completion date: April, 2018  Completion Stage 2013/14: Completion Stage Completion Stage 2015/16: 2014/15: Budget Provision 2013/14: Budget Provision 2013/14: Budget Provision 2013/14: Budget Provision 2013/16: Provide a brief overview of the specific needs to be addressed by the project The project plans to upgrade housing in Kibera Soweto East Zone 'B' leading to improved standards of lives and livelihoods  PROJECT 19: RE-DEVELOPMENT OF MARIGUINI INFORMAL SETTLEMENT - CONSTRUCTION OF 2,100 NO. HOUSING UNITS AND ASSOCIATED INFRASTRUCTURE  Contract date: April, 2016 Contract Completion date: Location: Country wide April, 2018  Contract cost: Kshs 3.5 billion Expected final cost: Expected completion date: Completion Stage 2013/14: Goupletion Stage 2013/14: Completion Stage Completion Stage 2015/16: documentation at 55%  Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2015/16: Provide a brief overview of the specific needs to be addressed by t		The project intends to provide a communal meeting hall for people living and working in				
PROJECT 17: NATIONAL SLUM AND INFORMAL SETTLEMENTS MAPPING AND DATABASE CREATION  Contract date: April, 2015  Contract Completion date: May, 2016  Contract cost: Kshs 300 million  Expected final cost: Expected completion date: Completion Stage 2013/14: Completion  Stage 2013/14: Date Provision 2013/14: Budget Provision 2014/15: Budget Provision 2015/16: Provide a brief overview of the specific needs to be addressed by the project  The total number of slums in the country is unknown hence the project intends to map all slums and informal settlements within the country in order to develop a database that can be accessible through the internet.  PROJECT 18: RE-DEVELOPMENT OF KIBERA SOWETO EAST ZONE 'B' AT KIBERA - CONSTRUCTION OF 3,072NO. HOUSING UNITS AND ASSOCIATED INFRASTRUCTURE  Contract date: April, 2016 Contract Completion date: Location: Country wide April, 2018  Contract cost: Kshs 6.5 billion Expected final cost: Expected completion date: Completion Stage 2013/14: Completion Stage 2013/14: Dadget Provision 2013/14: Budget Provision 2013/14: Database and livelihoods  PROJECT 19: RE-DEVELOPMENT OF MARIGUINI INFORMAL SETTLEMENT - CONSTRUCTION OF 2,100 NO. HOUSING UNITS AND ASSOCIATED INFRASTRUCTURE  Contract cost: Kshs 3.5 billion Expected final cost: Expected completion date: April, 2018  Contract cost: Kshs 3.5 billion Expected final cost: Expected completion date: April, 2018  Contract cost: Kshs 3.5 billion Expected final cost: Expected completion date: April, 2018  Contract cost: Kshs 3.5 billion Expected final cost: Expected completion date: April, 2018  Contract cost: Kshs 3.5 billion Expected final cost: Expected completion date: Database and project Provision 2013/14: Completion Stage 2015/16: Database and project Provision 2013/14: Database and project Provision 2013/14: Database and project Provision 2013/14: Database and project Provision 2013	slums and informal settleme	nts. This hall will be used	for sports, meetings and related			
DATABASE CREATION   Contract date: April, 2015   Contract Completion date: May, 2016   Contract cost: Kshs 300 million   Expected final cost:   Expected completion date: documentation at 30%   2013/14:   Completion   Stage   Completion Stage   2013/14:   Budget Provision 2014/15:   Budget Provision 2015/16:   Provide a brief overview of the specific needs to be addressed by the project   The total number of slums in the country is unknown hence the project intends to map all slums and informal settlements within the country in order to develop a database that can be accessible through the internet.   PROJECT 18: RE-DEVELOPMENT OF KIBERA SOWETO EAST ZONE 'B' AT KIBERA - CONSTRUCTION OF 3,072NO. HOUSING UNITS AND ASSOCIATED INFRASTRUCTURE   Contract date: April, 2016   Contract Completion date:   Location: Country wide April, 2018   Contract cost: Kshs 6.5 billion   Expected final cost:   Expected completion date:   Completion Stage 2013/14:   Completion Stage   Completion Stage 2015/16:   2014/15:   Budget Provision 2013/14:   Budget Provision 2014/15:   Budget Provision 2015/16:   Provide a brief overview of the specific needs to be addressed by the project   The project plans to upgrade housing in Kibera Soweto East Zone 'B' leading to improved standards of lives and livelihoods   PROJECT 19: RE-DEVELOPMENT OF MARIGUINI INFORMAL SETTLEMENT - CONSTRUCTION OF 2,100 NO. HOUSING UNITS AND ASSOCIATED INFRASTRUCTURE   Contract date: April, 2016   Contract Completion date:   Location: Country wide April, 2018   Completion Stage 2013/14:   Budget Provision 2014/15:   Budget Provision 2013/14:   Budget Provision 2014/15:   Budget Provision 2015/16:   Completion Stage 2015/16:   Completion Stage 2015/16:   Contract date: April, 2016   Contract cost: Kshs 3.5 billion   Expected final cost:   Expected completion date:   Contract date:   Contract cost:   Completion   Contract cost:	activities thereby increasing so	cial cohesion.				
Contract cost: Kshs 300 million Expected final cost: Completion Stage 2013/14: documentation at 30%  Budget Provision 2013/14: Budget Provision 2013/14: Budget Provision 2013/14: Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2015/16: Brovide a brief overview of the specific needs to be addressed by the project The total number of slums in the country is unknown hence the project intends to map all slums and informal settlements within the country in order to develop a database that can be accessible through the internet.  PROJECT 18: RE-DEVELOPMENT OF KIBERA SOWETO EAST ZONE 'B' AT KIBERA - CONSTRUCTION OF 3,072NO. HOUSING UNITS AND ASSOCIATED INFRASTRUCTURE  Contract date: April, 2016  Contract Completion date: April, 2018  Completion Stage 2013/14: Completion Stage 2013/14: Budget Provision 2013/14: Budget Provisi	PROJECT 17: NATIONAL S	LUM AND INFORMAL S	SETTLEMENTS MAPPING AND			
Contract cost: Kshs 300 million   Expected final cost:   Expected completion date:   Completion   Stage   2013/14:   Completion   Stage   Completion Stage   2014/15:   Budget Provision 2013/14:   Budget Provision 2014/15:   Budget Provision 2015/16:   Provide a brief overview of the specific needs to be addressed by the project   The total number of slums in the country is unknown hence the project intends to map all slums and informal settlements within the country in order to develop a database that can be accessible through the internet.  PROJECT 18: RE-DEVELOPMENT OF KIBERA SOWETO EAST ZONE 'B' AT KIBERA - CONSTRUCTION OF 3,072NO. HOUSING UNITS AND ASSOCIATED INFRASTRUCTURE  Contract date: April, 2016   Contract Completion date:   April, 2018   Contract cost: Kshs 6.5 billion   Expected final cost:   Expected completion date:   Completion Stage   2013/14:   Completion   Stage   Completion Stage   Completion Stage   2014/15:   Budget Provision 2013/14:   Budget Provision 2014/15:   Budget Provision 2013/16:   Completion Stage 2013/14:   Budget Provision 2014/15:   Budget Provision 2013/16:   Budget Provision 2013/16:   Budget Provision 2014/15:   Budget Provision 2013/16:   Budget Provision 2014/15:   Budget Provision 2015/16:   Budget Provision 2014/15:   Budget Provision 2015/16:   Budget Provision 2014/16:   Budget Provision 2014/16:   Budget Pro	DATABASE CREATION					
Contract cost: Kshs 300 million   Expected final cost:   Completion Stage   2013/14:   Completion   Stage   2013/14:   Budget Provision 2013/14:   Budget Provision 2013/14:   Budget Provision 2013/14:   Budget Provision 2014/15:   Budget Provision 2015/16:   Provide a brief overview of the specific needs to be addressed by the project   The total number of slums in the country is unknown hence the project intends to map all slums and informal settlements within the country in order to develop a database that can be accessible through the internet.  PROJECT 18: RE-DEVELOPMENT OF KIBERA SOWETO EAST ZONE 'B' AT KIBERA - CONSTRUCTION OF 3,072NO. HOUSING UNITS AND ASSOCIATED INFRASTRUCTURE  Contract date: April, 2016   Contract Completion date:   Location: Country wide   April, 2018   Completion Stage 2013/14:   Completion Stage   Completion Stage 2015/16:   documentation at 95%   2014/15:   Budget Provision 2013/14:   Budget Provision 2014/15:   Budget Provision 2013/14:   Budget Provision 2014/15:   Budget Provision 2015/16:   Provide a brief overview of the specific needs to be addressed by the project The project plans to upgrade housing in Kibera Soweto East Zone 'B' leading to improved standards of lives and livelihoods  PROJECT 19: RE-DEVELOPMENT OF MARIGUINI INFORMAL SETTLEMENT - CONSTRUCTION OF 2,100 NO. HOUSING UNITS AND ASSOCIATED INFRASTRUCTURE  Contract date: April, 2016   Contract Completion date:   Location: Country wide   April, 2018   Location: Country wide   April, 2018   Location: Country wide   April, 2018   Location: Country wide   Location: Country wide	Contract date: April, 2015	-	te: Location: Country wide			
Completion   Stage   2013/14:   Completion   2014/15:   Budget Provision 2015/16:   Budget Provision 2013/14:   Budget Provision 2014/15:   Budget Provision 2015/16:   Provide a brief overview of the specific needs to be addressed by the project   The total number of slums in the country is unknown hence the project intends to map all slums and informal settlements within the country in order to develop a database that can be accessible through the internet.	Contract cost: Kshs 300 millio		Expected completion date:			
documentation at 30%  Budget Provision 2013/14: Budget Provision 2013/14: Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2015/16: Provide a brief overview of the specific needs to be addressed by the project The total number of slums in the country is unknown hence the project intends to map all slums and informal settlements within the country in order to develop a database that can be accessible through the internet.  PROJECT 18: RE-DEVELOPMENT OF KIBERA SOWETO EAST ZONE 'B' AT KIBERA - CONSTRUCTION OF 3,072NO. HOUSING UNITS AND ASSOCIATED INFRASTRUCTURE  Contract date: April, 2016  Contract Completion date:  Completion Stage 2013/14: Completion Stage 2013/14: Completion Stage 2013/14: Budget Provision 2014/15: Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2015/16: Provide a brief overview of the specific needs to be addressed by the project The project plans to upgrade housing in Kibera Soweto East Zone 'B' leading to improved standards of lives and livelihoods  PROJECT 19: RE-DEVELOPMENT OF MARIGUINI INFORMAL SETTLEMENT CONSTRUCTION OF 2,100 NO. HOUSING UNITS AND ASSOCIATED INFRASTRUCTURE  Contract date: April, 2016  Contract Completion date: Location: Country wide April, 2018  Contract cost: Kshs 3.5 billion  Expected final cost: Expected completion date: Completion Stage 2013/14: Completion Stage Completion Stage 2015/16: documentation at 55%  Completion Stage 2013/14: Budget Provision 2014/15: Budget Provision 2015/16:  Provide a brief overview of the specific needs to be addressed by the project The project plans to upgrade housing and other social infrastructure and sell the houses to the beneficiaries though housing cooperatives established by the residents.  PROJECT 20: REHABILITATION AND RENOVATION OF OLENGURUONE STADIUM  Contract date: Contract cost: Expected final cost: Expected completion date: June 290,643,668.92  290,643,668.92  290,643,668.92  2014/15 Completion stage 2015/16: (40%)		L				
Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2015/16: Provide a brief overview of the specific needs to be addressed by the project The total number of slums in the country is unknown hence the project intends to map all slums and informal settlements within the country in order to develop a database that can be accessible through the internet.  PROJECT 18: RE-DEVELOPMENT OF KIBERA SOWETO EAST ZONE 'B' AT KIBERA - CONSTRUCTION OF 3,072NO. HOUSING UNITS AND ASSOCIATED INFRASTRUCTURE  Contract date: April, 2016	1	1 *	ge   compression among control			
Provide a brief overview of the specific needs to be addressed by the project The total number of slums in the country is unknown hence the project intends to map all slums and informal settlements within the country in order to develop a database that can be accessible through the internet.  PROJECT 18: RE-DEVELOPMENT OF KIBERA SOWETO EAST ZONE 'B' AT KIBERA - CONSTRUCTION OF 3,072NO. HOUSING UNITS AND ASSOCIATED INFRASTRUCTURE  Contract date: April, 2016  Contract Completion date: April, 2018  Contract cost: Kshs 6.5 billion  Completion Stage 2013/14: Completion Stage documentation at 95%  2014/15:  Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2015/16:  Provide a brief overview of the specific needs to be addressed by the project The project plans to upgrade housing in Kibera Soweto East Zone 'B' leading to improved standards of lives and livelihoods  PROJECT 19: RE-DEVELOPMENT OF MARIGUINI INFORMAL SETTLEMENT - CONSTRUCTION OF 2,100 NO. HOUSING UNITS AND ASSOCIATED INFRASTRUCTURE  Contract date: April, 2016  Contract date: April, 2016  Contract Completion Stage 2013/14: Completion Stage Completion date: April, 2018  Contract cost: Kshs 3.5 billion Expected final cost: Expected completion date: Completion Stage 2013/14: Budget Provision 2014/15: Budget Provision 2015/16: documentation at 55%  2014/15: Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2015/16: documentation at 55%  Contract cost: Kshs 3.5 billion Expected final cost: Expected completion date: Completion Stage 2013/14: Dudget Provision 2014/15: Budget Provision 2015/16: documentation at 55%  Contract cost: Completion Stage 2015/16: documentation at 55%  Contract cost: Expected final cost: Expected completion date: Expected completion date: Completion Stage 2015/16: documentation at 55%  Contract cost: Expected final cost: Expected completion date: Dudget Provision 2015/16: documentation at 55%  Contract cost: Expected completion date: Location: NAKURU  Contract cost: Expected final cost: Expected compl			5: Budget Provision 2015/16:			
The total number of slums in the country is unknown hence the project intends to map all slums and informal settlements within the country in order to develop a database that can be accessible through the internet.  PROJECT 18: RE-DEVELOPMENT OF KIBERA SOWETO EAST ZONE 'B' AT KIBERA - CONSTRUCTION OF 3,072NO. HOUSING UNITS AND ASSOCIATED INFRASTRUCTURE  Contract date: April, 2016						
slums and informal settlements within the country in order to develop a database that can be accessible through the internet.  PROJECT 18: RE-DEVELOPMENT OF KIBERA SOWETO EAST ZONE 'B' AT KIBERA - CONSTRUCTION OF 3,072NO. HOUSING UNITS AND ASSOCIATED INFRASTRUCTURE  Contract date: April, 2016   Contract Completion date: Location: Country wide April, 2018   Completion Stage 2013/14: Completion Stage 2013/14: Completion Stage 2014/15: Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2015/16: Provide a brief overview of the specific needs to be addressed by the project The project plans to upgrade housing in Kibera Soweto East Zone 'B' leading to improved standards of lives and livelihoods  PROJECT 19: RE-DEVELOPMENT OF MARIGUINI INFORMAL SETTLEMENT - CONSTRUCTION OF 2,100 NO. HOUSING UNITS AND ASSOCIATED INFRASTRUCTURE  Contract date: April, 2016   Contract Completion date: Location: Country wide April, 2018   Contract Completion Stage 2013/14: Completion Stage 2013/14: Completion Stage 2013/14: Diddle Provision 2013/14: Budget Provision 2014/15: Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2013/14: Diddle Provision 2014/15: Diddle Provision 2015/16: Diddle Provision 2013/14: Diddle Provision 2013/14: Diddle Provision 2014/15: Diddle Provision 2015/16: Did						
accessible through the internet.  PROJECT 18: RE-DEVELOPMENT OF KIBERA SOWETO EAST ZONE 'B' AT KIBERA - CONSTRUCTION OF 3,072NO. HOUSING UNITS AND ASSOCIATED INFRASTRUCTURE  Contract date: April, 2016   Contract Completion date: April, 2018   Completion Stage 2013/14: Completion Stage 2013/14: Budget Provision 2014/15: Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2015/16: Provide a brief overview of the specific needs to be addressed by the project The project plans to upgrade housing in Kibera Soweto East Zone 'B' leading to improved standards of lives and livelihoods  PROJECT 19: RE-DEVELOPMENT OF MARIGUINI INFORMAL SETTLEMENT - CONSTRUCTION OF 2,100 NO. HOUSING UNITS AND ASSOCIATED INFRASTRUCTURE  Contract date: April, 2016   Contract Completion date: Location: Country wide April, 2018   Completion Stage 2013/14: Completion Stage Completion Stage 2015/16: documentation at 55% 2014/15: Budget Provision 2014/15: Budget Provision 2015/16: Provide a brief overview of the specific needs to be addressed by the project The project plans to upgrade housing and other social infrastructure and sell the houses to the beneficiaries through housing cooperatives established by the residents.  PROJECT 20: REHABILITATION AND RENOVATION OF OLENGURUONE STADIUM  Contract date: Contract cost: Expected final cost: Expected completion date: 290,643,668.92 2018  Completion stage Completion stage Completion date: June 290,643,668.92 2016/16: (40%)						
PROJECT 18: RE-DEVELOPMENT OF KIBERA SOWETO EAST ZONE 'B' AT KIBERA - CONSTRUCTION OF 3,072NO. HOUSING UNITS AND ASSOCIATED INFRASTRUCTURE  Contract date: April, 2016   Contract Completion date: April, 2018   Location: Country wide			<b>F</b>			
INFRASTRUCTURE			OWETO EAST ZONE 'B' AT			
INFRASTRUCTURE	KIBERA - CONSTRUCTION	N OF 3,072NO. HOUSIN	NG UNITS AND ASSOCIATED			
Contract cost: Kshs 6.5 billion		•				
Contract cost: Kshs 6.5 billion   Expected final cost:   Expected completion date:   Completion   Stage   2013/14:   Completion   Stage   2015/16:   Budget Provision 2013/14:   Budget Provision 2014/15:   Budget Provision 2015/16:   Provide a brief overview of the specific needs to be addressed by the project   The project plans to upgrade housing in Kibera Soweto East Zone 'B' leading to improved standards of lives and livelihoods   PROJECT 19: RE-DEVELOPMENT OF MARIGUINI INFORMAL SETTLEMENT - CONSTRUCTION OF 2,100 NO. HOUSING UNITS AND ASSOCIATED INFRASTRUCTURE   Contract date: April, 2016   Contract Completion date:   Location: Country wide   April, 2018   Completion   Stage   Completion Stage   2013/14:   Completion   Stage   Completion Stage   2015/16:   Budget Provision 2013/14:   Budget Provision 2014/15:   Budget Provision 2015/16:   Provide a brief overview of the specific needs to be addressed by the project   The project plans to upgrade housing and other social infrastructure and sell the houses to the beneficiaries through housing cooperatives established by the residents.  PROJECT 20: REHABILITATION AND RENOVATION OF OLENGURUONE STADIUM   Contract date: Contract completion   Location: NAKURU   10/12/2012   date: 25/11/2014   Contract cost:   Expected final cost:   Expected completion date: June   290,643,668.92   290,643,668.92   2018/15:   Completion Stage 2015/16: (40%)	Contract date: April, 2016	Contract Completion da	te: Location: Country wide			
Completion Stage 2013/14: Completion 2014/15:	_	April, 2018				
documentation at 95%  Budget Provision 2013/14:  Budget Provision 2014/15:  Budget Provision 2015/16:  Provide a brief overview of the specific needs to be addressed by the project The project plans to upgrade housing in Kibera Soweto East Zone 'B' leading to improved standards of lives and livelihoods  PROJECT 19: RE-DEVELOPMENT OF MARIGUINI INFORMAL SETTLEMENT - CONSTRUCTION OF 2,100 NO. HOUSING UNITS AND ASSOCIATED INFRASTRUCTURE  Contract date: April, 2016   Contract Completion date: Location: Country wide April, 2018  Contract cost: Kshs 3.5 billion   Expected final cost:   Expected completion date: Completion Stage 2013/14: Completion Stage Completion Stage 2015/16: documentation at 55%   2014/15: Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2015/16: Provide a brief overview of the specific needs to be addressed by the project The project plans to upgrade housing and other social infrastructure and sell the houses to the beneficiaries through housing cooperatives established by the residents.  PROJECT 20: REHABILITATION AND RENOVATION OF OLENGURUONE STADIUM  Contract date: Contract completion Location: NAKURU 10/12/2012   date:25/11/2014  Contract cost: Expected final cost: Expected completion date: June 290,643,668.92   290,643,668.92   2018  Completion stage Completion stage Completion Stage 2015/16: (40%)	Contract cost: Kshs 6.5 billion	Expected final cost:	Expected completion date:			
Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2015/16: Provide a brief overview of the specific needs to be addressed by the project The project plans to upgrade housing in Kibera Soweto East Zone 'B' leading to improved standards of lives and livelihoods  PROJECT 19: RE-DEVELOPMENT OF MARIGUINI INFORMAL SETTLEMENT - CONSTRUCTION OF 2,100 NO. HOUSING UNITS AND ASSOCIATED INFRASTRUCTURE  Contract date: April, 2016 Contract Completion date: Location: Country wide April, 2018  Contract cost: Kshs 3.5 billion Expected final cost: Expected completion date: Completion Stage 2013/14: Completion Stage Completion Stage 2014/15: Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2015/16: Provide a brief overview of the specific needs to be addressed by the project The project plans to upgrade housing and other social infrastructure and sell the houses to the beneficiaries through housing cooperatives established by the residents.  PROJECT 20: REHABILITATION AND RENOVATION OF OLENGURUONE STADIUM  Contract date: Contract completion Location: NAKURU  10/12/2012 date:25/11/2014  Contract cost: Expected final cost: Expected completion date: June 290,643,668.92  Completion stage Completion stage 2015/16: (40%)	Completion Stage 2013/1	1: Completion Sta	ge Completion Stage 2015/16:			
Provide a brief overview of the specific needs to be addressed by the project The project plans to upgrade housing in Kibera Soweto East Zone 'B' leading to improved standards of lives and livelihoods  PROJECT 19: RE-DEVELOPMENT OF MARIGUINI INFORMAL SETTLEMENT - CONSTRUCTION OF 2,100 NO. HOUSING UNITS AND ASSOCIATED INFRASTRUCTURE  Contract date: April, 2016 Contract Completion date: Location: Country wide April, 2018  Contract cost: Kshs 3.5 billion Expected final cost: Expected completion date: Completion Stage 2013/14: Completion Stage Completion Stage 2015/16: documentation at 55% 2014/15:  Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2015/16:  Provide a brief overview of the specific needs to be addressed by the project The project plans to upgrade housing and other social infrastructure and sell the houses to the beneficiaries through housing cooperatives established by the residents.  PROJECT 20: REHABILITATION AND RENOVATION OF OLENGURUONE STADIUM  Contract date: Contract completion Location: NAKURU  10/12/2012 date:25/11/2014  Contract cost: Expected final cost: Expected completion date: June 290,643,668.92 290,643,668.92 2016/15 Completion Stage 2015/16: (40%)	documentation at 95%	2014/15:				
The project plans to upgrade housing in Kibera Soweto East Zone 'B' leading to improved standards of lives and livelihoods  PROJECT 19: RE-DEVELOPMENT OF MARIGUINI INFORMAL SETTLEMENT - CONSTRUCTION OF 2,100 NO. HOUSING UNITS AND ASSOCIATED INFRASTRUCTURE  Contract date: April, 2016   Contract Completion date: Location: Country wide   April, 2018    Contract cost: Kshs 3.5 billion   Expected final cost:   Expected completion date: Completion Stage 2013/14: Completion   Stage Completion Stage 2015/16: documentation at 55%   2014/15: Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2015/16: Provide a brief overview of the specific needs to be addressed by the project The project plans to upgrade housing and other social infrastructure and sell the houses to the beneficiaries through housing cooperatives established by the residents.  PROJECT 20: REHABILITATION AND RENOVATION OF OLENGURUONE STADIUM   Contract   date: Contract   Contract   date: 25/11/2014   Contract   cost: Expected   Expected   Completion   Location: NAKURU   10/12/2012   date:25/11/2014   Contract   cost: Expected   Completion   Cost: Expected   Completion	Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 20		5: Budget Provision 2015/16:			
standards of lives and livelihoods  PROJECT 19: RE-DEVELOPMENT OF MARIGUINI INFORMAL SETTLEMENT - CONSTRUCTION OF 2,100 NO. HOUSING UNITS AND ASSOCIATED INFRASTRUCTURE  Contract date: April, 2016   Contract Completion date: Location: Country wide	Provide a brief overview of th	e specific needs to be address	sed by the project			
PROJECT 19: RE-DEVELOPMENT OF MARIGUINI INFORMAL SETTLEMENT - CONSTRUCTION OF 2,100 NO. HOUSING UNITS AND ASSOCIATED INFRASTRUCTURE  Contract date: April, 2016   Contract Completion date: Location: Country wide   April, 2018   Completion Stage 2013/14: Completion Stage Completion Stage 2015/16:   documentation at 55%   2014/15: Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2015/16:   Provide a brief overview of the specific needs to be addressed by the project The project plans to upgrade housing and other social infrastructure and sell the houses to the beneficiaries through housing cooperatives established by the residents.  PROJECT 20: REHABILITATION AND RENOVATION OF OLENGURUONE STADIUM   Contract date: Contract completion Location: NAKURU   10/12/2012   date:25/11/2014   Contract cost: Expected final cost: Expected completion date: June 290,643,668.92   290,643,668.92   2018   Completion stage Completion stage 2015/16: (40%)			East Zone 'B' leading to improved			
Contract date: April, 2016   Contract Completion date: Location: Country wide April, 2018   Contract cost: Kshs 3.5 billion   Expected final cost:   Expected completion date: Completion Stage 2013/14: Completion   Stage 2014/15:   Budget Provision 2013/14:   Budget Provision 2014/15:   Budget Provision 2015/16:   Provide a brief overview of the specific needs to be addressed by the project The project plans to upgrade housing and other social infrastructure and sell the houses to the beneficiaries through housing cooperatives established by the residents.   PROJECT 20: REHABILITATION   AND   RENOVATION   OF OLENGURUONE STADIUM   Contract   date: Contract   completion   Location: NAKURU   10/12/2012   date: 25/11/2014   Contract   cost:   Expected   completion date: June 290,643,668.92   290,643,668.92   2018   Completion   stage   Completion   stage   2015/16: (40%)						
INFRASTRUCTURE  Contract date: April, 2016  Contract Completion date: Location: Country wide April, 2018  Contract cost: Kshs 3.5 billion  Expected final cost: Expected completion date: Completion Stage 2013/14: Completion Stage Completion Stage 2015/16: documentation at 55%  Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2015/16: Provide a brief overview of the specific needs to be addressed by the project The project plans to upgrade housing and other social infrastructure and sell the houses to the beneficiaries through housing cooperatives established by the residents.  PROJECT 20: REHABILITATION AND RENOVATION OF OLENGURUONE STADIUM  Contract date: Contract completion Location: NAKURU  10/12/2012 date:25/11/2014  Contract cost: Expected final cost: Expected completion date: June 290,643,668.92  290,643,668.92  Completion stage Completion stage 2014/15 Completion Stage 2015/16: (40%)			I INFORMAL SETTLEMENT -			
Contract date: April, 2016   Contract Completion date:   Location: Country wide   April, 2018    Contract cost: Kshs 3.5 billion   Expected final cost:   Expected completion date:   Completion   Stage   2013/14:   Completion   Stage   Completion Stage   2015/16:   documentation at 55%   2014/15:   Budget Provision 2013/14:   Budget Provision 2014/15:   Budget Provision 2015/16:   Provide a brief overview of the specific needs to be addressed by the project   The project plans to upgrade housing and other social infrastructure and sell the houses to the beneficiaries through housing cooperatives established by the residents.  PROJECT 20: REHABILITATION   AND   RENOVATION   OF OLENGURUONE   STADIUM   Contract   date:   Contract   completion   Location: NAKURU   10/12/2012   date:25/11/2014   Contract   cost:   Expected   final   cost:   Expected   completion   date: June   290,643,668.92   290,643,668.92   2018   Completion   stage   Completion   stage   2015/16: (40%)	CONSTRUCTION OF 2	100 NO. HOUSING	UNITS AND ASSOCIATED			
Contract cost: Kshs 3.5 billion	INFRASTRUCTURE					
Completion Stage 2013/14: Completion Stage Completion Stage 2015/16: Completion Stage 2013/14: Completion Stage Completion Stage 2015/16: Stage Completion 2013/14: Stage Provision 2014/15: Stage Provision 2015/16: Stage Provision 2013/14: Stage Provision 2014/15: Stage Provision 2015/16: Stage 2015/16: Stag	Contract date: April, 2016	1	te: Location: Country wide			
Completion Stage 2013/14: Completion Stage Completion Stage 2015/16: documentation at 55% 2014/15:  Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2015/16: Provide a brief overview of the specific needs to be addressed by the project The project plans to upgrade housing and other social infrastructure and sell the houses to the beneficiaries through housing cooperatives established by the residents.  PROJECT 20: REHABILITATION AND RENOVATION OF OLENGURUONE STADIUM  Contract date: Contract completion Location: NAKURU  10/12/2012 date:25/11/2014  Contract cost: Expected final cost: Expected completion date: June 290,643,668.92 290,643,668.92 2018  Completion stage Completion stage 2014/15 Completion Stage 2015/16: (40%)						
Budget Provision 2013/14:   Budget Provision 2014/15:   Budget Provision 2015/16:			<u> </u>			
Budget Provision 2013/14: Budget Provision 2014/15: Budget Provision 2015/16:  Provide a brief overview of the specific needs to be addressed by the project The project plans to upgrade housing and other social infrastructure and sell the houses to the beneficiaries through housing cooperatives established by the residents.  PROJECT 20: REHABILITATION AND RENOVATION OF OLENGURUONE STADIUM  Contract date: Contract completion Location: NAKURU  10/12/2012 date:25/11/2014  Contract cost: Expected final cost: Expected completion date: June 290,643,668.92 290,643,668.92 2018  Completion stage Completion stage 2014/15 Completion Stage 2015/16: (40%)			ge   Completion Stage 2015/16:			
Provide a brief overview of the specific needs to be addressed by the project The project plans to upgrade housing and other social infrastructure and sell the houses to the beneficiaries through housing cooperatives established by the residents.  PROJECT 20: REHABILITATION AND RENOVATION OF OLENGURUONE STADIUM  Contract date: Contract completion Location: NAKURU  10/12/2012 date:25/11/2014  Contract cost: Expected final cost: Expected completion date: June 290,643,668.92 290,643,668.92 2018  Completion stage Completion stage 2014/15 Completion Stage 2015/16: (40%)						
The project plans to upgrade housing and other social infrastructure and sell the houses to the beneficiaries through housing cooperatives established by the residents.  PROJECT 20: REHABILITATION AND RENOVATION OF OLENGURUONE STADIUM  Contract date: Contract completion date: 25/11/2014  Contract cost: Expected final cost: Expected completion date: June 290,643,668.92  Completion stage Completion stage 2014/15 Completion Stage 2015/16: (40%)						
beneficiaries through housing cooperatives established by the residents.  PROJECT 20: REHABILITATION AND RENOVATION OF OLENGURUONE STADIUM  Contract date: Contract completion Location: NAKURU  10/12/2012 date:25/11/2014  Contract cost: Expected final cost: Expected completion date: June 290,643,668.92 290,643,668.92 2018  Completion stage Completion stage 2014/15 Completion Stage 2015/16: (40%)		*	• • •			
PROJECT 20: REHABILITATION AND RENOVATION OF OLENGURUONE STADIUM  Contract date: Contract completion date: 25/11/2014  Contract cost: Expected final cost: Expected completion date: June 290,643,668.92  Completion stage Completion stage 2014/15 Completion Stage 2015/16: (40%)						
STADIUMContract 10/12/2012date:Contract date:completion date:Location:NAKURUContract 290,643,668.92cost:Expected 290,643,668.92Expected completion date:June 2018CompletionstageCompletion stage2014/15Completion Stage 2015/16: (40%)						
10/12/2012         date:25/11/2014         Contract         cost:         Expected         final         cost:         Expected         completion         date: June           290,643,668.92         290,643,668.92         2018           Completion         stage         Completion Stage         2014/15         Completion Stage 2015/16: (40%)		TATION AND RENOV	ATION OF OLENGURUONE			
Contract 290,643,668.92cost:Expected 290,643,668.92Expected completion 2018CompletionstageCompletionCompletionCompletion Completion	Contract date: Contr	ct completion 1	Location: NAKURU			
290,643,668.92         290,643,668.92         2018           Completion         stage         Completion stage         2014/15         Completion Stage 2015/16: (40%)	10/12/2012 date:2	5/11/2014				
Completion stage Completion stage 2014/15 Completion Stage 2015/16: (40%)	Contract cost: Expec	ted final cost: 1	Expected completion date: June			
	290,643,668.92 290,6	3,668.92	2018			
2013/14 (%): 20% (%):0%	Completion stage Comp	etion stage 2014/15	Completion Stage 2015/16: (40%)			
	2013/14 (%): 20% (%):0	6				

Budget provision	Budget provision 2014/15: 0	Budget Provision 2015/16: Kshs
2013/14: 20,000,000		50,000,000
		lirect jobs to market operators, the
	d the surrounding market commun RUCTION AND RENOVATION	
Contract date:		Location: Narok
19/05/2014	date:20/11/2014	Location. Natok
Contract cost:		Expected completion date:
313,676,678.80	392,095,848.50	31/8/2016
Completion stage	Completion stage 2014/15	Completion Stage 2015/16: (95%)
2013/14 (%): 60%	(%):75%	
Budget provision		E .
2013/14:	70,000,000	70,000,000
150,000,000	Deth division of the	l'area de la la considera de la considera del considera de la
	employment. Both direct and inc different and the different different different and the different and the different	lirect jobs to market operators, the
	RUCTION OF SIRISIA SOCIAL	
Contract date:		Location: BUSIA COUNTY
05/11/2012	date:15/10/2013	Location. Boshi Cocivi i
Contract cost:		Expected completion date:
74,911,898.80	92,890,753.71	30/6/2016
Completion stage	Completion stage 2014/15	Completion Stage 2015/16:
2013/14 (%): 50%	(%):80%	(100%)
		Budget Provision 2015/16: Kshs
2013/14: 40,000,000	20,000,000	20,000,000
	± •	lirect jobs to market operators, the
	d the surrounding market commun BILITATION AND EXPANSION	
Contract date:		Location: HOMA BAY
01/10/2012	01/10/2012	Location: Howit Bill
Contract cost:		Expected completion date:
312,035,013.30	312,035,013.30	30/6/2016
Completion stage	Completion stage 2014/15	Completion Stage 2015/16:
2013/14 (%): 40%	(%): 20%	(100%)
Budget provision		Budget Provision 2015/16: Kshs
2013/14: 50,000,000	50,000,000	100,000,000
	employment. Both direct and inc different and the different different different and the different and the different	lirect jobs to market operators, the
	BILITATION AND EXPANSION	
Contract date:		Location: TAITA TAVETA
01/10/2012	01/10/2012	COUNTY
Contract cost:	Expected final cost:	Expected completion date:
319,765,321.32	319,765,321.32	01/7/2015
Completion stage	Completion stage 2014/15	Completion Stage 2015/16:
2013/14 (%): 35%	(%): 30%	(100%)
Budget provision		Budget Provision 2015/16: Kshs
2013/14 120,000,000	120,000,000	30,000,000
		lirect jobs to market operators, the
County government an	d the surrounding market commun	nues.

PROJECT 25: REHAE	BILITATION AND EXPANSION	OF ISIRANIA RIISPARK
		Location: MIGORI COUNTY
Contract date: 01/10/2012	Contract completion date:: 01/10/2012	Location, WIGORI COUNT I
Contract cost:	Expected final cost:	Expected completion date:
216,270,161.05	216,270,161.05	01/9/2015
Completion stage	Completion stage 2014/15	Completion Stage 2015/16:
2013/14 (%): 35%	(%): 25%	(100%)
	Budget provision 2014/15:	` /
2013/14 60,000,000	60,000,000	50,000,000
	, ,	lirect jobs to market operators, the
	d the surrounding market commun	
	BILITATION AND EXPANSION	
Contract date:	1	Location: BUNGOMA COUNTY
05/10/2012	date:14/01/2013	
Contract cost:	Expected final cost: :	Expected completion date:
146,839,661.68	146,839,661.68	30/11/2015
Completion stage		Completion Stage 2015/16:
2013/14 (%): 50%	(%):15%	(100%)
Budget provision	Budget provision 2014/15:	Budget Provision 2015/16: Kshs 0
2013/14: 30,000,000	56,839,661.68	
Wealth creation and o	employment. Both direct and inc	lirect jobs to market operators, the
	d the surrounding market commun	
	BILITATION OF KIANGO INTE	
Contract date:		Location: KISII COUNTY
15/01/2013	15/01/2013	Location, Kish Cocivi i
Contract cost:	Expected final cost:	Expected completion date:
79,743,196.86	*	1 1
		15/01/2016
	79,743,196.86	15/01/2016 Completion Store 2015/16:
Completion stage	Completion stage 2014/15	Completion Stage 2015/16:
Completion stage 2013/14 (%): 30%	Completion stage 2014/15 (%): 10%	Completion Stage 2015/16: (100%)
Completion stage 2013/14 (%): 30%  Budget provision	Completion stage 2014/15 (%): 10%  Budget provision 2014/15:	Completion Stage 2015/16: (100%)  Budget Provision 2015/16: Kshs
Completion stage 2013/14 (%): 30%  Budget provision 2013/14: 20,000,000	Completion stage 2014/15 (%): 10% Budget provision 2014/15: 20,000,000	Completion Stage 2015/16: (100%)  Budget Provision 2015/16: Kshs 28,000,000
Completion stage 2013/14 (%): 30%  Budget provision 2013/14: 20,000,000  Wealth creation and 6	Completion stage 2014/15 (%): 10%  Budget provision 2014/15: 20,000,000 employment. Both direct and incomplete the stage of the stage o	Completion Stage 2015/16: (100%)  Budget Provision 2015/16: Kshs 28,000,000  Birect jobs to market operators, the
Completion stage 2013/14 (%): 30%  Budget provision 2013/14: 20,000,000  Wealth creation and a County government and	Completion stage 2014/15 (%): 10%  Budget provision 2014/15: 20,000,000 employment. Both direct and incomplete the surrounding market communication.	Completion Stage 2015/16: (100%)  Budget Provision 2015/16: Kshs 28,000,000  direct jobs to market operators, the nities.
Completion stage 2013/14 (%): 30%  Budget provision 2013/14: 20,000,000  Wealth creation and a County government and	Completion stage 2014/15 (%): 10%  Budget provision 2014/15: 20,000,000 employment. Both direct and incomplete the surrounding market community of the surrounding market community of ELDAMA RAV	Completion Stage 2015/16: (100%)  Budget Provision 2015/16: Kshs 28,000,000  direct jobs to market operators, the nities.  INE BUSPARK
Completion stage 2013/14 (%): 30%  Budget provision 2013/14: 20,000,000  Wealth creation and a County government and	Completion stage 2014/15 (%): 10%  Budget provision 2014/15: 20,000,000 employment. Both direct and incomplete the surrounding market communication.	Completion Stage 2015/16: (100%)  Budget Provision 2015/16: Kshs 28,000,000  direct jobs to market operators, the nities.
Completion stage 2013/14 (%): 30%  Budget provision 2013/14: 20,000,000  Wealth creation and County government an PROJECT 28: REHAE	Completion stage 2014/15 (%): 10%  Budget provision 2014/15: 20,000,000 employment. Both direct and incomplete the surrounding market community of the surrounding market community of ELDAMA RAV	Completion Stage 2015/16: (100%)  Budget Provision 2015/16: Kshs 28,000,000  direct jobs to market operators, the nities.  INE BUSPARK
Completion stage 2013/14 (%): 30%  Budget provision 2013/14: 20,000,000  Wealth creation and County government an PROJECT 28: REHAE Contract date:	Completion stage 2014/15 (%): 10%  Budget provision 2014/15: 20,000,000 employment. Both direct and incomplete the surrounding market community of the surrounding market community of ELDAMA RAV	Completion Stage 2015/16: (100%)  Budget Provision 2015/16: Kshs 28,000,000  Birect jobs to market operators, the sities.  INE BUSPARK  Location: BARINGO COUNTY
Completion stage 2013/14 (%): 30%  Budget provision 2013/14: 20,000,000  Wealth creation and County government an PROJECT 28: REHAE Contract date: 01/10/2012  Contract cost:	Completion stage 2014/15 (%): 10%  Budget provision 2014/15: 20,000,000  employment. Both direct and incomplete the surrounding market community of the surrounding market com	Completion Stage 2015/16: (100%)  Budget Provision 2015/16: Kshs 28,000,000  Birect jobs to market operators, the sities.  INE BUSPARK  Location: BARINGO COUNTY
Completion stage 2013/14 (%): 30%  Budget provision 2013/14: 20,000,000  Wealth creation and County government an PROJECT 28: REHAE Contract date: 01/10/2012  Contract cost: 208,248,431.30	Completion stage 2014/15 (%): 10%  Budget provision 2014/15: 20,000,000  employment. Both direct and incent of the surrounding market community of the surrounding market comm	Completion Stage 2015/16: (100%)  Budget Provision 2015/16: Kshs 28,000,000  Birect jobs to market operators, the nities.  INE BUSPARK  Location: BARINGO COUNTY  Expected completion date: 01/10/2015
Completion stage 2013/14 (%): 30%  Budget provision 2013/14: 20,000,000  Wealth creation and County government an PROJECT 28: REHABE Contract date: 01/10/2012  Contract cost: 208,248,431.30  Completion stage	Completion stage 2014/15 (%): 10%  Budget provision 2014/15: 20,000,000  employment. Both direct and incomplete the surrounding market community of the surrounding market com	Completion Stage 2015/16: (100%)  Budget Provision 2015/16: Kshs 28,000,000  Birect jobs to market operators, the nities.  INE BUSPARK  Location: BARINGO COUNTY  Expected completion date: 01/10/2015  Completion Stage 2015/16:
Completion stage 2013/14 (%): 30%  Budget provision 2013/14: 20,000,000  Wealth creation and County government an PROJECT 28: REHAE Contract date: 01/10/2012  Contract cost: 208,248,431.30  Completion stage 2013/14: (%): 30%	Completion stage 2014/15 (%): 10%  Budget provision 2014/15: 20,000,000  employment. Both direct and incomplete the surrounding market community of the surrounding market com	Completion Stage 2015/16: (100%)  Budget Provision 2015/16: Kshs 28,000,000  direct jobs to market operators, the nities.  INE BUSPARK  Location: BARINGO COUNTY  Expected completion date: 01/10/2015  Completion Stage 2015/16: (100%)
Completion stage 2013/14 (%): 30%  Budget provision 2013/14: 20,000,000  Wealth creation and County government an PROJECT 28: REHAE Contract date: 01/10/2012  Contract cost: 208,248,431.30  Completion stage 2013/14: (%): 30%  Budget provision	Completion stage 2014/15 (%): 10%  Budget provision 2014/15: 20,000,000  employment. Both direct and incomplete the surrounding market community of the surrounding market com	Completion Stage 2015/16: (100%)  Budget Provision 2015/16: Kshs 28,000,000  Birect jobs to market operators, the nities.  INE BUSPARK  Location: BARINGO COUNTY  Expected completion date: 01/10/2015  Completion Stage 2015/16:
Completion stage 2013/14 (%): 30%  Budget provision 2013/14: 20,000,000  Wealth creation and County government an PROJECT 28: REHAE Contract date: 01/10/2012  Contract cost: 208,248,431.30  Completion stage 2013/14: (%): 30%  Budget provision 2013/14: 80,000,000	Completion stage 2014/15 (%): 10%  Budget provision 2014/15: 20,000,000  employment. Both direct and incomplete the surrounding market community of the surrounding market com	Completion Stage 2015/16: (100%)  Budget Provision 2015/16: Kshs 28,000,000  direct jobs to market operators, the nities.  INE BUSPARK  Location: BARINGO COUNTY  Expected completion date: 01/10/2015  Completion Stage 2015/16: (100%)  Budget Provision 2015/16: Kshs 0
Completion stage 2013/14 (%): 30%  Budget provision 2013/14: 20,000,000  Wealth creation and County government an PROJECT 28: REHAE Contract date: 01/10/2012  Contract cost: 208,248,431.30  Completion stage 2013/14: (%): 30%  Budget provision 2013/14: 80,000,000  Wealth creation and contract cost and cost an	Completion stage 2014/15 (%): 10%  Budget provision 2014/15: 20,000,000  employment. Both direct and incomplete the surrounding market community of the surrounding market com	Completion Stage 2015/16: (100%)  Budget Provision 2015/16: Kshs 28,000,000  Birect jobs to market operators, the nities.  INE BUSPARK  Location: BARINGO COUNTY  Expected completion date: 01/10/2015  Completion Stage 2015/16: (100%)  Budget Provision 2015/16: Kshs 0
Completion stage 2013/14 (%): 30%  Budget provision 2013/14: 20,000,000  Wealth creation and County government and PROJECT 28: REHABE Contract date: 01/10/2012  Contract cost: 208,248,431.30  Completion stage 2013/14: (%): 30%  Budget provision 2013/14: 80,000,000  Wealth creation and County government and	Completion stage 2014/15 (%): 10%  Budget provision 2014/15: 20,000,000  employment. Both direct and incomplete the surrounding market community of the surrounding the surrounding the surrounding market community of the surrounding market communi	Completion Stage 2015/16: (100%)  Budget Provision 2015/16: Kshs 28,000,000  Birect jobs to market operators, the nities.  INE BUSPARK  Location: BARINGO COUNTY  Expected completion date: 01/10/2015  Completion Stage 2015/16: (100%)  Budget Provision 2015/16: Kshs 0  Birect jobs to market operators, the nities.
Completion stage 2013/14 (%): 30%  Budget provision 2013/14: 20,000,000  Wealth creation and County government an PROJECT 28: REHAE Contract date: 01/10/2012  Contract cost: 208,248,431.30  Completion stage 2013/14: (%): 30%  Budget provision 2013/14: 80,000,000  Wealth creation and County government an PROJECT 29: REHAE	Completion stage 2014/15 (%): 10%  Budget provision 2014/15: 20,000,000  employment. Both direct and incomplete to the surrounding market community of the surrounding to the surrounding to the surrounding market community of the surrounding marke	Completion Stage 2015/16: (100%)  Budget Provision 2015/16: Kshs 28,000,000  Birect jobs to market operators, the nities.  INE BUSPARK  Location: BARINGO COUNTY  Expected completion date: 01/10/2015  Completion Stage 2015/16: (100%)  Budget Provision 2015/16: Kshs 0  Birect jobs to market operators, the nities.  BII TOWN ROADS
Completion stage 2013/14 (%): 30%  Budget provision 2013/14: 20,000,000  Wealth creation and County government an PROJECT 28: REHAE Contract date: 01/10/2012  Contract cost: 208,248,431.30  Completion stage 2013/14: (%): 30%  Budget provision 2013/14: 80,000,000  Wealth creation and County government an PROJECT 29: REHAE Contract date:	Completion stage 2014/15 (%): 10%  Budget provision 2014/15: 20,000,000  employment. Both direct and incomplete the surrounding market community of the surrounding market community of the surrounding market community of the surrounding the surrounding the surrounding the surrounding market community of the surrounding market completion of the surrounding the surrounding market completion of the surrounding contract completion	Completion Stage 2015/16: (100%)  Budget Provision 2015/16: Kshs 28,000,000  Birect jobs to market operators, the nities.  INE BUSPARK  Location: BARINGO COUNTY  Expected completion date: 01/10/2015  Completion Stage 2015/16: (100%)  Budget Provision 2015/16: Kshs 0  Birect jobs to market operators, the nities.  BII TOWN ROADS
Completion stage 2013/14 (%): 30%  Budget provision 2013/14: 20,000,000  Wealth creation and County government an PROJECT 28: REHAE Contract date: 01/10/2012  Contract cost: 208,248,431.30  Completion stage 2013/14: (%): 30%  Budget provision 2013/14: 80,000,000  Wealth creation and County government an PROJECT 29: REHAE Contract date: 12/12/2012	Completion stage 2014/15 (%): 10%  Budget provision 2014/15: 20,000,000  employment. Both direct and incomplete the surrounding market community of the surrounding market community of the surrounding market community of the surrounding the surrounding the surrounding the surrounding the surrounding the surrounding market community of the surrounding ma	Completion Stage 2015/16: (100%)  Budget Provision 2015/16: Kshs 28,000,000  Birect jobs to market operators, the nities.  INE BUSPARK  Location: BARINGO COUNTY  Expected completion date: 01/10/2015  Completion Stage 2015/16: (100%)  Budget Provision 2015/16: Kshs 0  Birect jobs to market operators, the nities.  SII TOWN ROADS  Location: KISII COUNTY
Completion stage 2013/14 (%): 30%  Budget provision 2013/14: 20,000,000  Wealth creation and County government an PROJECT 28: REHAE Contract date: 01/10/2012  Contract cost: 208,248,431.30  Completion stage 2013/14: (%): 30%  Budget provision 2013/14: 80,000,000  Wealth creation and County government an PROJECT 29: REHAE Contract date:	Completion stage 2014/15 (%): 10%  Budget provision 2014/15: 20,000,000  employment. Both direct and incomplete the surrounding market community of the surrounding market community of the surrounding market community of the surrounding the surrounding the surrounding the surrounding market community of the surrounding market completion of the surrounding the surrounding market completion of the surrounding contract completion	Completion Stage 2015/16: (100%)  Budget Provision 2015/16: Kshs 28,000,000  Birect jobs to market operators, the nities.  INE BUSPARK  Location: BARINGO COUNTY  Expected completion date: 01/10/2015  Completion Stage 2015/16: (100%)  Budget Provision 2015/16: Kshs 0  Birect jobs to market operators, the nities.  BII TOWN ROADS

		,	
Completion stage 2013/14: (%):10%	Completion stage 2014/15 (%):10%	Completion Stage 2015/16: (80%)	
Budget provision 2013/14:: 10,000,000		Budget Provision 2015/16: Kshs 80,000,000	
Wealth creation and e	employment. Both direct and inc	lirect jobs to market operators, the	
	d the surrounding market commun		
		ATION OF STRATEGIC URBAN	
	ANS FOR LAMU COUNTY		
Contract date:	Contract completion	Location: LAMU COUNTY	
23/04/2012	date:23/04/2014		
Contract cost:	Expected final cost:	Expected completion date:	
99,228,256.00	99,228,256.00	28/03/2015	
Completion stage	_	Completion Stage 2015/16: (65%)	
2013/14 (%): 50%	(%): 20%	D 1 (D 11 2015/16 W 1 0	
Budget provision 2013/14: 45,000,000	Budget provision 2014/15: 29,228,256.00	Budget Provision 2015/16: Kshs 0	
Create development as	nd Environmental control frame	works, develop economic, CIP and	
financial Strategies for			
PROJECT 31: DIGIT	AL MAPPING AND PREPARA	ATION OF STRATEGIC URBAN	
DEVELOPMENT PLA	ANS FOR VIHIGA COUNTY		
Contract date:	Contract completion	Location: VIHIGA COUNTY	
23/04/2012	date:14/04/2014		
Contract cost:	Expected final cost: 98,000,000	Expected completion date:	
98,000,000	, , ,	28/03/2015	
Completion stage 2013/14 (%): 50%	Completion stage 2014/15(%): 10%	Completion Stage 2015/16: (100%)	
	Budget provision 2014/15:		
2013/14: 23,466,667		30,000,000	
Create development as	nd Environmental control frame	works, develop economic, CIP and	
financial Strategies for	the counties.		
PROJECT 32: DIGIT	'AL MAPPING AND PREPARA	ATION OF STRATEGIC URBAN	
DEVELOPMENT PLA	ANS FOR NANYUKI		
Contract date:	Contract completion	Location: NANYUKI	
23/04/2012	date:14/04/2014		
Contract cost:	Expected final cost: 73,000,000	Expected completion date:	
		28/12/2015	
Completion stage	Completion stage 2014/15	Completion Stage 2015/16:	
2013/14 (%): 50%	(%):10%	(100%)	
Budget provision	Budget provision 2014/15:	Budget Provision 2015/16: Kshs 0	
2013/14: 19,466,667	19,466,667		
Create development a		works, develop economic, CIP and	
financial Strategies for		, ,	
		ATION OF STRATEGIC URBAN	
DEVELOPMENT PLANS FOR WAJIR COUNTY			
Contract date:	Contract completion	Location: WAJIR COUNTY	
23/04/2012	date:14/04/2014		
Contract cost:	Expected final cost:	Expected completion date:	
108,000,000	108,000,000	28/12/2015	
Completion stage	Completion stage 2014/15	Completion Stage 2015/16: (90%)	
Completion stage	Completion stage 2014/13	Completion Stage 2013/10. (70%)	

2013/14 (%): 50%   (%): 10%			I	
2013/14: 28.800.000   28.800.000   30.000.000	` ,	, ,		
Financial Strategies for the counties.   PROJECT 34: DIGITAL MAPPING AND PREPARATION OF STRATEGIC URBAN DEVELOPMENT PLANS FOR SIAYA COUNTY				
Financial Strategies for the counties.   PROJECT 34: DIGITAL MAPPING AND PREPARATION OF STRATEGIC URBAN DEVELOPMENT PLANS FOR SIAYA COUNTY	Create development a	nd Environmental control frame	works, develop economic, CIP and	
PROJECT 34: DIGITAL MAPPING AND PREPARATION OF STRATEGIC URBAN DEVELOPMENT PLANS FOR SIAYA COUNTY  Contract date: Contract cost: Expected final cost: 56,000,000  Completion stage 2014/15  Budget provision Budget provision 2014/15: Budget Provision 223/04/2012  Create development and Environmental control frame works, develop economic, CIP and financial Strategies for the counties.  PROJECT 35: DIGITAL MAPPING AND PREPARATION OF STRATEGIC URBAN DEVELOPMENT PLANS FOR MACHAKOS COUNTY  Contract date: Contract cost: Expected final cost: Expected completion date: 128,000,000  Completion stage 2014/15  Completion stage Completion of STRATEGIC URBAN DEVELOPMENT PLANS FOR MACHAKOS COUNTY  Contract date: Contract cost: Expected final cost: Expected completion date: 128,000,000  Completion stage Completion stage 2014/15  Completion Stage 2015/16: (85%)  Budget provision Budget provision 2014/15: Budget Provision 2015/16: Kshs 2013/14: 34,066,667  34,066,667  A,066,667  AGNAPANA SPOR MARAKWET COUNTY  Contract date: Contract completion stage 2014/15  Contract date: Contract completion stage 2014/15  Completion Stage Completion stage Completion Stage 2015/16: (85%)  Budget provision Budget provision 2014/15: Budget Provision 2015/16: Kshs 15,000,000  Create development and Environmental control frame works, develop economic, CIP and financial Strategies for the counties.  PROJECT 36: DIGITAL MAPPING AND PREPARATION OF STRATEGIC URBAN DEVELOPMENT PLANS FOR MARAKWET COUNTY  Contract date: Contract completion stage 2012/13 Completion Stage 2015/16: (50%) 23/04/2012  date: 1/04/2014  Contract cost: Expected final cost: Expected completion date: 27/0491,472.00  Completion Stage Completion stage 2012/13 Completion Stage 2015/16: (50%) 2011/12 (%): 50%  Budget provision Stage Completion stage 2015/16: (50%) 2011/12 (%): 50%  Budget Provision Stage Completion Stage 2015/16: (60%)			, ,	
DEVELOPMENT PLANS FOR SIAYA COUNTY			ATION OF STRATEGIC URBAN	
Contract   Contract   Completion   Location: SIAYA COUNTY   date: 14/04/2014   Expected final cost: 56,000,000   Expected   Completion   date: 56,000,000   Expected   Completion   date: 28/12/2015   Completion   stage   2013/14 (%): 50%   (%): 10%   Budget   provision   Budget   provision   Budget   provision   Budget   provision   Budget   provision   2014/15: Budget   Provision   2013/14: 14,933,333   14,933,333   14,933,333   25,000,000   Create development   and   Environmental   control   frame   works   develop   economic   CIP   and   financial Strategies for the   counties   Completion   Location:   MACHAKOS   COUNTY   Contract   date:   Contract   cost:   Expected   final   cost:   Expected   completion   date:   28/00,000   28/00/2012   date: 14/04/2014   Contract   cost:   Expected   final   cost:   Expected   completion   date:   2013/14 (%): 50%   (%): 10%   Budget   provision   Budget   provision   Budget   provision   2014/15:   Budget   Provision   2013/14: 34,066,667   34,066,667   Sudget   Foundation   Countract   date:   Contract   cost:   Contract   date:			TITOT OF STRUTTEDIO GREEK	
23/04/2012   date: 14/04/2014   Contract cost: Expected final cost: 56,000,000   Expected completion date: 28/12/2015   Completion stage 2013/14 (%): 50%   Completion stage 2013/14; 14,933,333   14,933,333   14,933,333   14,933,333   14,933,333   14,933,333   14,933,333   25,000,000   Create development and Environmental control frame works, develop economic, CIP and financial Strategies for the counties.  PROJECT 35: DIGITAL MAPPING AND PREPARATION OF STRATEGIC URBAN DEVELOPMENT PLANS FOR MACHAKOS COUNTY   Contract date: Contract cost: Expected final cost: Expected completion date: 128,000,000   128,000,000			Location: SIAYA COUNTY	
Contract cost: Expected final cost: 56,000,000   Expected completion date: 56,000,000   28/12/2015   Completion stage 2013/14 (%): 50%   (%): 10%   Completion Stage 2015/16: (80%)   2013/14: 14,933,333   14,933,333   14,933,333   25,000,000   25,000,000   Completion Strategies for the counties.   Create development and Environmental control frame works, develop economic, CIP and financial Strategies for the counties.   Contract date: Contract cost: Expected final cost: Expected completion date: 128,000,000   128,000,000   28/12/2015   Completion stage Completion stage 2013/14: 34,066,667   34,066,667   34,066,667   34,066,667   34,066,667   34,066,667   36,000,000   Create development and Environmental control frame works, develop economic, CIP and financial Strategies for the counties.   Completion stage 2013/14: 34,066,667   34,066,667   34,066,667   34,066,667   34,066,667   34,066,667   34,066,667   36,000,000   Create development and Environmental control frame works, develop economic, CIP and financial Strategies for the counties.   PROJECT 36: DIGITAL MAPPING AND PREPARATION OF STRATEGIC URBAN DEVELOPMENT PLANS FOR MARAKWET COUNTY   Contract date: Contract control date: 1/04/2014   Contract date: Contract control frame works, develop economic, CIP and financial Strategies for the counties.   Expected completion date: 1/04/2014   Contract date: Contract control frame works, develop economic, CIP and financial Strategies for the counties   Expected completion date: 1/04/2014   Contract date: Contract cost: Expected completion date: 28/203/2017   Completion Stage 2015/16: (50%)   210/112 (%): 50%   (%): 10%   Sudget provision 2014/15: Budget Provision 2015/16: Kshs 2013/14: 5,000,000   Create development and Environmental control frame works, develop economic, CIP and financial Strategies for the counties.   RPOJECT 37: REHABILITATION OF NAROK STORMWATER DRAINAGE AND ASSOCIATED WORKS   Expected final cost: Expected completion date: 277,798,625.80   Completion stage 2015/16: (60%)   Completion stage Comple		<u> </u>	Location. SHITH COCKIT	
S6,000,000   Completion stage   Completion stage   2014/15   Completion Stage 2015/16: (80%)   Completion Stage 2013/14 (%): 50%   (%): 10%   Sudget provision   Budget provision   2014/15: Budget Provision 2015/16: Kshs 2013/14: 14,933,333   14,933,333   14,933,333   25,000,000   Singular Provision   Singular Provision   2014/15: Budget Provision 2015/16: Kshs 2013/14: 14,933,333   14,933,333   25,000,000   Create development and Environmental control frame works, develop economic, CIP and financial Strategies for the counties.  PROJECT 35: DIGITAL MAPPING AND PREPARATION OF STRATEGIC URBAN DEVELOPMENT PLANS FOR MACHAKOS COUNTY   Contract   date: Contract   Contract   date: 14/04/2014   Contract   Cost: Expected   final   cost: Expected   completion   date: 128,000,000   28/12/2015   Completion Stage   2014/15   Completion Stage 2015/16: (85%)   (%): 10%   Budget   provision   Budget   provision   2014/15: Budget   Provision 2015/16: Kshs 2013/14: 34,066,667   34,066,667   34,066,667   34,066,667   34,066,667   34,066,667   34,066,667   34,066,667   34,066,667   34,066,667   34,066,667   34,066,667   34,066,667   34,066,667   34,066,667   34,066,667   34,066,667   34,066,667   34,006,667   34,066,667   34,000,000   Create development and Environmental control frame works, develop economic, CIP and financial Strategies for the counties   Expected   Ginal   cost:   Expected   completion   date:   23/04/2012   date:   24/04/2014			Expected completion date:	
Completion stage 2013/14 (%): 50% (%): 10% Budget provision 2014/15: Budget Provision 2015/16: Kshs 2013/14: 14,933,333 14,933,333 25,000,000 Create development and Environmental control frame works, develop economic, CIP and financial Strategies for the counties.  PROJECT 35: DIGITAL MAPPING AND PREPARATION OF STRATEGIC URBAN DEVELOPMENT PLANS FOR MACHAKOS COUNTY  Contract date: Contract completion date: 128,000,000 28/12/2015  Completion stage 2014/15 Completion Stage 2015/16: Kshs 2013/14: 34,066,667 34,066,667 15,000,000  Create development and Environmental control frame works, develop economic, CIP and financial Strategies for the counties.  PROJECT 36: DIGITAL MAPPING AND PREPARATION OF STRATEGIC URBAN DEVELOPMENT PLANS FOR MACHAKOS COUNTY  Contract date: Completion stage 2014/15 Completion Stage 2015/16: (85%) 28/12/2015  Completion stage 2013/14 (%): 50% (%): 10% Budget provision Budget provision 2014/15: Budget Provision 2015/16: Kshs 15,000,000  Create development and Environmental control frame works, develop economic, CIP and financial Strategies for the counties.  PROJECT 36: DIGITAL MAPPING AND PREPARATION OF STRATEGIC URBAN DEVELOPMENT PLANS FOR MARAKWET COUNTY  Contract date: Contract completion date: 1/04/2014 MARAKWET COUNTY  Contract date: Contract completion date: 70,491,472.00 70,491,472.00 70,491,472.00 70,491,472.00 28/03/2017  Completion stage Completion stage 2012/13 Completion Stage 2015/16: Kshs 2013/14: 5,000,000 10,000,000 30,000,000  Create development and Environmental control frame works, develop economic, CIP and financial Strategies for the counties.  PROJECT 37: REHABILITATION OF NAROK STORMWATER DRAINAGE AND ASSOCIATED WORKS  Contract date: Contract completion Location: NAROK COUNTY date: 14/11/2014  Completion stage Completion stage 2015/16: (60%) 277,798,625.80 277,798,625.80 30/12/2016		Expected final cost. 30,000,000		
2013/14 (%): 50%	<u> </u>	Completion stage 2014/15		
Budget provision 2013/14: 14,933,333		1	Completion Stage 2013/10. (80%)	
Create development and Environmental control frame works, develop economic, CIP and financial Strategies for the counties.  PROJECT 35: DIGITAL MAPPING AND PREPARATION OF STRATEGIC URBAN DEVELOPMENT PLANS FOR MACHAKOS COUNTY  Contract date: Contract completion date: 14/04/2012 date: 14/04/2014 COUNTY  Contract cost: Expected final cost: Expected completion date: 128,000,000 28/12/2015  Completion stage 2013/14 (%): 50% (%): 10%  Budget provision Budget provision 2014/15: Budget Provision 2015/16: Kshs 15,000,000  Create development and Environmental control frame works, develop economic, CIP and financial Strategies for the counties.  PROJECT 36: DIGITAL MAPPING AND PREPARATION OF STRATEGIC URBAN DEVELOPMENT PLANS FOR MARAKWET COUNTY  Contract date: Contract completion stage 2014/15 (w): 50% (%): 10%  Budget provision DEVELOPMENT PLANS FOR MARAKWET COUNTY  Contract date: Contract date: 1/04/2014 (%): 50% (%): 10%  Budget provision Stage 2012/13 (Completion Stage 2015/16: (50%) (%): 10%  Budget provision Budget provision 2014/15: Budget Provision 2015/16: Kshs 2013/14: 5,000,000 (%): 10%  Budget provision Stage 2012/13 (Completion Stage 2015/16: (50%) (%): 10%  Budget provision Budget provision 2014/15: Budget Provision 2015/16: Kshs 2013/14: 5,000,000 10,000,000 (%): 10%  Budget provision Stage 2012/13 (Completion Stage 2015/16: (50%) (%): 10%  Budget provision Budget provision 2014/15: Budget Provision 2015/16: Kshs 2013/14: 5,000,000 10,000,000 (%): 10%  Budget provision Stage 2012/13 (Completion Stage 2015/16: (50%) (%): 10%  Budget provision 2014/15: Budget Provision 2015/16: Kshs 2013/14: 5,000,000 10,000,000 (%): 10%  Budget provision 2014/15: Budget Provision 2015/16: Kshs 2013/14: 5,000,000 10,000,000 (%): 10%  Budget provision 2014/15: Budget Provision 2015/16: (50%) (%): 10%  Budget Provision 20		, ,	Design Description 2015/16. Well-	
Create development and Environmental control frame works, develop economic, CIP and financial Strategies for the counties.  PROJECT 35: DIGITAL MAPPING AND PREPARATION OF STRATEGIC URBAN DEVELOPMENT PLANS FOR MACHAKOS COUNTY  Contract date: Contract completion date: 14/04/2014 CONTRACT COUNTY  Contract cost: Expected final cost: Expected completion date: 128,000,000 128,000,000 28/12/2015  Completion stage Completion stage 2014/15: Completion Stage 2015/16: (85%) (%): 10%  Budget provision Budget provision 2014/15: Budget Provision 2011/16: Kshs 15,001/12 (%): 50%  PROJECT 36: DIGITAL MAPPING AND PREPARATION OF STRATEGIC URBAN DEVELOPMENT PLANS FOR MARAKWET COUNTY  Contract date: Contract completion stage 2012/13  Contract cost: Expected final cost: Expected completion date: 1/04/2014 MARAKWET COUNTY  Contract cost: Expected final cost: Expected completion date: 28/03/2017  Completion stage Completion stage 2012/13  Completion stage Completion stage 2012/13  Completion stage Completion stage 2012/13  Completion stage Completion stage 2013/14: 5,000,000  Create development and Environmental control frame works, develop economic, CIP and financial Strategies for the counties.  PROJECT 37: REHABILITATION OF NAROK STORMWATER DRAINAGE AND ASSOCIATED WORKS  Contract date: Contract completion Location: NAROK COUNTY date: 14/11/2014  Contract cost: Expected final cost: Expected completion date: 277,798,625.80  Completion stage Completion stage 2015/16: (60%)			_	
Financial Strategies for the counties.			, ,	
PROJECT 35: DIGITAL MAPPING AND PREPARATION OF STRATEGIC URBAN DEVELOPMENT PLANS FOR MACHAKOS COUNTY  Contract date: Contract completion date: 14/04/2014			works, develop economic, CIP and	
DEVELOPMENT PLANS FOR MACHAKOS COUNTY	ŭ			
Contract date: Contract completion date: 14/04/2014 COUNTY  Contract cost: Expected final cost: Expected completion date: 128,000,000 128,000,000 Completion stage Completion stage 2014/15 Completion Stage 2015/16: (85%) 2013/14 (%): 50% (%): 10%  Budget provision Budget provision 2014/15: Budget Provision 2015/16: Kshs 2013/14: 34,066,667 34,066,667 15,000,000  Create development and Environmental control frame works, develop economic, CIP and financial Strategies for the counties.  PROJECT 36: DIGITAL MAPPING AND PREPARATION OF STRATEGIC URBAN DEVELOPMENT PLANS FOR MARAKWET COUNTY  Contract date: Contract completion Location: ELGEYO date: 1/04/2014 MARAKWET COUNTY  Contract cost: Expected final cost: Expected completion date: 70,491,472.00 10,491,472.00 28/03/2017  Completion stage Completion stage 2012/13 Completion Stage 2015/16: (50%) 2011/12 (%): 50% (%): 10%  Budget provision Budget provision 2014/15: Budget Provision 2015/16: Kshs 2013/14: 5,000,000 10,000,000 30,000,000  Create development and Environmental control frame works, develop economic, CIP and financial Strategies for the counties.  PROJECT 37: REHABILITATION OF NAROK STORMWATER DRAINAGE AND ASSOCIATED WORKS  Contract date: Contract completion Location: NAROK COUNTY  Contract cost: Expected final cost: Expected completion date: 277,798,625.80 277,798,625.80 30/12/2016  Completion stage Completion stage 2015/16: (60%)				
COUNTY	DEVELOPMENT PLA			
Contract cost: Expected final cost: Expected completion date: 128,000,000		Contract completion	Location: MACHAKOS	
128,000,000	23/04/2012		COUNTY	
Completion stage 2013/14 (%): 50% (%): 10%  Budget provision Budget provision 2014/15: Budget Provision 2015/16: Kshs 2013/14: 34,066,667 34,066,667 15,000,000  Create development and Environmental control frame works, develop economic, CIP and financial Strategies for the counties.  PROJECT 36: DIGITAL MAPPING AND PREPARATION OF STRATEGIC URBAN DEVELOPMENT PLANS FOR MARAKWET COUNTY  Contract date: Contract completion Location: ELGEYO date: 1/04/2014 MARAKWET COUNTY  Contract cost: Expected final cost: Expected completion date: 70,491,472.00 70,491,472.00 28/03/2017  Completion stage Completion stage 2012/13 Completion Stage 2015/16: (50%) 2011/12 (%): 50% (%): 10%  Budget provision Budget provision 2014/15: Budget Provision 2015/16: Kshs 2013/14: 5,000,000 10,000,000 30,000,000  Create development and Environmental control frame works, develop economic, CIP and financial Strategies for the counties.  PROJECT 37: REHABILITATION OF NAROK STORMWATER DRAINAGE AND ASSOCIATED WORKS  Contract date: Contract completion Location: NAROK COUNTY date: 14/11/2014  Contract cost: Expected final cost: Expected completion date: 277,798,625.80 277,798,625.80 2014/15 Completion Stage 2015/16: (60%)	Contract cost:	Expected final cost:	Expected completion date:	
2013/14 (%): 50% (%): 10%   Budget provision   Budget provision   2014/15:   Budget Provision   2015/16: Kshs   2013/14: 34,066,667   34,066,667   34,066,667   15,000,000	128,000,000	128,000,000	28/12/2015	
2013/14 (%): 50% (%): 10%   Budget provision   Budget provision   2014/15:   Budget Provision   2015/16: Kshs   2013/14: 34,066,667   34,066,667   34,066,667   15,000,000	Completion stage	Completion stage 2014/15	Completion Stage 2015/16: (85%)	
2013/14: 34,066,667   34,066,667   15,000,000	2013/14 (%): 50%			
2013/14: 34,066,667   34,066,667   15,000,000			Budget Provision 2015/16: Kshs	
Create development and Environmental control frame works, develop economic, CIP and financial Strategies for the counties.  PROJECT 36: DIGITAL MAPPING AND PREPARATION OF STRATEGIC URBAN DEVELOPMENT PLANS FOR MARAKWET COUNTY  Contract date: Contract completion Location: ELGEYO date:1/04/2014 MARAKWET COUNTY  Contract cost: Expected final cost: Expected completion date: 70,491,472.00 70,491,472.00 28/03/2017  Completion stage Completion stage 2012/13 Completion Stage 2015/16: (50%) 2011/12 (%): 50% (%): 10%  Budget provision Budget provision 2014/15: Budget Provision 2015/16: Kshs 2013/14: 5,000,000 10,000,000 30,000,000  Create development and Environmental control frame works, develop economic, CIP and financial Strategies for the counties.  PROJECT 37: REHABILITATION OF NAROK STORMWATER DRAINAGE AND ASSOCIATED WORKS  Contract date: Contract completion Location: NAROK COUNTY 15/10/2012 date:14/11/2014  Contract cost: Expected final cost: Expected completion date: 277,798,625.80 277,798,625.80 30/12/2016  Completion stage Completion stage 2014/15 Completion Stage 2015/16: (60%)				
financial Strategies for the counties.  PROJECT 36: DIGITAL MAPPING AND PREPARATION OF STRATEGIC URBAN DEVELOPMENT PLANS FOR MARAKWET COUNTY  Contract date: Contract completion Location: ELGEYO date:1/04/2014 MARAKWET COUNTY  Contract cost: Expected final cost: Expected completion date: 70,491,472.00 70,491,472.00 28/03/2017  Completion stage Completion stage 2012/13 Completion Stage 2015/16: (50%) 2011/12 (%): 50% (%): 10%  Budget provision Budget provision 2014/15: Budget Provision 2015/16: Kshs 2013/14: 5,000,000 10,000,000 30,000,000  Create development and Environmental control frame works, develop economic, CIP and financial Strategies for the counties.  PROJECT 37: REHABILITATION OF NAROK STORMWATER DRAINAGE AND ASSOCIATED WORKS  Contract date: Contract completion Location: NAROK COUNTY 15/10/2012 date:14/11/2014  Contract cost: Expected final cost: Expected completion date: 277,798,625.80 277,798,625.80 30/12/2016  Completion stage Completion stage 2014/15 Completion Stage 2015/16: (60%)				
PROJECT 36: DIGITAL MAPPING AND PREPARATION OF STRATEGIC URBAN DEVELOPMENT PLANS FOR MARAKWET COUNTY  Contract date: Contract completion Location: ELGEYO date:1/04/2014 MARAKWET COUNTY  Contract cost: Expected final cost: Expected completion date: 70,491,472.00 70,491,472.00 28/03/2017  Completion stage Completion stage 2012/13 Completion Stage 2015/16: (50%) 2011/12 (%): 50% (%): 10%  Budget provision Budget provision 2014/15: Budget Provision 2015/16: Kshs 2013/14: 5,000,000 10,000,000 30,000,000  Create development and Environmental control frame works, develop economic, CIP and financial Strategies for the counties.  PROJECT 37: REHABILITATION OF NAROK STORMWATER DRAINAGE AND ASSOCIATED WORKS  Contract date: Contract completion Location: NAROK COUNTY 15/10/2012 date:14/11/2014  Contract cost: Expected final cost: Expected completion date: 277,798,625.80 277,798,625.80 30/12/2016  Completion stage Completion stage 2014/15 Completion Stage 2015/16: (60%)			· · · · · · · · · · · · · · · · · · ·	
DEVELOPMENT PLANS FOR MARAKWET COUNTY			ATION OF STRATEGIC LIRBAN	
Contract date: Contract completion Location: ELGEYO date: 1/04/2014 MARAKWET COUNTY  Contract cost: Expected final cost: Expected completion date: 70,491,472.00 70,491,472.00 28/03/2017  Completion stage Completion stage 2012/13 Completion Stage 2015/16: (50%) 2011/12 (%): 50% (%): 10%  Budget provision Budget provision 2014/15: Budget Provision 2015/16: Kshs 2013/14: 5,000,000 10,000,000 30,000,000  Create development and Environmental control frame works, develop economic, CIP and financial Strategies for the counties.  PROJECT 37: REHABILITATION OF NAROK STORMWATER DRAINAGE AND ASSOCIATED WORKS  Contract date: Contract completion Location: NAROK COUNTY 15/10/2012 date: 14/11/2014  Contract cost: Expected final cost: Expected completion date: 277,798,625.80 277,798,625.80 30/12/2016  Completion stage Completion stage 2014/15 Completion Stage 2015/16: (60%)				
Contract   Cost:   Expected   final   Cost:   Expected   Completion   Completion   Stage   S				
Contract cost: Expected final cost: Expected completion date: 70,491,472.00		1		
70,491,472.0070,491,472.0028/03/2017Completion stage 2011/12 (%): 50%Completion stage 2012/13Completion Stage 2015/16: (50%)Budget provision 2013/14: 5,000,000Budget provision 2014/15: Budget Provision 2015/16: Kshs 2013/14: 5,000,000Budget provision 10,000,000Create development and Environmental control frame works, develop economic, CIP and financial Strategies for the counties.PROJECT 37: REHABILITATION OF NAROK STORMWATER DRAINAGE AND ASSOCIATED WORKSContract date: Contract completion 15/10/2012Contract completion 2015/16: (50%)Contract cost: Expected final cost: Expected completion date: 277,798,625.80277,798,625.80Completion stage Completion stage 2015/16: (60%)				
CompletionstageCompletionstage2012/13Completion Stage 2015/16: (50%)2011/12 (%): 50%(%): 10%Budgetprovision2014/15:Budget Provision 2015/16: Kshs2013/14: 5,000,00010,000,00030,000,000Create development and Environmental control frame works, develop economic, CIP and financial Strategies for the counties.PROJECT 37: REHABILITATION OF NAROK STORMWATER DRAINAGE AND ASSOCIATED WORKSContractdate:ContractcompletionLocation: NAROK COUNTY15/10/2012date: 14/11/2014Location: NAROK COUNTYContractcost:Expected final cost:Expected completion date:277,798,625.80277,798,625.8030/12/2016CompletionstageCompletion stage2014/15Completion Stage 2015/16: (60%)		1	1 1	
2011/12 (%): 50% (%): 10%  Budget provision Budget provision 2014/15: Budget Provision 2015/16: Kshs 2013/14: 5,000,000 10,000,000 30,000,000  Create development and Environmental control frame works, develop economic, CIP and financial Strategies for the counties.  PROJECT 37: REHABILITATION OF NAROK STORMWATER DRAINAGE AND ASSOCIATED WORKS  Contract date: Contract completion Location: NAROK COUNTY 15/10/2012 date:14/11/2014  Contract cost: Expected final cost: Expected completion date: 277,798,625.80 277,798,625.80 30/12/2016  Completion stage Completion stage 2014/15 Completion Stage 2015/16: (60%)				
Budget provision 2014/15: Budget Provision 2015/16: Kshs 2013/14: 5,000,000 10,000,000 30,000,000  Create development and Environmental control frame works, develop economic, CIP and financial Strategies for the counties.  PROJECT 37: REHABILITATION OF NAROK STORMWATER DRAINAGE AND ASSOCIATED WORKS  Contract date: Contract completion Location: NAROK COUNTY 15/10/2012 date:14/11/2014  Contract cost: Expected final cost: Expected completion date: 277,798,625.80 277,798,625.80 30/12/2016  Completion stage Completion stage 2014/15 Completion Stage 2015/16: (60%)		1	Completion Stage 2013/10. (30%)	
2013/14: 5,000,00010,000,00030,000,000Create development and Environmental control frame works, develop economic, CIP and financial Strategies for the counties.PROJECT 37: REHABILITATION OF NAROK STORMWATER DRAINAGE AND ASSOCIATED WORKSContract date: Contract completion   Location: NAROK COUNTY   15/10/2012   date:14/11/2014  Contract cost: Expected final cost: Expected completion date: 277,798,625.80   277,798,625.80  Completion stage Completion stage   2014/15   Completion Stage 2015/16: (60%)		` '	Dudget Provision 2015/16: Vohe	
Create development and Environmental control frame works, develop economic, CIP and financial Strategies for the counties.  PROJECT 37: REHABILITATION OF NAROK STORMWATER DRAINAGE AND ASSOCIATED WORKS  Contract date: Contract completion Location: NAROK COUNTY date:14/11/2014  Contract cost: Expected final cost: Expected completion date: 277,798,625.80 277,798,625.80 30/12/2016  Completion stage Completion stage 2014/15 Completion Stage 2015/16: (60%)		-		
financial Strategies for the counties.  PROJECT 37: REHABILITATION OF NAROK STORMWATER DRAINAGE AND ASSOCIATED WORKS  Contract date: Contract completion Location: NAROK COUNTY date: 14/11/2014  Contract cost: Expected final cost: Expected completion date: 277,798,625.80 277,798,625.80 30/12/2016  Completion stage Completion stage 2014/15 Completion Stage 2015/16: (60%)			, ,	
PROJECT 37: REHABILITATION OF NAROK STORMWATER DRAINAGE AND ASSOCIATED WORKS  Contract date: Contract completion date: 14/11/2014  Contract cost: Expected final cost: Expected completion date: 277,798,625.80  Completion stage Completion stage 2014/15 Completion Stage 2015/16: (60%)				
ASSOCIATED WORKS  Contract date: Contract completion location: NAROK COUNTY  15/10/2012 date: 14/11/2014  Contract cost: Expected final cost: Expected completion date: 277,798,625.80 277,798,625.80 30/12/2016  Completion stage Completion stage 2014/15 Completion Stage 2015/16: (60%)				
15/10/2012         date:14/11/2014         Expected final cost:         Expected completion date:           277,798,625.80         277,798,625.80         30/12/2016           Completion stage         Completion stage         2014/15         Completion Stage 2015/16: (60%)			TORMWATER DRAINAGE AND	
Contractcost:Expectedfinalcost:Expectedcompletiondate:277,798,625.80277,798,625.8030/12/2016CompletionstageCompletionCompletionCompletionStage2014/15CompletionCompletion	Contract date:	Contract completion	Location: NAROK COUNTY	
277,798,625.80         277,798,625.80         30/12/2016           Completion         stage         Completion stage         2014/15         Completion Stage 2015/16: (60%)	15/10/2012	date:14/11/2014		
277,798,625.80         277,798,625.80         30/12/2016           Completion         stage         Completion stage         2014/15         Completion Stage 2015/16: (60%)	Contract cost:	Expected final cost:	Expected completion date:	
Completion stage Completion stage 2014/15 Completion Stage 2015/16: (60%)		1	1	
	1	1 2		

		Budget Provision 2015/16: Kshs	
2013/14: 70,000,000		20,000,000	
		works, develop economic, CIP and	
financial Strategies for		TODAWATED DDAINAGE AND	
ASSOCIATED WORK	KS .	TORMWATER DRAINAGE AND	
Contract date: 15/09/2012	Contract completion date:14/10/2014	Location: KILIFI COUNTY	
Contract cost: 277,499,252.43	Expected final cost: : 277,499,252.43	Expected completion date: 31/1/2017	
Completion stage 2013/14 (%):15%		Completion Stage 2015/16: (82%)	
Budget provision 2013/14: 50,000,000	Budget provision 2014/15:	Budget Provision 2015/16: Kshs 50,000,000	
		works, develop economic, CIP and	
financial Strategies for		, , ,	
	LETION OF KARATINA MARKI	ET	
Contract date:	Contract completion date:	Location: NYERI COUNTY	
25.04.2016	24.04.2018		
Contract Cost:	Final expected Cost:	Expected completion date: 24th	
202,000,000	202,000,000.00	April, 2018	
Completion Stage 2013/14(%):0%	Completion stage 2014/15 (%): 0%	Completion Stage 2015/16: (45%)	
Budget provision 2013/14: 0	Budget provision 2014/15: 0	Budget Provision 2015/16: Kshs54,191,470	
Wealth creation and e	employment. Both direct and inc	lirect jobs to market operators, the	
County government an	d the surrounding market commun	nities.	
PROJECT 40: COMPI	LETION OF KONGOWEA MARI	KET	
Contract date:	<u> </u>	Location: MOMBASA COUNTY	
3.03.2016	1.08.2016		
Contract Cost: 320,000,000	Final expected Cost: 320,000,000.00	Expected completion date: 1st August,2016	
Completion Stage 2013/14(%):0%	Completion stage 2014/15 (%): 0%	Completion Stage 2015/16: (85%)	
Budget provision 2013/14: 0	Budget provision 2014/15: 0	Budget Provision 2015/16: Kshs50,000,000	
	employment Both direct and inc	lirect jobs to market operators, the	
County government and the surrounding market communities.			
	LETION OF MUDETE MARKET		
Contract date: March-2016		Location: VIHIGA COUNTY	
Contract Cost: 125,000,000	Final expected Cost 125,000,000	Expected completion date: Feb, 2017	
, ,	Completion stage 2014/15 (%):	Completion Stage 2015/16: (50%)	
Completion Stage 2013/14 (%): 0%	0%	1	
Budget provision 2013/14: 0	Budget provision 2014/15: 0	Budget Provision 2015/16: Kshs 12,000,000	
	employment Both direct and inc	lirect jobs to market operators, the	
Weath Creation and	improyment. Dom uncet and me	meet jobs to market operators, the	

County government and	the surroundin	g market co	ommun	ities.
PROJECT 42: MBITA	POINT MARK	ET		
Contract date:	Contract compl			Location: Mbita point Town
Contract Cost:			Cost:	Expected completion date: 28
	186,385,771.06			/4/2015
Completion Stage		tage 20	14/15	Completion Stage 2015/16: (97%)
2013/14 (%): 10	(%): 60			
			14/15:	Budget Provision 2015/16: Kshs
2013/14: 0	134,321,133.40		and ind	14,000,000 lirect jobs to market operators, the
County government and				
County government and	the surrounding	g market et	Jiiiiiuii	ities.
PROJECT 43: WESTI	ANDS			
Contract date:	Contract compl	etion date:		Location: Nairobi city
Contract Cost:		ected	Cost:	,
195,616,901.60	195,616,901.60			Expected completion date:
	Completion sta		(%):	Completion Stage 2015/16: (85%)
2013/14 (%):	-			
Budget provision	Budget provis	ion 201	14/15:	Budget Provision 2015/16: Kshs
2013/14: 50,000,000				14,000,000
				lirect jobs to market operators, the
County government and		g market co	ommun	ities.
PROJECT 44: DARAJ				
G	Contract co	mpletion	date:	
Contract date: 3/3/2016			~	Location: Kisii Town
Contract Cost		pected	Cost:	
204,256,463 204,256,463 Completion Stage Completion stage 2014/15		2/6/2018 Completion Stage 2015/16: (52%)		
Completion   Stage   Completion stage   2014/15   2013/14 (%):0%   (%): 0		Completion Stage 2013/10. (32%)		
		sion 2014	/15: 0	Budget Provision 2015/16: Kshs
2013/14: 0		10.0	12,000,000	
Wealth creation and e	nployment. Bo	th direct a	and ind	lirect jobs to market operators, the
County government and the surrounding market communities.				
PROJECT 45 : MOMB	ASA PHASE T	WO STOR	MWA	TER DRAINAGE
Contract date		mpletion	date:	Location: Mombasa
1/11/2012	29/2/2016			
Contract	Expected	final	cost:	Expected completion date:
cost:2,406,079,071.34	2,406,079,07			29/2/2016
Completion stag	1		13/14	Completion Stage 2015/16: (99%)
2013/14 (%): 0	(%):50%		10/11	D 1 . D
Budget provision			13/14:	Budget Provision 2015/16: Kshs
2013/14: 0				
Environmental improvement and wealth and employment creation.  PROJECT46: CONSTRUCTION OF MIGOSI PRIMARY SCHOOL				
Contract date: 24/11/20				Location: Kisumu County
Contract date. 24/11/20	date:	comp	icuoii	Location. Misumu County
	13/5/201	7		
Contract Cost:		final cost:	Kshs	Expected completion date:
193,396,076	193,396,			13/5/2017
, ,	,			** * *

Completion stage 2013/14(0%)	Completion stage 2014/15 10%	Completion Stage 2015/16: (75%)			
Budget provision 2015/16:	Budget provision 2014/15:20,000,000	Budget Provision 2015/16: Kshs			
To improve education facilities		102,510,432			
PROJECT 47: CONSTRUCT		IMARY SCHOOL			
Contract date: 24/11/2014		Location: Kisumu County			
	date:	Zocarom raisama councy			
	14/11/2016				
Contract Cost: Kshs	Expected final cost:	Expected completion date:			
127,449,397	Kshs127,449,397	14/11/2016			
Completion stage	Completion	Completion Stage 2015/16: (69%)			
2013/14(0%)	stage2014/15 10%				
Budget provision 2015/16:	Budget provision:	Budget Provision 2015/16: Kshs			
	2014/15 10,000,000	51,568,713.80			
To improve education facilities	_				
PROJECT 48: CONSTRUCT					
Contract date: 24.11.2014	Contract completion	Location:			
	date:	Kisumu County			
	4.3.2017				
Contract Cost: Kshs 151,262,077	Expected final cost: Kshs 151,262,077	Expected completion date: 4.3.2017			
Completion stage	Completion stage	Completion Stage 2015/16: (85%)			
2013/14(0%)	2014/15 10%				
Budget provision 2015/16:	Budget provision: 2014/15 15,000,000	Budget Provision 2015/16: Kshs 124,254,695			
To improve education facilities	es in poor urban areas				
PROJECT 49: CONSTRU SCHOOLS	JCTION OF HESHIMA	AND KAPTEMBWO PRIMARY			
Contract date: 20.11.2014	Contract completion	Location			
	date:	Nakuru County			
	9.5.2017				
Contract Cost: Kshs	Expected final cost: Kshs	Expected completion date:			
303,982,337	303,982,337	9.5.2017			
Completion stage 2013/14:0	Completion stage 2016/17 40%	Completion Stage 2015/16: (66%)			
Budget provision 2013/14:	Budget provision	Budget Provision 2015/16:			
Kshs 0	2016/17:: Kshs 30,000,000	Kshs151,953,405.60			
To improve education facilities	To improve education facilities in poor urban areas				
PROJECT 50: CONSTRUCT	1	SECONDARY SCHOOL			
Contract date: 20.11.2014	Contract completion	Location:			
	date: 09.05.2017	Nakuru County			
Contract Cost: Kshs 168,025,065	Expected final cost: Kshs 168,025,065	Expected completion date: 09.05.2017			
Completion stage 2013/14 60%	Completion stage 2014/15:10%	Completion Stage 2015/16: (69%)			
Budget provision 2013/14: Kshs 0	Budget provision 2014/15: Kshs	Budget Provision 2015/16: Kshs 92,184,296.45			
120110 0	201 1/10.	/ <del>-</del> ,±01, <del>-</del> /0.10			

	17,000,000		
To improve education faciliti			
PROJECT 51: CONSTRUCT	*	CHOOL	
Contract date: 04.02.2015	Contract completion	Location	
	date: 22.07.2015	Nakuru County	
Contract Cost: Kshs	Expected final cost: Kshs	Expected completion date:	
8,624,097	8,624,097	22.07.2015	
Completion stage 2013/14	Completion stage	Completion Stage 2015/16:	
60%	2014/15 20%	(100%)	
Budget provision 2013/14:		Budget Provision 2015/16: Kshs 0	
Kshs 0	2014/15:8,624,097		
To improve education faciliti			
	CTION OF ST BAKHI	TA PRIMARY & ST MICHAEL	
SECONDARY SCHOOLS		-	
Contract date: 18.11.2014	Contract completion	Location	
	date:	Nairobi City County	
Contract Cost: Kshs	07.05.2017 Expected final cost: Kshs	Expected completion date:	
225,823,520 Ksiis	225,823,520	07.05.2017	
Completion stage 2013/14	Completion stage	Completion Stage 2015/16: (70%)	
60%	2014/15 10%	Completion Stage 2013/10. (7070)	
Budget provision 2013/14:		Budget Provision 2015/16: Kshs	
Kshs 0	2014/15:22,000,000	117,341,610.90	
To improve education faciliti	l · · · · · · · · · · · · · · · · · · ·	7- 7	
PROJECT 53: CONSTRUCT	TION OF MARARUI PRIM	ARY SCHOOL	
Contract date: 18.11.2014	Contract completion	Location:	
	date: 08.11.2016	Nairobi City County	
Contract Cost: Kshs	Expected final cost: Kshs	Expected completion date:	
120,292,048	120,292,048	08.11.2016	
Completion stage 2013/14	_	Completion Stage 2015/16: (73%)	
60%	2014/15 10%		
Budget provision 2013/14:	1	Budget Provision 2015/16: Kshs	
Kshs 0	2014/15:12,000,000	42,554,146	
To improve education faciliti	_	ADV CCHOOL	
PROJECT 54: CONSTRUCT Contract date: 05.04.2016		Location	
Contract date: 03.04.2010	Contract completion date:	Nairobi City County	
	07.05.2017	Namobi City County	
Contract Cost: Kshs	Expected final cost: Kshs	Expected completion date:	
77,125,394	77,125,394	07.05.2017	
Completion stage 2013/14	Completion stage	Completion Stage 2015/16: (20%)	
0%	2014/15 0%	1	
Budget provision 2013/14:		Budget Provision 2015/16: Kshs	
Kshs 0	2014/15:0	7,712,539.40	
To improve education faciliti	es in poor urban areas		
PROJECT 55: CONSTRUCTION OF KHADIJA PRIMARY & SECONDARY SCHOOL			
Contract date: 15.01.2016	Contract completion	Location	
	date:	Nairobi City County	
	03.10.2018		

Contract Cost: Kshs	Expected final cost: Kshs	Expected completion date:
77,125,394	77,125,394	07.05.2017
Completion stage 2013/14	Completion stage	
0%	2014/15 0%	
Budget provision 2013/14:	Budget provision	Budget Provision 2015/16: Kshs
Kshs 0	2014/15:0	28,043,317.40
To improve education facilities	es in poor urban areas	
PROJECT 56: CONSTRUCT	TION OF KANYAMEDHA	A PRIMARY SCHOOL
Contract date: 05.04.2016	Contract completion	
	date:	Nairobi City County
	07.05.2017	
Contract Cost: Kshs		Expected completion date:
97,824,528	97,824,528	07.05.2017
Completion stage 2013/14	Completion stage	Completion Stage 2015/16: (15%)
0%	2014/15 0%	Deadard Descricion 2015/16, Webs
Budget provision 2013/14: Kshs 0	Budget provision 2014/15:0	Budget Provision 2015/16: Kshs
To improve education facilities		9,782,452.80
PROJECT 57: CONSTRUCT		PRIMARY SCHOOL
Contract date: 05.04.2016	Contract completion	
Contract date: 03.01.2010	date:	Nairobi City County
	24.11.2017	
Contract Cost: Kshs		Expected completion date:
97,824,528	97,824,528	24.11.2017
Completion stage 2013/14	Completion stage	Completion Stage 2015/16: (10%)
0%	2014/15 0%	
Budget provision 2013/14:		Budget Provision 2015/16: Kshs
Kshs 0	2014/15:0	13,228,947
To improve education facilities		
		45 MISSING LINK ROADS AND
CONSTRUCTION OF ACCI		
Contract date:15.2.2013	_	
	date: 4.7.2014	Githurai Nairobi
Contract Cost: Ksh		Expected completion data: June
273,045,094.30	Kshs 273,045,094.30	Expected completion date: June, 2017
Completion stage 2013/14: 5	' '	Completion Stage 2015/16: (70%)
%	2014/15 (86%)	Completion Stage 2013/10. (7070)
Budget provision 2013/14	` ′	Budget Provision 2015/16: Kshs
Kshs 30,000,000	2014/15: Kshs	20,000,000
13113 20,000,000	136,813,152	20,000,000
Objective: To improve access		
PROJECT 59: REHABILITA	<u> </u>	ADS IN GIKOMBA
Contract date:10.7.2012	Contract completion date 9.5.2014	e: Location: Various Gikomba Nairobi
Contract Cost: Ksh		
570,910,205.80	570,910,205.80	June, 2017
Completion stage 2013/14		
(50%)	(90%)	(88%)

Budget provision 2013/14:	Budget provision 2014/15:	Budget Provision 2015/16:	
Kshs 31,400,000	Kshs 343,386,000	Kshs 20,000,0000	
Objective: To improve accessibility and mobility			
		AT VARIOUS POINTS IN	
		MURU, KIKUYU, KIAMBU,	
		AVOKO, TALA- KANGUNDO	
Contract date: April, 2015	Contract completion date:		
	April, 2016	Nairobi Metropolitan Area	
Contract Cost: Kshs 501,925,222	Expected final cost: Kshs	Expected completion date: April, 2016	
Completion stage 2013/14	Completion stage 2014/15 (50%)	Completion Stage 2015/16: (100%)	
Budget provision 2013/14: Kshs	Budget provision 2014/15: 250,000,000	Budget Provision 2015/16: Kshs251,925,222	
Objective: To improve safety a		, ,	
	· · · · · · · · · · · · · · · · · · ·	ROAD TO IMARA DAIMA	
RAILWAY STATION			
Contract date: 19/9/2014	Contract completion date: 18/12/2015	Location: Nairobi County	
Contract Cost: Kshs 406,065,371.22	Expected final cost: Kshs 406,065,371.22	Expected completion date: 18/12/2015	
Completion stage 2013/14: NA	Completion stage 2014/15: 55%	Completion Stage 2015/16: (85%)	
Budget provision 2013/14: NIL	Budget provision 2014/15: Kshs 250,000,000	` /	
Objective: To improve accessibility and mobility			
, i	,	D LEADING TO LIMURU	
RAILWAY STATION			
Contract date: 13/2/2015	Contract completion date: 12/1/2016	Location: Kiambu County	
Contract Cost: Kshs 132,327,490.7	Expected final cost: Kshs 132,327,490.7	Expected completion date: 12/1/2016	
Completion stage 2013/14: NA	Completion stage 2014/15: 27%	Completion Stage 2015/16: (100%)	
Budget provision 2013/14:	Budget provision 2014/15:	Budget Provision 2015/16:	
NIL	Kshs 25,000,000	Kshs 107,327,490	
Objective: To improve accessibility and mobility			
PROJECTb63: REHABILITA ROAD	ATION AND IMPROVEME	ENT OF RUIRU HOSPITAL	
Contract date: 17/9/2014	Contract completion date: 16/9/2015	Location: Kiambu County	
Contract Cost: Kshs 233,930,773.6	Expected final cost: Kshs 233,930,773.6	Expected completion date: Dec, 2015	
Completion stage 2013/14: NA	Completion stage 2014/15: 78%	Completion Stage 2015/16: (100%)	
Budget provision 2013/14: NIL	Budget provision 2014/15: Kshs 180,000,000	Budget Provision 2015/16: Kshs 54,000,000	
Objective: To improve accessit			
	TION OF ACCESS ROA	D TO KIKUYU RAILWAY	

STATION				
Contract date: 16/9/2014	Contract completion date: 15/12/2015	Location: Kiambu County		
Contract Cost: Kshs 270,500,722.77	Expected final cost: Kshs 270,500,722.77	Expected completion date: March, 2016		
Completion stage 2013/14: NA	Completion stage 2014/15: 81.5%	Completion Stage 2015/16: (100%)		
Budget provision 2013/14: NIL	Budget provision 2014/15: Kshs 220,500,722.77	Budget Provision 2015/16: Kshs50,000,000		
Objective: To improve accessib	oility and mobility			
PROJECT 65: REHABILITINFRASTRUCTURE IN MAN		DRAIN AND DRAINAGE		
Contract date: 17/7/2015	Contract completion date: 16/4/2016	Location: Nairobi County		
Contract Cost: Kshs 217,879,807.20	Expected final cost: Kshs 217,879,807.20	Expected completion date:		
Completion stage 2013/14: NA	Completion stage 2014/15: 5%	Completion Stage 2015/16: (90%)		
Budget provision 2013/14: NIL	Budget provision 2014/15: Kshs 0	Budget Provision 2015/16: Kshs217,879,807.20		
To improve accessibility and m	obility			
PROJECT 66: CONSTRUCT	ION OF KANGUNDO ROA	AD (TALA)-KENOL, KENOL-		
KANGUNDO ROAD (KO REHABILITATION OF KENO				
Contract date: 01.2.2016	Contract completion date: 01.06.2018	Location: Machakos County		
Contract Cost: Kshs 4, 392,444,988.00	Expected final cost: Kshs 4, 392,444,988.00	Expected completion date: 01.06.2018		
Completion stage 2013/14: NA	Completion stage 2014/15: 0%	Completion Stage 2015/16: (5%)		
Budget provision 2013/14: NIL	Budget provision 2014/15: Kshs.0	Budget Provision 2015/16: Kshs 500,000,000		
To improve accessibility and mobility				
PROJECT 67: CONSTRUCTI JUJA RAILWAY STATION	ON OF JUJA CIRCUIT RO	AD AND ACCESS ROAD TO		
Contract date: 1/2/2016	Contract completion date: 1/6/2017	Location: Kiambu County		
Contract Cost: Kshs 395,507,034.69	Expected final cost: Kshs 395,507,034.69	Expected completion date: 1/6/2017		
Completion stage 2013/14: NA	Completion stage 2014/15: N/A	Completion Stage 2015/16: (20%)		
Budget provision 2013/14: NA	Budget provision 2014/15: Kshs. NA	Budget Provision 2015/16: Kshs 40,000,000		
To improve accessibility and m				
PROJECT 68 : CONSTRUCTI				
Contract date: 2/5/2016	Contract completion date: 1/6/2017	Location: Machakos County		
Contract Cost: Kshs 226,989,438	Expected final cost: Kshs 226,989,438	Expected completion date: 1/6/2017		

Completion stage 2013/14:	Completion stage 2014/15:	Completion Stage 2015/16:	
NA	N/A	(5%)	
Budget provision 2013/14: NA	Budget provision 2014/15: Kshs. NA	Budget Provision 2015/16: Kshs 50,000,000	
To improve accessibility and m		Ksiis 50,000,000	
PROJECT 69: REHABILITAT	<b>*</b>	I ROAD	
Contract date: 2/5/2016		Location: Machakos County	
	1/6/2017	-	
Contract Cost: Kshs 197,251,910	Expected final cost: Kshs 197,251,910	Expected completion date: 1/6/2017	
Completion stage 2013/14: NA	Completion stage 2014/15: N/A	Completion Stage 2015/16: (5%)	
Budget provision 2013/14: NA			
To improve accessibility and m		Ksiis 20,000,000	
		RAINAGE IN NAIROBI CITY	
		THIKA (CBD AND WEST OF	
CBD), MAVOKO AND ONGA	**	THE COD THE WEST OF	
Contract date: May, 2016	Contract completion date: November, 2017	Location: Machakos County	
Contract Cost: Kshs 512,469,561.63	*	Expected completion date: November, 2017	
Completion stage 2013/14: NA		Completion Stage 2015/16: (5%)	
Budget provision 2013/14: NA		Budget Provision 2015/16: Kshs 25,000,000	
Objective: To improve safety and sanitation			
PROJECT 71: CONSTRUCTION SEWER AND TREATMENT		E (56.5 KILOMETRES TRUNK	
Contract date: 1.11.2013	Contract completion date: October, 2015	Location: Kiambu County	
		Expected completion date: June, 2016	
2,042,479,777.13 Completion stage 2013/14: %	Completion stage 2014/15:	Completion Stage 2015/16:	
(30)	51%	(100%)	
Budget provision 2013/14: 125.5 M	Budget provision 2014/15: Kshs 1,540,302,501	Budget Provision 2015/16: Kshs 502,177,000	
Objective: Reduction in disea		state investment and enhanced	
environment protection			
PROJECT 72: CONSTRUCTION	ON OF TRUNK SEWER AN	D TREATMENT PLANT FOR	
JUJA & THIKA SEWERAG	E SYSTEM (42KM OF 7	TRUNK SEWER AND 36KM	
RETICULATION JUJA & THIKA SEWERAGE SYSTEM)			
Contract date: 01-04-2016	Contract completion date: 01-06-2018	Location: Kiambu County	
Contract Cost: Kshs 2,940,000,000.00	Expected final cost: Kshs 2,940,000,000.00	Expected completion date: June, 2018	
Completion stage 2013/14:	Completion stage 2014/15:	Completion Stage 2015/16:	
NA Budget provision 2013/14:	0% Budget provision 2014/15:	(5%) Budget Provision 2015/16:	
Budget provision 2013/14:	Buuget provision 2014/15:	Budget Provision 2015/16:	

NIL	Kshs NIL	Kshs 200,000,000		
		state investment and enhanced		
environment protection	, . <sub>F</sub>			
PROJECT 73: CONSULTAN	NCY SERVICES AND CO	NSTRUCTION WORKS FOR		
THIKA, GITHURAI, KIKUYU	J AND KIHARA MARKETS			
Contract date: October, 2016	Contract completion date: September, 2017	Location: Kiambu, Murang'a		
Contract Cost: Kshs 542,000,000	Expected final cost: Kshs 542,000,000	Expected completion date: September, 2017		
Completion stage 2013/14: NA	Completion stage 2014/15: NA	Completion Stage 2015/16: Design and Tender document ready for advertisement		
Budget provision 2013/14: NIL	Kshs NA	Budget Provision 2015/16: Kshs 442,000,000		
Objective: To improve accessib				
		NSTRUCTION WORKS FOR		
MARKETS	,	IAMBU AND JUJA TOWNS		
Contract date: October, 2016	Contract completion date: September, 2017	Location: Kiambu, Murang'a and Kajiado		
Contract Cost: Kshs 299,000,000	Expected final cost: Kshs 299,000,000	Expected completion date: September, 2017		
Completion stage 2013/14: NA	Completion stage 2014/15: NA	Completion Stage 2015/16: Design and Tender document ready for advertisement		
Budget provision 2013/14: NIL	Budget provision 2014/15: Kshs NA	Budget Provision 2015/16: Kshs 299,000,000		
Objective: Improved business opportunity within NMR				
PROJECT 75: CONSULTAN JOGOO ROAD AND KARAN		STRUCTION OF MWARIRO,		
Contract date: October, 2016	Contract completion date: September, 2017	Location: Nairobi, Kiambu,		
Contract Cost: Kshs 1,040,000,000	Expected final cost: Kshs 1,040,000,000	Expected completion date: September, 2017		
Completion stage 2013/14:	Completion stage 2014/15:	Completion Stage 2015/16:		
NA	NA	Design and Tender document ready for advertisement		
Budget provision 2013/14: NIL	Kshs NA	Budget Provision 2015/16: Kshs 400,000,000		
Objective: Improved business of				
PROJECT 76: CONSULTANCY SERVICES AND CONSTRUCTIONS OF KITENGELA, NGONG TALA AND MUTHURWA MARKETS				
Contract date: October, 2016	Contract completion date:	Location: Nairobi, Machakos,		
	September, 2017	Kajiado		
Contract Cost: Kshs	Expected final cost: Kshs	Expected completion date:		
413,000,000 Completion stage 2012/14:	413,000,000	September, 2017		
Completion stage 2013/14: NA	Completion stage 2014/15: NA	Completion Stage 2015/16: Design and Tender document ready for advertisement		

	Budget provision 2014/15	_
NIL	Kshs NA ness opportunity within NMR	Kshs 413,000,000
	EMENT OF 51No. FIRE ENGINE	EC .
Contract date: 5/8/2014	Contract completion date 31/12/2014	Urban areas
480,000,000	Kshs Expected final cost: Ksh 480,000,000	Expected completion date: June, 2016
Completion stage 2013 NA	8/14: Completion stage 2014/15 95%	Completion Stage 2015/16: (100%)
Budget provision 2013 NIL	B/14: Budget provision 2014/15 Kshs 450,000,000	E: Budget Provision 2015/16: Kshs 30,000,000
Objective: To improve sat	fety and security within the NMR	
	THE DIRECTORATE OF PUBL	
PROJECT 1 : COMPLET	TON OF KIBABII PTTC	
Contract date:		Location: Bungoma County
26/05/2008	26/05/12	2 angoing county
Contract cost:	Expected final cost:	Expected completion date:
Kshs. 2,237 m	Kshs. 2,237 m	26/05/14
Completion stage	Completion stage 2014/15:	Completion stage 2015/16:
2013/14: 100%	100%	100%
Budget provision	Budget provision 2014/15:	Budget provision 2015/16: Kshs.
2013/14: Kshs. 157 m	Kshs. 165.7 m	Nil
Brief overview of the specific needs to be addressed by the project: To provide learning		
	ducation, provide student accomm	modation, staff quarters and sports
facilities		
	ARDHI HOUSE - OFFICE BLOC	
Contract date: 02/02/2012	02/02/13	Location: Kericho County
Contract cost: Kshs. 700 million	Expected final cost: Kshs. 700 million	Expected completion date: 02/02/2014
Completion stage 2013/2014: 55%	Completion stage 2014/2015: 80%	Completion stage 2015/16: 85%
Budget provision	Budget provision 2014/15:	Budget provision 2015/16: Kshs.
2013/14: Kshs. 150	Kshs. 80.9 million	4.5 million
million		
	pecific needs to be addressed b	y the project: To provide office
1	servants in Kericho County	
	DIVISIONAL POLICE HEADQ	UARTERS - PHASE II
Contract date:	Contract completion date :	
01/12/2011	05/12/12	
Contract cost:	Expected final cost:	Expected completion date:
Kshs. 813 million	Kshs. 813 million	05/12/13
Completion stage 2013/14: 80%	Completion stage 2014/15: 85%	Completion stage 2015/16: 95%
Budget provision	Budget provision 2014/15:	Budget provision 2015/16: Kshs.
2013/14: Kshs. 311	Kshs. 94.7 million	84.19 million
million		
Brief overview of the s	pecific needs to be addressed l	by the project: To avail office

accommodation and residence to the police officers in Nyangusu and Keroka police stationand Nyamira Division Police Headquarters  PROJECT 4: KITUI PTTC PHASE II  Contract date: Contract completion date: Location: Kitui county  19/06/15  Contract cost: Expected final cost: Expected completion date: Location: Kitui county  19/06/15  Completion stage Completion stage 2014/15: Completion stage 2015/16: 9: 2013/14: 70%  Budget provision provision 2014/15: Kshs. Budget provision 2015/16: K 2013/14: Kshs. 136.9 115.6 million  Brief overview of the specific needs to be addressed by the project: To provide educa facilities, student accommodation, staff quarters  PROJECT 5: MIGORI DISTRICT HEADQUARTERS PH I  Contract date: Contract completion date: Location: Migori county 31/07/2009  Contract cost: Expected final cost: Expected completion date: Location stage 2015/16: 75 2013/14: 67%  Completion stage Completion stage 2014/15: Budget provision 2015/16: K 2013/14: Kshs. 79.0 million  Stage provision 2014/15: Budget provision 2015/16: K 2013/14: Kshs. 79.0 million  Stage provision 2015/16: K 2013/14: Kshs. 79.0 million		
PROJECT 4: KITUI PTTC PHASE II  Contract date: Contract completion date: Location : Kitui county  20/06/12		
Contract date: Contract completion date: Location : Kitui county  20/06/12  Contract cost: Expected final cost: Expected completion date: Location : Kitui county  Contract cost: Expected final cost: Expected completion date: Location : Kitui county  Expected final cost: Expected completion date: Location : Kitui county  Completion stage 2014/15: Completion stage 2015/16: 9: 2013/14: 70%  Budget provision provision 2014/15: Kshs. Budget provision 2015/16: Kshs. 2013/14: Kshs. 136.9 115.6 million  Brief overview of the specific needs to be addressed by the project: To provide educate facilities, student accommodation, staff quarters  PROJECT 5: MIGORI DISTRICT HEADQUARTERS PH I  Contract date: Contract completion date: Location : Migori county  31/07/2009 05/06/2013  Contract cost: Expected final cost: Expected completion date: Completion stage Completion stage 2014/15: Completion stage 2015/16: 75  Completion stage Completion stage 2014/15: Budget provision 2015/16: Kshs. Budget provision 2015/16: Kshulling provision Budget provision 2014/15: Budget provision 2015/16: Kshulling provision 2015/16: Kshulling provision Budget provision 2015/16: Kshulling provision 2015/16: Kshulling provision Budget provision 2015/16: Kshulling provision 2015/16:		
20/06/12   19/06/15   Expected final cost: Kshs. 888.3 million   19/06/15   Expected completion down stage 2013/14: 70%   85%   Expected completion stage 2013/14: Town   85%   Expected completion stage 2013/14: Town   85%   Expected completion stage 2015/16: 9: 2013/14: Kshs. 136.9   115.6 million   Expected completion stage 2015/16: Kshs.   Budget provision 2015/16: Kshs.   2013/14: Kshs. 136.9   115.6 million   45.271 million   Expected composition 2015/16: Kshs.   Expected composition 2015/16: Kshs.   Expected composition 2015/16: Kshs.   Expected completion county 2015/16: Kshs.   Expected completion down stage 2015/16: Town   Expected completion down   2013/14: Kshs.   639.7 million   2013/14: Expected completion down   2013/14: Expected completion   2013/14: Expected   2013/14		
Contract cost: Kshs. 888.3 million Kshs. 888.3 million 19/06/15  Completion stage Completion stage 2014/15: Completion stage 2015/16: 9: 2013/14: 70% 85%  Budget provision provision 2014/15: Kshs. Budget provision 2015/16: K 45.271 million  Brief overview of the specific needs to be addressed by the project:To provide educa facilities, student accommodation, staff quarters  PROJECT 5: MIGORI DISTRICT HEADQUARTERS PH I  Contract date: Contract completion date: Location: Migori county 31/07/2009 05/06/2013  Contract cost: Expected final cost: Expected completion d Kshs. 639.7 million 05/06/2014  Completion stage Completion stage 2014/15: Completion stage 2015/16: 75 2013/14: 67%  Budget provision Budget provision 2014/15: Budget provision 2015/16: K		
Kshs. 888.3 million  Completion stage 2013/14: 70%  Budget provision 2013/14: Kshs. 136.9 million  Brief overview of the specific needs to be addressed by the project: To provide educa facilities, student accommodation, staff quarters  PROJECT 5: MIGORI DISTRICT HEADQUARTERS PH I  Contract date: Contract completion date: 31/07/2009  Contract cost: Expected final cost: Expected completion date: Kshs. 639.7 million  Completion stage Completion stage 2014/15: Completion stage 2015/16: Kshs. 639.7 million  Budget provision 2014/15: District Completion date: Completion date: Expected completion date: Completion date: Completion date: Expected completion date: Completion date: District Completion date: Completion date: Expected completion date: Stage 2013/14: 67%  Budget provision Budget provision 2014/15: Budget provision 2015/16: Kshs. 639.7 million District Completion date: Completion stage 2015/16: 75  Budget provision Budget provision 2014/15: Budget provision 2015/16: Kshs. 639.7 million District Completion date: Completion stage 2015/16: Kshs. 639.7 million District Completion date: Completion date: District Completio		
Completion stage Completion stage 2014/15: Completion stage 2015/16: 93 2013/14: 70%  Budget provision provision 2014/15: Kshs. Budget provision 2015/16: K 2013/14: Kshs. 136.9 115.6 million 45.271 million  Brief overview of the specific needs to be addressed by the project: To provide educa facilities, student accommodation, staff quarters  PROJECT 5: MIGORI DISTRICT HEADQUARTERS PH I  Contract date: Contract completion date: Location: Migori county 31/07/2009 05/06/2013  Contract cost: Expected final cost: Expected completion d Kshs. 639.7 million Kshs. 639.7 million 05/06/2014  Completion stage Completion stage 2014/15: Completion stage 2015/16: 75 2013/14: 67% 70%  Budget provision Budget provision 2014/15: Budget provision 2015/16: K		
Budget provision provision 2014/15: Kshs. Budget provision 2015/16: K 2013/14: Kshs. 136.9 million  Brief overview of the specific needs to be addressed by the project:To provide educa facilities, student accommodation, staff quarters  PROJECT 5: MIGORI DISTRICT HEADQUARTERS PH I  Contract date: Contract completion date: Location: Migori county 31/07/2009  Contract cost: Expected final cost: Expected completion d Skhs. 639.7 million  Completion stage Completion stage 2014/15: Completion stage 2015/16: 75 2013/14: 67%  Budget provision Budget provision 2014/15: Budget provision 2015/16: K		
Budget provision provision 2014/15: Kshs. Budget provision 2015/16: K 2013/14: Kshs. 136.9   million    Brief overview of the specific needs to be addressed by the project:To provide educa facilities, student accommodation, staff quarters  PROJECT 5: MIGORI DISTRICT HEADQUARTERS PH I  Contract date: Contract completion date: Location: Migori county 05/06/2013  Contract cost: Expected final cost: Expected completion d Kshs. 639.7 million    Completion stage Completion stage 2014/15: Completion stage 2015/16: 75 2013/14: 67%  Budget provision Budget provision 2014/15: Budget provision 2015/16: K		
2013/14: Kshs. 136.9 115.6 million 45.271 million  Brief overview of the specific needs to be addressed by the project:To provide educa facilities, student accommodation, staff quarters  PROJECT 5: MIGORI DISTRICT HEADQUARTERS PH I  Contract date: Contract completion date: Location: Migori county 31/07/2009 05/06/2013  Contract cost: Expected final cost: Expected completion date: Kshs. 639.7 million 05/06/2014  Completion stage Completion stage 2014/15: Completion stage 2015/16: 75 2013/14: 67%  Budget provision Budget provision 2014/15: Budget provision 2015/16: K		
million  Brief overview of the specific needs to be addressed by the project:To provide educate facilities, student accommodation, staff quarters  PROJECT 5: MIGORI DISTRICT HEADQUARTERS PH I  Contract date: Contract completion date: Location: Migori county  31/07/2009  Contract cost: Expected final cost: Expected completion date: State Completion date: Completion date: Completion date: Location: Migori county  05/06/2013  Contract cost: Expected completion date: Completion date: District date: Completion date: District date: Completion date: District dat		
Brief overview of the specific needs to be addressed by the project:To provide educate facilities, student accommodation, staff quarters  PROJECT 5: MIGORI DISTRICT HEADQUARTERS PH I  Contract date: Contract completion date: Location: Migori county 31/07/2009 05/06/2013  Contract cost: Expected final cost: Expected completion decenter of the completion stage completion stage 2014/15: Completion stage 2015/16: 75 2013/14: 67%  Budget provision Budget provision 2014/15: Budget provision 2015/16: K		
facilities, student accommodation, staff quarters  PROJECT 5: MIGORI DISTRICT HEADQUARTERS PH I  Contract date: Contract completion date: Location: Migori county  31/07/2009 05/06/2013  Contract cost: Expected final cost: Expected completion d  Kshs. 639.7 million 05/06/2014  Completion stage Completion stage 2014/15: Completion stage 2015/16: 75  2013/14: 67% 70%  Budget provision Budget provision 2014/15: Budget provision 2015/16: K		
PROJECT 5: MIGORI DISTRICT HEADQUARTERS PH I  Contract date: Contract completion date: Location: Migori county 31/07/2009 05/06/2013  Contract cost: Expected final cost: Expected completion d Kshs. 639.7 million 05/06/2014  Completion stage Completion stage 2014/15: Completion stage 2015/16: 75 2013/14: 67% 70%  Budget provision Budget provision 2014/15: Budget provision 2015/16: K		
Contract 31/07/2009date: 05/06/2013Completion 05/06/2013date: Location : Migori countyContract cost: Kshs. 639.7 millionExpected final cost: 05/06/2014Expected completion 05/06/2014Completion 2013/14: 67%Stage 70%Completion stage 2014/15: 70%Completion stage 2015/16: 75 70%BudgetprovisionBudget provision 2014/15:Budget provision 2015/16: K		
31/07/200905/06/2013Expected final cost:Expected completion of the completion		
Contract cost:Expected final cost:Expected completiondKshs. 639.7 million05/06/2014Completionstage2014/15:Completion stage 2015/16: 752013/14: 67%70%BudgetprovisionBudget provision2014/15:Budget provision 2015/16: K		
Kshs. 639.7 millionKshs. 639.7 million05/06/2014Completion 2013/14: 67%Stage 70%Completion stage 2014/15:Completion stage 2015/16: 75BudgetprovisionBudgetprovision2014/15:Budget provision 2015/16: K		
Completion 2013/14: 67%stage 70%Completion stage 2015/16: 75 2014/15:Completion stage 2015/16: 75 Budget provision 2014/15:BudgetprovisionBudget provision 2014/15:Budget provision 2015/16: K		
2013/14: 67%   70%   Budget provision   Budget provision   2014/15:   Budget provision 2015/16: K		
Kshs. 43.4 million		
Brief overview of the specific needs to be addressed by the project: To provide office space		
and residential accommodation to public servants		
PROJECT 6: WEST PARK POLICE HOUSING		
Contract date: Contract completion date: Location: Nairobi county		
09/05/2009 25/03/2013		
Contract cost: Expected final cost: Expected completion d		
Kshs. 1,371.7 million Kshs. 1,371.7 million 25/03/2013		
Completion stage Completion stage 2013/14: Completion stage 2015/16: 10 96%		
Completion stage Budget provision 2014/15: Budget provision 2015/16: Kshs. 135.7 million Kshs. Nil		
Brief overview of the specific needs to be addressed by the project: To provide resider		
accommodation to police officers		
PROJECT 7: KENYA INSTITUTE OF BUSINESS TRAINING HEADQUARTERS		
Contract date: Contract completion date: Location: Nairobi county		
Contract date: Contract completion date : Location : Nairobi county 02/01/09 02/01/2014		
· · · · · · · · · · · · · · · · · · ·		
02/01/09 02/01/2014		
02/01/09         02/01/2014         Expected final cost:         Expected completion           Contract cost:         Expected final cost:         Expected completion           Kshs. 629.9m         02/01/2014           Completion         stage         Completion stage           2014/15:         Completion stage		
02/01/09         02/01/2014         Expected final cost:         Expected completion of 02/01/2014           Contract cost:         Expected final cost:         Expected completion of 02/01/2014           Completion         Stage completion stage of 2014/15:         Completion stage 2015/16: 85           2013/14: 75%         83%           Budget provision provision of 2013/14: Kshs. 238         Budget provision 2015/16: Kshs. Nil           16.9 million		
02/01/0902/01/2014Expected final cost: Expected final cost: Kshs. 629.9mExpected completion of 02/01/2014Completion 2013/14: 75%Completion stage 2014/15: 83%Completion stage 2015/16: 85Budget 2013/14: Kshs. 238 millionBudget provision 2014/15: Kshs. NilBudget provision 2015/16: K 16.9 million		
02/01/09         02/01/2014         Expected final cost:         Expected completion of 02/01/2014           Contract cost:         Expected final cost:         Expected completion of 02/01/2014           Completion         Stage completion stage of 2014/15:         Completion stage 2015/16: 85           2013/14: 75%         83%           Budget provision provision of 2013/14: Kshs. 238         Budget provision 2015/16: Kshs. Nil           16.9 million		

PROJECT 8: MEDICAL	TRAINING CENTRE, KABARI	NET		
Contract date:		Location: Baringo county		
11/02/10	28/05/13			
Contract cost: Kshs.	Expected final cost: Kshs.	Expected completion date:		
267.1 million	267.1 million	28/05/14		
Completion stage	Completion stage 2014/15:	Completion stage 2015/16: 68%		
2013/14: 60%	65%			
Budget provision	Budget provision 2014/15: 0	Budget provision 2015/16: 30		
2013/14: Ksh.2.2		million		
million				
Brief overview of the sp	pecific needs to be addressed by	the project: To provide medical		
	accommodation, office accommo	odation		
PROJECT 9: KITI Nakur	u Phase II			
Contract date:	Contract completion date:	Location :Nakuru county		
02/08/11	07/09/2013			
Contract cost:	Expected final cost:	Expected completion date:		
Kshs. 396.5 million	Kshs. 396.5 million	07/09/2013		
Completion stage	Completion stage 2014/15:	Completion stage 2015/16: 55%		
2013/14:	50%			
45%				
Budget provision	Budget provision 2014/15:	Budget provision 2015/16:		
2013/14: Kshs. 23.6	Ksh.1 million	Ksh.15.6 million		
million				
Brief overview of the specific needs to be addressed by the project: To provide a centre for				
industrial training and educational facilities, provide student accommodation, sports facilities,				
conference facilities, central stores				
PROJECT 10: KIBISH P	OLICE STATION & GSU BASE	CAMP + DIVISIONAL		
Contract date: 01/12/10	Contract completion date: 12/01/13	Location: Turkana County		
Contract cost:	Expected final cost:	Expected completion date:		
Kshs. 2,111m	Kshs. 2,111m	12/01/2013		
Completion stage 2013/14: 65%	Completion stage 2014/15: 65%	Completion stage 2015/16: 90 %		
Budget provision	Budget provision 2014/15:	Budget provision 2015/16: Kshs.		
2013/14:	Kshs. 114.5m	193.8 million		
Kshs. 76.3m				
	pecific needs to be addressed b	by the project: To provide office		
	•			
accommodation to the police officers, administration block, tuition block PROJECT 11: Voi PTTC Phase II				
Contract date:	_	Location : Voi		
08/05/2012	27/09/2013			
Contract cost:	Expected final cost:	Expected completion date:		
Kshs. 410.9m	Kshs. 410.9m	30/06/2016		
Completion stage		Completion stage 2015/16: 98%		
2013/14: 85%	90%			
Budget provision		Budget provision 2015/16: Kshs.		
2013/14:	Kshs. 80.5m	29.2 million		
Ksh.137.4m				
Brief overview of the specific needs to be addressed by the project: To provide learning and				
Brief overview of the spe	echic needs to be addressed by n	Brief overview of the specific needs to be addressed by the project. To provide learningand		

	W-: C		
sports facilities to JKUAT, Voi Campus			
PROJECT 12: VOI POOL			
Contract date: 01/12/12	Contract completion date : 30/11/14	Location: Voi	
Contract cost:	Expected final cost:	Expected completion date:	
Kshs. 747.2m	Kshs. 747.2m	30/11/14	
Completion stage	Completion stage 2014/15:	Completion stage 2015/16: 40%	
2013/14: 36%	37%		
Budget provision	Budget provision 2014/15:	Budget provision 2015/16: Kshs	
2013/14:	Kshs. 67.3m	29.2 million	
Ksh.20.1m			
Brief overview of the specific needs to be addressed by the project: To provide			
accommodation facilities t	o public servants		
PROJECT 13: KERICHO			
Contract date:	Contract completion date:	Location: Kericho	
14/08/2012	16/09/2014		
Contract cost:	Expected final cost:	Expected completion date:	
Kshs. 436.1m	Kshs. 436.1m	16/09/2014	
Completion stage	Completion stage 2014/15:	Completion stage 2015/16:	
2013/14:	10%	10%	
10%			
Budget provision	Budget provision 2014/15: 0	Budget provision 2015/16: 0	
2013/14: 0			
Brief overview of the specific needs to be addressed by the project: To provide			
accommodation facilities to public servants			
	PROJECT14: KAPSABET POOL HOUSING		
Contract date:	Contract completion date: Location: Nandi County		
Contract cost:	Expected final cost:	Expected completion date:	
Completion stage	Completion stage 2014/15:	Completion stage 2015/16:	
2013/14: NA	3%	3%	
Budget provision	Budget provision 2014/15:	Budget provision 2015/16: Nil	
2013/14: NA	Ksh.Nil	2 44 get provision 2016, 101 1 m	
Brief overview of the specific needs to be addressed by the project: To provide To provide			
accommodation facilities to public servants			
PROJECT 15: MATHARE NYAYO HOSPITAL			
Contract date:	Contract completion date:	Location : Nairobi	
27/08/2012	26/08/2015	200000000000000000000000000000000000000	
Contract cost:	Expected final cost:	Expected completion date:	
Kshs. 1,212million	Kshs. 1,212million	26/08/2015	
Completion stage	Completion stage 2014/15:	Completion stage 2015/16: 20%	
2013/14: 15%	20%		
Budget provision	Budget provision 2014/15:	Budget provision 2015/16: Kshs.	
2013/14:	Kshs. 107.5million	56 million	
Ksh.60.8million			
<u>-</u>	•	he project: To provide health care	
facilities to the public especially those in Mathare and Korogocho slums			
	CTION OF FOOTBRIDGES		
Contract date: Various	Contract completion date:	Location : National	
	Various		

Contract cost: Various	Expected final cost: Various	Expected completion date: Various	
Completion stage	Completion stage	Completion stage	
2013/14(%):Various	2014/15(%):Various	2015/16(%):Various	
Budget provision	Budget provision 2014/15:	Budget provision 2015/16: Kshs	
2013/14:	Kshs 121.0 Million	81.0million	
Ksh.103.0million			
Brief overview of the spe	ecific needs to be addressed by	the project: enhance accessibility	
between human settlemen	ts, provide safe access to pedest	rians across the river and areas of	
difficult terrain.			
PROJECT 17: CONSTRU	CTION OF DISTRICT HEADQ	UARTERS -ESP	
Contract date: Various	Contract completion date:	Location: National	
	Various		
Contract cost: Various	Expected Final cost: Various	Expected completion date:	
Completion stage	Completion stage 2014/15	Completion stage 2015/16:	
2013/14: Various		Various	
Budget provision	Budget provision 2014/15:	Budget provision 2015/16: Kshs.	
2013/14:	Kshs. 90.0 Million	83 million	
Kshs. 132.6 Million			
Brief overview of the specific needs to be addressed by the project: To provide working			
space for County and Sub-County National Government Officers			
PROJECT 18: CONSTRU	CTION OF DISTRICT WORKS	S OFFICES	
Contract date: Various	Contract completion date:	Location: National	
	Various		
Contract cost: Various	Expected Final cost: Various	Expected completion date:	
	-	Various	
Completion stage	Completion stage 2014/15:	Completion stage 2015/16:	
2013/14: Various		Various	
Budget provision	Budget provision 2014/15:	Budget provision 2015/16: Kshs.	
2013/14:	Kshs. 65.7m	55.7million	
Kshs. 112.1m			
Brief overview of the specific needs to be addressed by the project: To provide office space			
for County and Sub County Works Officers			
PROJECT 19: DEMOLIT	ION AND RECONSTRUCTION	OF MATONDONI JETTY	
Contract date:	Contract completion date:	Location : Lamu County	
17/05/2013	30/06/2016		
Contract cost:	Expected Final cost:	Expected completion date:	
Kshs. 131.5m	Kshs. 118.7m	30/06/2015	
Completion stage	Completion stage 2014/15:	Completion stage 2015/16: 100	
2013/14:	100%	%	
100%			
Budget provision	Budget provision 2014/15:	Budget provision 2015/16: Kshs.	
2013/14: 0	Kshs. 12.8 million	Nil	
Brief overview of the spec	cific needs to be addressed by th	e project: Improve water transport	
_		d property from sea wave erosion	
		OF LAMU CUSTOMS JETTY	
Contract date:		Location : Lamu County	
10/11/2010	30/06/2011	_	
Contract cost:	Expected Final cost:	Expected completion date:	
L			

Kshs. 394.4m	Kshs. 397.2m	30/06/2015	
Completion stage	Completion stage 2014/15:		
2013/14: 100%	100%	2 3mp. 2010/10. 100/0	
Budget provision	Budget provision 2014/15:	Budget provision 2015/16: Kshs.	
2013/14: Nil	Kshs. 19.6million	Nil	
		ne project: Improve water transport	
and accessibility into and o		te projecti improve water transport	
	CTION OF NDAU SEAWALL		
Contract date:		Location : Lamu County	
24/06/2011	24/01/2014		
Contract cost:	Expected Final cost:	Expected completion date:	
Kshs. 365.1m	Kshs. 365.1m	30/06/2016	
Completion stage	Completion stage 2014/15:	Completion stage 2015/16:	
2013/14: 64% 64%		66%	
Budget provision	Budget provision 2014/15:	Budget provision 2015/16: Kshs.	
2013/14:	Kshs. 28.4 million	98.5 million	
Nil			
Brief overview of the specific needs to be addressed by the project:: to protect land an			
property from sea wave erosion			
PROJECT 22: REHABILI	TATION OF SHIMONI FISHE	RIES JETTY	
Contract date:	Contract completion date:	Location : Kwale County	
08/08/2012	07/08/2014	-	
Contract cost:	Expected Final cost:	Expected completion date:	
Kshs. 327.8m	Kshs. 327.8m	30/06/2016	
Completion stage	Completion stage 2014/15:	Completion stage 2015/16: 98%	
2013/14: 46%	60%		
Budget provision	Budget provision 2014/15:	Budget provision 2014/15: Kshs.	
2013/14: 0	Kshs. 71.4m	159 million	
Brief overview of the spec	cific needs to be addressed by the	ne project: Improve water transport	
		d property from sea wave erosion	
PROJECT 23: REPAIR O			
Contract date:	-	Location : Lamu County	
Contract cost:	Expected Final cost:	Expected completion date:	
Kshs. 5.0m	Kshs. 5.0m	30/06/2015	
Completion stage	Completion stage 2014/15:	Completion stage 2015/16:	
2013/14: NA	100%	100%	
Budget provision	Budget provision 2014/15:	Budget provision 2015/16: Kshs.	
2013/14: NA	Kshs. 5.0million	Nil	
1		ne project: Improve water transport	
and accessibility into and			
	PROTECTION WORKS AT	KONG'ELAI (ALONG SUAM	
RIVER)	T ~	T	
Contract date:	Contract completion date:	Location: West Pokot County	
01/02/2012	26/06/2013		
Contract cost:	Expected Final cost:	Expected completion date:	
Kshs. 184.5m	Kshs. 184.5m	30/06/2015	
Completion stage	Completion stage 2014/15:	Completion stage 2015/16:	
2013/14: 100%	100%	100%	
Budget provision	Budget provision 2014/15:	Budget provision 2015/16: Kshs.	

2013/14: 0	Kshs. 35.0m	5 million	
		he project: Protection of land and	
property from river erosion			
PROJECT 25:REFURBIS	HMENT OF FACILITIES AT S	UPPLIES BRANCH, NAIROBI	
Contract date: 15/01/2015	Contract completion date: 30/06/2015	Location : Nairobi County	
Contract cost: Kshs. 79.2m	Expected Final cost: Kshs. 79.2m	Expected completion date: 30/06/2015	
Completion stage 2013/14: NA	Completion stage 2014/15: 95%	Completion stage 2015/16: 100%	
Budget provision 2013/14: NA	Budget provision 2014/15: Kshs. 79.3m	Budget provision 2015/16: Kshs. 127.3 million	
Brief overview of the spe	ecific needs to be addressed by	the project: To improve working	
conditions of officers at Supplies Branch, Nairobi and enhance efficiency in procurement of common user items by government institutions			
		TOR AT SUPPLIES BRANCH,	
NAIROBI	THOU OF TOOK THE OLIVERY	TOR III SOITELS BIVINGII,	
Contract date:	Contract completion date:	Location : Nairobi County	
10/08/2015	30/06/2016	i i i i i i i i i i i i i i i i i i i	
Contract cost:	Expected Final cost:	Expected completion date:	
Kshs. 7.04m	Kshs. 7.04m	30/06/2016	
Completion stage	Completion stage 2014/15:	Completion stage 2015/16: 100%	
2013/14: NA	N/A	D 1	
Budget provision 2013/14: NA	Budget provision 2014/15: N/A	Budget provision 2015/16: Kshs. 7.04 million	
Brief overview of the specific needs to be addressed by the project: To improve working			
conditions of officers at Supplies Branch, Nairobi and enhance efficiency in service delivery			
to the public	TION OF 100KMA CENED ATO	OD ATMONICI UD MAIDODI	
		OR AT MOW CLUB, NAIROBI	
Contract date: 05/10/2015	Contract completion date: 30/06/2016	Location : Nairobi County	
Contract cost:	Expected Final cost:	Expected completion date:	
Kshs. 4.61m	Kshs. 4.61m	30/06/2016	
Completion stage 2013/14: NA	Completion stage 2014/15: N/A	Completion stage 2015/16: 100%	
Budget provision 2013/14: NA	Budget provision 2014/15: N/A	Budget provision 2015/16: Kshs. 4.61 million	
	ecific needs to be addressed by	the project: To improve working	
conditions of officers at MOW Club, Nairobi and enhance efficiency in service delivery to the public			
	TION OF PABX AT SUPPLIES	BRANCH, NAIROBI	
Contract date: 12/11/2015	Contract completion date: 30/06/2016	Location : Nairobi County	
Contract cost: Kshs. 8m	Expected Final cost: Kshs. 8m	Expected completion date: 30/06/2016	
Completion stage 2013/14: NA	Completion stage 2014/15: N/A	Completion stage 2015/16: 100%	
Budget provision 2013/14: NA	Budget provision 2014/15: N/A	Budget provision 2015/16: Kshs. 8 million	
	* " * *		

Brief overview of the specific needs to be addressed by the project: To improve working conditions of officers at Supplies Branch, Nairobi and enhance efficiency in service delivery to the public

PROJECT 29:REFURBISHMENT OF HILL PLAZA 4TH/5TH FLOORS, NAIROBI			
Contract	date:	Contract completion date:	Location : Nairobi County
23/11/2015		30/06/2016	
Contract cost:		Expected Final cost:	Expected completion date:
Kshs. 7.4m		Kshs. 7.4m	30/06/2016
Completion	stage	Completion stage 2014/15:	Completion stage 2015/16: 100%
2013/14: NA		N/A	
Budget	provision	Budget provision 2014/15:	Budget provision 2015/16: Kshs.
2013/14: NA		N/A	7.4 million

Brief overview of the specific needs to be addressed by the project: To improve working conditions at Hill Plaza, Nairobi and enhance efficiency in service delivery to the public

CAPITAL PROJECTS IN THE NAT	TIONAL LAND COMMISS	SION
PROJECT 1:ICT COMPUTING		Location: ACK Bishop
INFRASTRUCTURE		Garden House
Contract date July 2014	Contract Completion	Expected completion date
	date June 2015	June 2017
Contract Cost 552 M	Expected final cost 552	
	M	
Completion Stage 2013/14 (%)	Completion Stage	Completion stage 2015/16
	2014/15 100%	(100%)
Budget Provision 2013/14 N/A	Budget Provision	Budget provision 2015/16:
	2014/15 Kshs 100 M	Kshs 88 M

Provide a brief overview of the specific needs to be addressed by the project. The project started in the FY 2014/15 .Procurement of the main serve computers and digitizing the commission communication equipment in line with the Jubilee manifesto .So far the estimated cumulative cost to date of the project is Ksh 82 Million. The project has not been allocated any funds by the National Treasury in the FY 2016/17.This ICT and Networking project will be rolled to each County hence offering connectivity with the Headquarters.

PROJECT 2: NLIMS	<u> </u>	Location: ACK Bishop
		1
INFRASTRUCTURE		Garden House
Contract date July 2014	Contract Completion	Expected completion date
	date June 2016	June 2019
Contract Cost: Kshs. 4010 M	Expected final cost:	
	Kshs 4010 M	
Completion Stage: 2013/14 (%)	Completion Stage	Completion stage 2015/16
	2014/15: N/A%	(100%)
Budget Provision 2013/14 N/A	Budget Provision	Budget provision 2015/16:
	2014/15: Kshs 342 M	Kshs 200 M

The project involved procurement of NLIMS equipment (for GIS lab and NLIMS) which is considered as 5% of the project phase 1. Therefore, 100% was achieved for the phase. Currently the estimated project cumulative cost is Ksh 351 Million. The project has not been allocated any funds by the National Treasury in the FY 2016/17. The project will cover the entire country.

PROJECT 3: OI	FFICE	Location:	ACK	Bishop
PARTITIONING		Garden Ho	use	

Contract date July 2014	Contract Completion	Expected completion date
	date June 2016	June 2016
Contract Cost: Ksh. 96 M	Expected final cost: Ksh.	
	96 M	
Completion Stage: 2013/14 (%)	Completion Stage	Completion stage 2015/16
	2014/15: N/A	(100%)
Budget Provision 2013/14 N/A	Budget Provision	Budget provision 2015/16:
	2014/15: N/A	Ksh. 70M
Brief overview of the specific nee	ds to be addressed by the	e project: Improved working

environment

### 2.3 Review of Pending Bills

The total pending bills for the period under review were KSh. 13,401 million in FY 2013/14, KSh. 10,824 million in FY 2014/15 and Kshs. 2,732 million in FY 2015/16.

### 2.3.1 Recurrent Pending Bills

The pending bills were attributed to inadequate exchequer release at the closure of financial years, late release of second supplementary estimates, IFMIS system failures, and transfer of functions that had on-going contractual obligations. The sector's recurrent pending bills were Kshs. 469 million in 2013/14, Kshs. 390 million in 2014/15 and KShs. 596.3 in 2015/16 as shown in Table 2.5.

**Table 2.5: Sector Recurrent Pending Bills** 

	Recurrent Pendi	ng Bills(Ksh. Million	s)
Sub-Sector	2013/14	2014/15	2015/16
Agriculture	15	31.6	34.5
Fisheries	4	12.2	5.01
Livestock	17	173	70
MoLHUD	433	100	402
NLC	0	73.2	84.8
Total	469	390	596.3

# 2.3.2 Development Pending Bills

The Sector's development pending bill was Kshs 12,932 million in FY 2013/14, Ksh. 10,434 million in FY 2014/15 and KSh. 2,136 million in FY 2015/16 as shown in Table 2.6.

**Table 2.6: Sector Development Pending Bills** 

Sub-Sector	Development Pending B	Bills (Ksh. Millions)	
	2013/14	2014/15	2015/16
Agriculture	1,440	4,500	484.3
Fisheries	619	73.4	0
Livestock	12	122	164
MoLHUD	10,861	5,536	1,384.2
NLC	0	202.6	103.3
Total	12,932	10,434	2,136

#### **CHAPTER THREE**

#### 3.0 Medium Term Priorities and Financial Plan - 2017/18-2019/20

The Chapter outlines programmes, sub-programmes, outputs, key performance indicators and budgetary requirement for the Sector implementation in MTEF period 2017/18 - 2019/20. The resource requirement/allocation under the sector targets priority programmes/projects outlined in the MTP II and its Kenya Vision 2030 including the Jubilee Government flagship projects/interventions.

#### 3.1 Prioritization of Programmes and Sub- Programmes

In the MTEF period 2017/18-2019/20 the Sector has prioritized programmes and sub-programmes intended to facilitate attainment of food security, sustainable management and utilization of land and the blue economy for socio-economic development. The Sector has five (5) Sub-Sectors with a total of twelve (12) programmes:

### 3.1.1 Programme and their Objectives

### Programme 1: General Administration, Planning and Support Services-SDA

**Objective:** To provide efficient and effective support services

#### **Programme 2: Land and Crop Development**

**Objective:** To increase agricultural productivity and outputs

#### **Programme 3: Agribusiness and Information Management**

Objective: To promote market access and product development

#### Programme 4: General Administration, Planning and Support Services-SDF&BE

**Objective:** To provide efficient and effective support services.

#### **Programme 5: Fisheries Development and Management**

**Objective**: To sustainably maximize the contribution of fisheries and aquaculture to poverty reduction, food and nutrition security, and employment and wealth creation.

# Programme 6: Development and Coordination of the Blue Economy

**Objective:** Create conducive environment for sustainable development of the Blue Economy

#### **Programme 7: Livestock Resources Management and Development**

**Objective:** To promote, regulate and facilitate livestock production for socio-economic development and industrialization.

### **Programme 8: Land Policy and Planning**

**Objective:** Ensure efficient and effective administration and sustainable management of land resource.

### Programme 9: General Administration, Planning and Support Services -NLC

**Objective**: To develop the capacity, enhance efficiency and transparency in service delivery

### Programme 10: Public Land Administration and Management

**Objective**: To facilitate access and use of land for socio-economic development and environmental sustainability.

### **Programme 11: Public Land Information Management Systems**

**Objective**: Efficient land information management system

### **Programme 12: Land Disputes and Conflict Resolutions**

**Objective**: to facilitate an equitable and secure access to land based resources

# 3.1.2 Programmes, Sub-Programmes, Expected Outcomes, Outputs, and Key Performance Indicators for the Sector

Table 3.1: Programmes, Sub-Programmes, Expected Outcomes, Outputs, and Key Performance Indicators

Programme	Delivery Unit	Key Outputs	Key Performance Indicators	Target 2015/16	Actual Achieve ment 2015/16	Baseline 2016/17	Target 2017/18	Target 2018/19	Target 2019/20
		istration, Planning and Support	Services-SDA						
		ve service delivery							
S.P 1.1 Agricultural Policy, Legal and Regulatory Frameworks	Administrativ e services	Staff skills and competence improved.	No. of staff trained	82	385	929	929	929	929
	Agricultural policy and	Policies developed	No. of Policies developed	8	5	4	5	5	5
	Regulations Directorate	Bills developed	No. of bills developed	2	2	2	2	2	2
		Legal notices developed	No. of legal notices developed	4	4	2	3	3	3
		Memorandum of Understanding (MOUs)	No. of MOUs reviewed/developed	4	6	4	4	4	4
	Kenya Agriculture Insurance and Risk Management Programme	Agriculture related risk management	No. of farmers covered	1,000	950	50,950	100,950	150,950	200,950
	Youth and Women	Empowered youth through engagement in agriculture and related value chains	No. of greenhouses provided to youths	10	0	8	20	30	50
	Empowerment in Modern Agriculture	related value chains	No of water pumps provided to youths	10	0	8	16	20	30
	Project		No of multistory poly-bags provided	0	0	50	80	100	150

Programme	Delivery Unit	Key Outputs	Key Performance Indicators	Target 2015/16	Actual Achieve ment 2015/16	Baseline 2016/17	Target 2017/18	Target 2018/19	Target 2019/20
			to youths						
			No of irrigation kits provided to youths	0	0	1	3	6	10
	Pesticide Control Products Board (PCPB)	Pesticide residue laboratory	Percentage completion of pesticide residue laboratory	0	0	10	30	60	100
		Quality Pest Control Products	No of pest control products evaluated for registration in Kenya	112	60	120	120	120	120
		Safe Pest Control Products.	No of premises and products inspected for compliance	7,050	7,054	7,060	7,080	7,100	7,120
		Pest control Products analyzed	No of Samples analyzed for quality check	330	357	300	330	345	350
	National Biosafety Authority	State of art GMO testing and reference Laboratory	Percentage Completion of the state of art GMO testing and reference Laboratory	-	-	0	34	57	80
	Agriculture and Food Authority	Cane testing units developed and operationalized	No. of cane testing units operationalized	-	-	0	11	-	-
	(AFA)	Pyrethrum industry revived	Quantity of dry flower deliveries (MT)	750	300	750	1000	1500	2000
		Common User Facility For Tea Industry established	Percentage Increase in sales	-	-	-	-	5	10

Programme	Delivery Unit	Key Outputs	Key Performance Indicators	Target 2015/16	Actual Achieve ment 2015/16	Baseline 2016/17	Target 2017/18	Target 2018/19	Target 2019/20
S.P 1.2 Agricultural Planning &	Finance and Procurement Services	Financial services	Percentage budget utilization	100	87	100	100	100	100
Financial Managemen t	Development Planning and Information	Monitoring and Evaluation Data Management Reports MTEF budget reports	No. of Reports	7	7	7	7	7	7
·	Services	Annual Performance Contracts	No. of performance contracts drawn	2	2	2	2	2	2
		ent and Management							
Outcome: Inci	reased food secur								
SP. 2.1: Land and crops Developmen t	Development of Mau Buffer Tea Zone (Nyayo Tea Zone Development Corporation)	Mau Forest Complex restored	Area of tea planted (ha)	510	144	540	250	-	-
	Agriculture Engineering Services	Agriculture Technology Development Centres developed	No of new ATDCs	0	0	0	2	2	2
		Strengthened agricultural mechanization	No. of tractors with implements received and distributed	72	72	10	40	50	50
		Improved agriculture engineering technology development and testing at Agricultural Technology	No. of incubation centers for value addition established at ATDCs	0	0	2	2	2	2
		Development Centres (ATDCs)	No of appropriate technologies identified, tested and up-scaled	0	0	10	14	16	18
		National Agriculture Mechanization Bill and Strategy finalized and operationalized	Percentage completion	0	0	20	25	25	30

Programme	<b>Delivery Unit</b>	Key Outputs	Key Performance Indicators	Target 2015/16	Actual Achieve ment 2015/16	Baseline 2016/17	Target 2017/18	Target 2018/19	Target 2019/20
		National Machinery Testing Centre Established	Percentage completion	N/A	NIL	10	20	30	40
		Skills in agriculture engineering and environment management enhanced	No of staff trained on agriculture engineering and environment management	20	20	20	20	20	20
		Soil and water conservation national strategy developed and operationalized	Percentage completion			50	75	100	
		National land use master plan framework developed and validated	Percentage completion	10	20	40	60	80	100
		Enhanced environmental sustainability for the agriculture sector	No of approved environmental management plans	16	10	16	16	16	16
SP 2.2: Food Security	Drought Resilience and	Increased access to irrigated land	Area under irrigation (ha)	ī	-	-	300	1080	150
Initiatives	Sustainable Livelihoods Programme in	Increased access to water for human and livestock use	No of water points established/constructed	-	-	24		54	
	Horn of Africa (DRSLP)	Improved livestock health and management	Area under improved pastures (ha)	360	360	110	30	100	-
			No of livestock sale yards	0	0	0	17	3	0
			No of hay sheds/ fodder banks	0	7	9	2	0	0
	Kenya Cereal Enhancement Program and Climate Resilience Agricultural	Cereals productivity enhanced	Number of beneficiaries reached through Value chain financing and	40,000	12,300	4,569	4,569	40,000	35,000

Programme	Delivery Unit	Key Outputs	Key Performance Indicators	Target 2015/16	Actual Achieve ment 2015/16	Baseline 2016/17	Target 2017/18	Target 2018/19	Target 2019/20
	Livelihoods (KCEP- CRAL)		warehouse receipt system						
	Strengthening Fertilizer quality and regulatory standards in Kenya	Trained fertilizer inspectors and laboratory analysts	No. fertilizer inspectors trained	113	117	50	50	0	0
	Aflatoxin management	Improved food safety and reduced post-harvest losses	Quantity of Afla safe (KE 01) procured (MT)	-	40	0	200	200	200
			No of maize bags mopped and incinerated	-	-	0	750	750	750
			No of moisture meters procured	-	-	0	100	150	100
	Agriculture Development Corporation	Increased production and productivity of certified potato seed	Volume of certified seed (million kg)	1.7	1.1	2	4	10	20
	(ADC)	Increased irrigated area under seed maize and citrus	Number of hectares put under irrigation	50	15	50	2000	5000	6000
		Reduced costs of crop production by mechanization	Percentage reduction on cost of production.by mechanization	0	0	5	15	20	50
	Rice-Based Marketing Agriculture Promotion	Technical guidelines for rice and sequential crops produced	No of guidelines	1	1	1	1	1	
	Project (RICEMAP)	Improved water saving rice culture used in Mwea Irrigation Scheme	Percentage of scheme covered	5	5	10	15	20	25
	D/Crops Resources, Agribusiness	Commodities for the National Food Reserve purchased	No.of bags of Maize ( 90 kg) in millions procured	0.7	0.498	0.6	0.91	0.92	1

Programme	Delivery Unit	Key Outputs	Key Performance Indicators	Target 2015/16	Actual Achieve ment 2015/16	Baseline 2016/17	Target 2017/18	Target 2018/19	Target 2019/20
	and Marketing Development		MT of Powder milk procured	-	548	1	500	500	500
			No. of bags Beans (90 Kg) in millions procured	-	-	-	0.06	0.05	0.05
			MT of Paddy rice procured	-	-	-	5,000	10,000	2,500
		Fertilizer subsidy	No. of MT of subsidized fertilizer procured	130,000	147,926	165,000	175,000	180,000	180,000
		Electronic Input Subsidy Management system (e- voucher)	No. of beneficiary counties covered	3	3	11	19	27	35
		Crop production and productivity improved	No. of seasonal food security assessments done	2	1	2	2	2	2
			No. of annual official statistics and data publication released	2	1	2	2	2	2
		Food security and crop diversification	Quantity of assorted seeds distributed (MT)	2866	1966	3000	3500	3700	4000
			No. of multi-storey gardens established	0	0	250	300	350	400
			No. of water pans constructed	20	0	20	20	20	20
			No. of dams constructed	25	0	25	25	25	25
			No. of water pumps procured and operationalized	4	0	1	1	1	1
			No. of drip irrigation kits distributed	100	0	25	25	30	20
	National	Mulberry Plants planted	No. of mulberry	10,000	14,000	15,400	17,000	17,000	17,000

Programme	<b>Delivery Unit</b>	Key Outputs	Key Performance Indicators	Target 2015/16	Actual Achieve ment 2015/16	Baseline 2016/17	Target 2017/18	Target 2018/19	Target 2019/20
	Sericulture		plants planted						
	station - Thika	Silkworm rearing	No. of silk worm cocoons	30	25	27.5	30.25	30.25	30.25
		Silk cottage industry Established	Quantity of raw silk (floss) produced (Kg)	6	5	6	7	7	7
SP 2.3 Quality Assurance and	Agriculture Sector Development Support	Inclusive linkages along the Value Chains (VCs) improved (vertical and horizontal	No. of Value chain organizations (VCOs) formed and supported	4,000	8,330	6000	3,893	7,856	5,771
Monitoring of Outreach Services	Programme (ASDSP)	Value Chains actors' business management skills enhanced	No of Value Chains actors implementing viable business plans,	966	1380	2100	1000	1470	2,560
		Access to market information improved	No. of Value Chains actors accessing market information	42,300	126,900	142,000	45,000	132,000	158,700
		Technical capacity for pre- and post-production management improved	No. of Value Chains actors trained on value addition,	16,500	28,200	30,000	25,000	30,000	46,000
		Enhanced awareness, knowledge and appreciation of Natural Resource Management (NRM) and Climate Change (CC) causes/risks	No. of Value Chains actors trained on NRM and CC – related risks,	28,820	48,538	60,000	28,347	50,000	93,547
		Improved access to Natural Resource Management/ weather/Climate Change adaptation advisory services and appropriate technologies	No. of Value Chains actors using climate smart technology inputs and /or land management resources,	4,000	19,741	22,000	15,000	21,000	25,001
	Enhancing gender responsive extension	Gender mainstreamed into agricultural programs	Percentage completion of gender mainstreaming tool	50	50	25	25	-	-

Programme	<b>Delivery Unit</b>	Key Outputs	Key Performance Indicators	Target 2015/16	Actual Achieve ment 2015/16	Baseline 2016/17	Target 2017/18	Target 2018/19	Target 2019/20
	services in Kenya		No. of gender action plans developed and implemented	2	2	3	3	-	-
	Eastern African	Technology development, commercialization and up/out	No of technologies developed	10	8	10	30	60	80
	Agriculture Productivity Project (EAAPP)	scaling	Quantity of basic and commercial seed produced (MT)	30	41	40	50	100	200
	Smallholder Horticulture	Quality assurance and monitoring of outreach	No of extension staff trained	550	975	715	715	120	200
	Empowerment Project (SHEP	services to smallholder horticultural farmers	No of stakeholder forums held	6	6	14	12	4	0
	Plus)		No of agricultural engineering technologies promoted	2	2	2	2	2	2
			No of demonstration water pans constructed	6	6	6	6	6	0
	Bukura Agricultural college	Educational Complex	Percentage completion of Educational Complex	27	20	20	44	70	100
	Agricultural Advisory Services	Gender aspects and work life balance training held	No of trainings on gender aspects and work life balance held	3	3	4	4	4	4
		Information and Education Communication (IEC) materials (Full)	No of information products produced	500	0	500	500	500	500
	Kenya Census of Agriculture Program	Seasonal agriculture surveys	No of Seasonal agriculture surveys to generate agriculture sector statistics	0	0	0	2	2	2

Programme	Delivery Unit	Key Outputs	Key Performance Indicators	Target 2015/16	Actual Achieve ment 2015/16	Baseline 2016/17	Target 2017/18	Target 2018/19	Target 2019/20
	Kenya School of Agriculture (KSA)	extension providers trained	No of trainings held on short skill-based agricultural related	100	120	150	170	200	220
		Headquarters and satellite campuses Constructed	Percentage completion 0f KSA	11	11	24	64	84	100
		d Information Management							
	reased agricultur								
SP.3.1 Agribusiness and Market Developmen t	National Accelerated Agricultural Inputs Access	Enhanced access to affordable agricultural inputs	No of resource poor small scale farmers accessing affordable inputs	9000	0	900	20,000	50,000	100,000
	Programme (NAAIAP)	Affordable credit	Amount of credit disbursed (billion KES)	1	0.5	1	1.2	1.5	2.0
	Small-scale Irrigation and	Increased access to irrigated land	Area under irrigation (ha)	1	1	0	1126	622	1172
	Value Addition Project	Improved post-harvest management	No of post harvesting facilities established	-	-	0	0	2	5
		Improved market access	No of livestock sale yards constructed/establis hed	-	-	0	1	5	5
	Crops Resources, Agribusiness and Marketing	National Farmers' Award Scheme judging	No. of National Farmers' Award Scheme judging held	1	1	1	1	1	1
	Development	Regional e-Soko platform	Percentage completion of the Regional e-Soko platform	0	0	20	70	100	-
		Agricultural market information	No. of releases of Agricultural market information	315	315	315	315	315	315
S.P 3.2 Agricultural	Agricultural	Agricultural marketing information services	No. of radio programmes	52	0	52	52	52	52

Programme	<b>Delivery Unit</b>	Key Outputs	Key Performance Indicators	Target 2015/16	Actual Achieve ment 2015/16	Baseline 2016/17	Target 2017/18	Target 2018/19	Target 2019/20
Information and Managemen t	information Resource Centre		No. of agricultural video programmes developed and	5	1	5	5	5	5
			No. of agricultural books published	5	4	6	6	6	6
		istration Planning and Support							
SP 4.1 Planning, Financial Managemen t, Supply Chain, Capacity Building and Monitoring and Evaluation	Administration Division	Working environment and service delivery improved	Number of Vehicles and motor cycles maintained	13	9	13	15	17	20
			Number of vehicles procured	-	-	-	2	2	3
	Administratio n Division	Office block for SAGAS and Headquarters constructed.	Percentage construction of office block for SAGAS and Headquarters	0	0	0	30%	70%	100%
	Central Planning and Project Monitoring Unit (CP&PMU)	Programmes and projects monitored and evaluated	Number of monitoring and evaluation reports	4	0	2	4	4	4
	Finance Unit	Financial management improved.	Number of Quarterly Financial Reports prepared	4	4	4	4	4	4

Programme	<b>Delivery Unit</b>	Key Outputs	Key Performance Indicators	Target 2015/16	Actual Achieve ment 2015/16	Baseline 2016/17	Target 2017/18	Target 2018/19	Target 2019/20
	Accounts Unit	Financial accountability improved	Annual Appropriation Accounts prepared	1	1	1	1	1	1
	Human Resource Management and Development Unit	Productivity of human resource improved	Percentage implementation of the Training Needs Assessment Report	5%	5%	20%	50%	70%	100%
	: Fisheries Develo	opment and Management							
Fisheries Policy, Strategy and Capacity Building	Directorate of Fisheries Policy Research and Regulations	Guidelines, licenses and regulations to operationalize the Fisheries Management and Development Act 2016 developed.	Percentage level of development of guidelines, licenses and regulations	20	20	100	100	100	100
2 many		Review of aquaculture strategy	Percentage level of the review of aquaculture strategy	0	0	20	100	0	0
		New institutions operationalized	Percentage level of operationalization of new institutions	0	0	0	30	70	100
		Annual Fisheries Statistical Bulletins produced and disseminated	Annual Fisheries Statistical Bulletins produced	1	1	1	1	1	1
		Climate change adaptation Strategy for fisheries and aquaculture developed	Percentage level of Climate Smart Fisheries and Aquaculture Strategy developed	0	0	20	70	10	0
SP 5.2 Aquaculture Developmen t	Directorate of Aquaculture Technology Development	Aquaculture innovations and technologies promoted  Aquaculture Facilities at	Number of aquaculture innovations and technologies promoted  Percentage level of	0	0	10	50	80	100

Programme	<b>Delivery Unit</b>	Key Outputs	Key Performance Indicators	Target 2015/16	Actual Achieve ment 2015/16	Baseline 2016/17	Target 2017/18	Target 2018/19	Target 2019/20
		Sagana and Kiganjo upgraded	Aquaculture Facilities at Sagana and Kiganjo upgraded						
		National fish gene banks developed	Number of gene banks developed	1	1	1	1	1	1
		Fish Biosecurity protocols for catchments developed	Number of Fish Biosecurity protocols developed	1	0	1	1	1	1
		Comprehensive African Agriculture Development Programme (CAADP) mainstreamed	Number of CAADP activities mainstreamed	4	2	4	4	4	4
		Aquaculture Value Chain Analysis (AVCA) for Tilapia, Catfish & Trout conducted	Number of value chains analyses conducted	0	0	1	1	1	1
SP 5.3 Managemen t and Developmen t of Capture Fisheries	DMC and DIR	Monitoring , Control and Surveillance undertaken	Number of offshore patrols and inspections undertaken	0	2	1	4	4	4
			Number of offshore air surveillances conducted	0	0	1	4	4	4
			Number of Port State Measure Control inspections undertaken	120	120	120	120	120	120
		Domestic Fishing Fleet Developed	Number of locally owned deep sea fishing vessels	25	1	18	50	62	72
		Fisheries frame surveys conducted	Number of frame surveys conducted in coastal and marine waters	1	1	1	1	1	1

Programme	<b>Delivery Unit</b>	Key Outputs	Key Performance Indicators	Target 2015/16	Actual Achieve ment 2015/16	Baseline 2016/17	Target 2017/18	Target 2018/19	Target 2019/20
		Catch assessment surveys undertaken	Number of catch assessment surveys undertaken	2	1	6	7	8	8
		Fish stocks in water bodies enhanced	Number of water bodies restocked	1	3	0	20	20	20
		Fisheries Management Plans developed	Number of fisheries management plans developed	1	1	1	6	7	6
SP 5.4 Assurance of Fish Safety, Value Addition and Marketing	FIQA and DVAM	Fish audit inspections conducted	Number of audit inspections conducted	18	14	16	22	24	28
3		Border Inspection Points audited	Number of Border inspection points audited	6	6	11	18	18	18
		Fish Quality Control Laboratories accredited	Number of Fish Quality Control Laboratories accredited	0	0	0	1	1	1
		Technical staff Trained (Sanitary Requirements, Residue Monitoring , handling and processing)	Number of technical staff trained)	15	35	25	25	75	75
		Fish marketing strategy Developed	Percentage of level of Fish Marketing strategy developed	0	0	10	60	90	100
SP 5.5 Marine and Fisheries Research	KEMFRI	New species in fish farming introduced	Number of species in fish farming introduced			2	3	3	4
		National fish seed certification standards developed	Number of seed certification			2	2	2	2

Programme	<b>Delivery Unit</b>	Key Outputs	Key Performance Indicators	Target 2015/16	Actual Achieve ment 2015/16	Baseline 2016/17	Target 2017/18	Target 2018/19	Target 2019/20
			standards developed						
		Breeding and fishing grounds mapped	GIS maps of fishing and breeding grounds produced			5	6	7	8
		Fish stock assessments in the undertaken (Coast and Naivasha)	Database on fish stocks			4	5	6	7
		Ecosystem friendly fishing technologies introduced	Number of ecosystem friendly technologies piloted and transferred			1	2	3	3
		Electronic Fish Market Information System in landing sites up-scaled	Number of fish landing beaches reporting through the system			50	70	100	120
Programme 6	: Development a	nd Coordination of The Blue Eco	onomy						
SP 6.1 Spatial Planning and Coastal Zone Managemen t		Maritime spatial maps developed	% level of maritime spatial maps	0	0	0	20	50	100
		Coastal land use plans harmonized	% level of coastal land use plan harmonized	0	0	0	20	50	100
SP 6.2 Protection and Regulation of Marine/ Aquatic Ecosystems		Critical habitats identified and mapped	Number of critical habitats identified and mapped	0	0	0	3	4	5

Programme	Delivery Unit	Key Outputs	Key Performance Indicators	Target 2015/16	Actual Achieve ment 2015/16	Baseline 2016/17	Target 2017/18	Target 2018/19	Target 2019/20
and Fisheries in Exclusive Economic Zone (EEZ)									
		Pollution control measures for Coastal urban and industrial centers developed	Percentage level of pollution control measures for coastal urban and industrial Centres developed	0	0	0	20	50	100
		Disposal of fishing gears controlled	Percentage level of fishing gears marked	0	0	0	10	30	100
SP 6.3 Developmen t and Managemen t of Fishing Ports and Associated infrastructu re		Fish port infrastructure at Lamu, Kilifi and Shimoni developed	Percentage of fish port facilities at Lamu, Kilifi and Shimoni completed	0	0	0	5	7	10
		Marine aquarium parks developed	Number of marine aquarium parks developed	0	0	0	1	3	5
		Fishing jetties on marine and major inland waters upgraded and developed	Number of Fisheries jetty upgraded	0	0	0	1	2	2
		Lake Victoria Fish landing sites rehabilitated	Number of fish landing sites rehabilitated	0	0	0	3	3	0
SP 6.4 Blue Economy Policy Strategies and		Blue economy policy developed	Percentage level of Blue Economy policy developed	0	0	0	10	50	100

Programme	<b>Delivery Unit</b>	Key Outputs	Key Performance Indicators	Target 2015/16	Actual Achieve ment 2015/16	Baseline 2016/17	Target 2017/18	Target 2018/19	Target 2019/20
Coordinatio n									
п		Blue economy development strategy developed	Percentage level of Blue Economy development strategy developed	0	0	0	10	50	100
		Coordination Framework for Blue Economy developed	Percentage level of Coordination Framework for Blue Economy developed	0	0	0	10	50	100
		Blue economy multi-agency stakeholders forums held	Number of Blue economy multi- agency stakeholders forums held	0	0	2	4	4	4
SP 6.5 Promotion of Kenya as a Centre for Agro-based Blue		Agro-based blue economy industry strategy developed	Percentage level of agro-based blue economy industry strategy developed	0	0	0	20	80	100
Economy		Agro-based blue economy products developed and branded	Number of agro- blue economy based products developed and branded	0	0	0	3	2	2
		 urce Management and Developm   production for social economic (		strialization					
SP.7.1 Livestock Policy Developmen t and Capacity	Finance and Procurement Services	Financial Services	% compliance of expenditure within set budgetary ceiling	100	100	100	100	100	100

Programme	Delivery Unit	Key Outputs	Key Performance Indicators	Target 2015/16	Actual Achieve ment 2015/16	Baseline 2016/17	Target 2017/18	Target 2018/19	Target 2019/20
Building Program									
·	Headquarters Administrativ e Technical Services	Administrative Services	No. of policies, regulations, guidelines, standards & Strategies Coordinated	6	6	6	6	6	7
	Kenya Meat Commission (KMC)	Beef produced and marketed	No. of tonnes of beef produced and marketed locally and exported(MT)	6,500	1,700	5,800	6,500	7,000	8,000
		Corned beef in Strategic Food Reserve	No. of MT of corned beef in strategic food reserves	2,000	0	0	1,000	1,500	2,000
	Agricultural Development Corporation (ADC)	Bull station in the North Rift	% Completion of Bull station	20	21	52	86	93	100
	Development Planning Services	Planning Services	No. of Strategic Plan documents developed	1	1	1	1	1	1
			No. of M & E reports	4	4	4	4	4	4
	Livestock Resources and Market Development Services	Livestock policies, regulations and guidelines developed	No. of policies, regulations, guidelines, standards & Strategies developed	3	3	3	3	4	5
	Regional Pastoral Resource Centre- Narok, Griftu & Isiolo	Stakeholders trained	No. of stakeholders trained	1,050	1,100	1,150	1,300	1,400	1,600

Programme	<b>Delivery Unit</b>	Key Outputs	Key Performance Indicators	Target 2015/16	Actual Achieve ment 2015/16	Baseline 2016/17	Target 2017/18	Target 2018/19	Target 2019/20
	Dairy Training Institute (DTI)	Skilled Manpower	No. of skilled manpower produced	160	171	200	240	300	350
	Veterinary Headquarters	An enabling environment for development of the livestock industry created	No. of policies, legislations guidelines and Strategies reviewed and developed	3	3	3	3	3	4
			No. of animal health interns supported	950	0	950	950	950	950
	AHITIs (Ndomba, Nyahururu, Kabete) & Meat Training School-Athi River	Graduates in Animal Health	No. of Skilled manpower produced in livestock training institution	495	520	650	800	815	850
	National Livestock Development and Promotion Services (NLDPS)	NLDPS Strategic plan developed	% completion	0	0	0	100	0	0
SP 7.2 Livestock production and management	Livestock Value Chain support Project	Reduced Milk post-harvest loss	No. of milk coolers commissioned	15	0	990		0	0
	Sheep and Goats Breeding Farms	Livestock Breeding services	No. of quality small stock availed to stakeholders	400	450	450	500	600	700
	Breeding and Livestock Research farm	Livestock Breeding services	No. of quality cattle stock breed availed to stakeholders	200	120	120	200	250	250
	Range Ecosystems	Range Development services	No. of Counties capacity build on	0	0	4	7	7	4

Programme	<b>Delivery Unit</b>	Key Outputs	Key Performance Indicators	Target 2015/16	Actual Achieve ment 2015/16	Baseline 2016/17	Target 2017/18	Target 2018/19	Target 2019/20
	Development Services		grazing guidelines						
	Apiculture and Emerging Livestock Services	Improved Bee colonies	No. of bee-bulking sites established and maintained	3	2	2	3	3	3
	Kenya Animal Genetic Resource Center (KAGRC)	Improved Livestock Breeds	No of bull semen straws produced and availed to farmers (millions)	0.9	0.88	1.6	2.0	2.0	2.2
	Animal Breeding and Reproductive regulatory Services	Skilled AI service providers	No. of AI supervisors trained and licensed	50	359	200	150	100	50
	Smallholder Dairy Commercializ ation	Increased milk produced and marketed	Volume of milk bulked and sold in million litres	100	120	125	135	140	150
	Mainstreamin g Sustainable Land Management (SLM) in agro-pastoral production system	Improved pasture for livestock	Hectarage of land reseeded in pastoral and agro pastoral areas	2,500	2,457	3,000	3,500	4,000	4,500
SP 7.3 Livestock Products Value addition and Marketing	Kenya Dairy Board (KDB)	Improved quality of Milk	No. of milk handling premises inspected	8,640	8,200	8,000	8,100	8,200	8,300
		Milk powder in Strategic Food Reserve	MT of milk powder in strategic food	1,000	800	800	1,000	1,500	2,000

Programme	<b>Delivery Unit</b>	Key Outputs	Key Performance Indicators	Target 2015/16	Actual Achieve ment 2015/16	Baseline 2016/17	Target 2017/18	Target 2018/19	Target 2019/20
	Livestock Market and Agribusiness Development Services	Insured livestock	No. of Tropical Livestock Units insured	45,000	41,025	41,400	80,000	100,000	120,000
	Regional Pastoral Livelihood Resilience Project (RPLRP)	Vaccinated Animals	No. of cattle, sheep & goats vaccinated against livestock diseases ( in million)	0	0	6.6	6.6	6.6	6.6
		Constructed and rehabilitated boreholes and water pans	No. of boreholes & water pans Constructed and rehabilitated	5	1	25	19	10	4
		Auction yards	No. of livestock auction yards constructed or rehabilitated	0	1	6	8	2	2
	Veterinary public health, hides and skins and leather quality control	Institute of Leather Science	% completion of Institute of Leather Science	10	5	0	50	75	100
SP 7.4 Food Safety and Animal Products Developmen t	National Bee keeping Institute	Improved quality of honey and hive products	No. of honey samples analyzed	200	189	250	350	450	500
		Trained Bee stakeholders	No. of bee stakeholders trained	600	750	750	800	800	900
	Livestock Breeding and	Improved Livestock breeds	No. of dairy and beef herds recruited	12	12	12	16	20	24

Programme	<b>Delivery Unit</b>	Key Outputs	Key Performance Indicators	Target 2015/16	Actual Achieve ment 2015/16	Baseline 2016/17	Target 2017/18	Target 2018/19	Target 2019/20
	Laboratory Service		for breeding purposes						
	Veterinary Medicines &Immuno- Biological Products Control	Improved quality of livestock inputs	No. of input outlets and service providers inspected	2000	2100	2500	2800	2900	3000
	Standard Market Access Program	Standards and products quality regulations	No. of standards and products quality regulations developed	3	2	1	1	1	0
		Refurbished and Equipped Veterinary Laboratories	No. of Veterinary Laboratories refurbished & equipped.	10	1	6	2	2	0
	Veterinary Public Health, Hides and Skins and Leather Quality Control	Reduced veterinary drugs, pesticides, and heavy metal residues and contaminants in foods of animal origin	No. of monitoring plans for veterinary drugs, pesticides, and heavy metal residues and contaminants in foods of animal origin developed and implemented	3	3	3	3	3	4
SP 7.5 Livestock Disease Managemen t and Control	National & Regional Veterinary Investigation Laboratories	Incidences of animal diseases reduced	No. of samples analyzed for animal diseases	105,000	97,123	105,000	110,000	120,000	130,000
	Veterinary Diagnostics and Efficacy	Efficacy of animal health inputs certified	No. of animal health inputs analysed	20	18	20	25	26	30

Programme	Delivery Unit	Key Outputs	Key Performance Indicators	Target 2015/16	Actual Achieve ment 2015/16	Baseline 2016/17	Target 2017/18	Target 2018/19	Target 2019/20
	Trial Centers Vector Regulatory and	Vector and zoological training and efficacy Centre	% completion of Kiboko Vector and zoological training	10	5	5	60	100	0
	Zoological Services	Entomological molecular laboratory	and efficacy Centre % completion of refurbishment and equipping of Kabete Entomological molecular	50	10	20	50	100	0
	Kenya Veterinary Vaccines Production (KEVEVAPI)	Livestock Vaccines	laboratory  No. of Doses of vaccines produced (millions)	45	50	60	70	80	100
	National Animal Disease strategies and Programs	Livestock disease strategies and contingency plans	No. of disease strategies and contingency plans developed	2	2	4	4	4	4
	Foot and mouth disease national reference laboratory	Reduced incidences of Foot & Mouth diseases (FMD)	No of samples analysed for FMD	6,000	5,000	6,000	6,500	6,500	7,000
	Disease Free Zone	Disease Free Zones established	% completion of disease free zone facilities in Bachuma, Kurawa and Miritini	50	50	50	60	80	100
	Ports of Entry and Border Post Veterinary	Ports of entry and border posts equipped	No. of ports of entry and one-stop border posts equipped	10	4	6	10	20	30

Programme	Delivery Unit	Key Outputs	Key Performance Indicators	Target 2015/16	Actual Achieve ment 2015/16	Baseline 2016/17	Target 2017/18	Target 2018/19	Target 2019/20
	Inspection Services								
	Kenya Tsetse and Trypanosomia sis Eradication Council	Tsetse and trypanosomiasis controlled	No. of belts targeted for tsetse eradication &trypanosomiasis	5	5	5	5	6	6
SP7.6 Agriculture and Livestock Research	Kenya Agriculture and Livestock Organization (KALRO)	Tea Research and Development Factory	% completion of Tea Research and Development Factory	22	22	0	56	44	
		Milk research and processing plant	% completion of the Milk research and processing plant	33	33	0	83	100	
	Support to improvement of Added Value to Coffee	Improved coffee husbandry	No. of Coffee farmers trained	-	-	1000	1000	1000	
	Sugar Reforms Support Project	Kibos laboratory Facility	% completion of equipping Kibos laboratories facilities	-	-	50	100		
	Kenya Rural Development Programme	Coffee nurseries	No. of coffee nurseries established	-	-	7	14		
	Integrated Agricultural Research for Development	Increased household income, food and nutrition security	Percentage reduction in malnourishment of women and children	-	-	-	5	8	10
	Science and Technology Partnership for Sustainable Development	Rice varieties screening system established	% completion of screening system	55	60	60	70	95	100

Programme	Delivery Unit	Key Outputs	Key Performance Indicators	Target 2015/16	Actual Achieve ment 2015/16	Baseline 2016/17	Target 2017/18	Target 2018/19	Target 2019/20
	(SATREPS)								
	: Land Policy an								
		Management and Access to La				1		· · · · · · · · · · · · · · · · · · ·	
SP. 8.1	General	Reviewed Land Laws	No. of land	3	3	4	2	2	2
Development	Administratio		legislations enacted						
Planning and	n and								
Land Reforms	Planning								
	General Administratio n and Planning	Land Policies formulated	No. of policies formulated	2	2	3	2	1	1
	Department of Lands	Land clinics	No. of land clinics conducted	4	4	4	4	4	4
	Department of Lands	Title deeds registered and issued	No. of title deeds processed	1,000,00 0	240,689	600,000	250,000	250,000	250,000
	CPPMU	M&E Reports	No. of Quarterly Monitoring and evaluation reports	4	4	4	4	4	4
	ICT	Land Registries	No. of land registries digitized	1	1	1	1	1	1
SP 8.2: Land Information Management	General Administratio n and Planning	Reorganized land registries	No. of land registries reorganized	10	13	10	12	12	10
	General Administratio n and Planning	Land registries constructed	No. of land registries constructed	28	0	6	10	10	9
	General Administratio n and Planning	Land offices renovated and equipped	No. of land offices renovated and equipped	5	0	2	6	6	6
	Department of	Secured National and	No. of km. of	12	2	11	10	10	7

Programme	Delivery Unit	Key Outputs	Key Performance Indicators	Target 2015/16	Actual Achieve ment 2015/16	Baseline 2016/17	Target 2017/18	Target 2018/19	Target 2019/20
	Survey	International Boundaries	national and international boundaries surveyed and maintained						
SP 8.3: Land Survey	Department of Survey	Topographical and thematic maps	No. of topographical and thematic maps updated	250	290	250	250	250	250
	Department of Survey	Geodetic pillars	No. of geodetic pillars constructed	65	70	75	80	90	100
	Department of Survey	Geospatial data developed	No. of plots captured into cadastre database	50	36	50	50	50	50
	Department of Survey	Real time kinetic Continuous Observatory Reference Points	No. of Continuous Observatory Reference Points established	12,000	14,000	13,000	20,000	30,000	30,000
	Department of Survey		% of National Atlas completed	20	20	10	5	5	5
	Department of Physical Planning	National Spatial plan	% of National Spatial Plan prepared	100%	98%	Publish, launch and dissemin ate in 7 regions	Dissemi nation in 10 counties	Dissemin ation in 10 counties	Dissemi nation in 10 counties
SP 8.4: Land Use	Department of Physical Planning	Draft National Land Use Policy	% of National Land Use Policy formulated	35%	15%	65%	30%	50%	100%
	Department of Physical Planning	County Spatial Planning Manuals and guidelines	No of counties capacity build and provided with technical support	5	5	5	5	8	3
SP 8.5: Land Settlement	Department of Land adjudication	Households settled	No. of landless households settled	5,000	11,761	5,000	6,000	6,500	6,000

Programme	Delivery Unit	Key Outputs	Key Performance Indicators	Target 2015/16	Actual Achieve ment 2015/16	Baseline 2016/17	Target 2017/18	Target 2018/19	Target 2019/20
	and settlement								
		and Conflict Resolutions ons of complains							
Programme	Delivery Unit	Key Outputs	Key Performance	Target	Actual	Baseline	Target	Target	Target
Tiogramme	Denvery Onit	Key Outputs	Indicators	2015/16	Achieve ment 2015/16	2016/17	2017/18	2018/19	2019/20
SP.9.1. Conflict resolution for	Legal & Enforcement Directorate	Investigation into historical land injustice regulations and bill developed	% of disputes resolved	100%	100%	100%	100%	100%	100%
secure land tenure		Framework for resolution of Historical Injustices developed and implemented	% of complaint cases addressed	15%	20%	25%	30%	24%	30%
		TDR Framework developed and implemented	No. of frameworks developed from various communities	5	10	10	10	7	-
		Committees trained	No. of land committees trained on TDR	8	6	15	12	10	15
		Review of Grants and Dispositions	No of grants and dispositions reviewed	2500	3684	3000	3250	3500	3750
	Land Administratio n & Research Directorates	Due diligence reports	Number of reports	1	1	20	25	30	30
		dministration and Management							
		on use of land for social econon					1		
SP-10.1 Land Administrati on	Land Administratio n	Executed leases and grants forwarded to the Ministry for registration	No. of leases and Grants forwarded	3,000	1,500	6,500	4500	4000	5000
		Processes and Procedures developed	Number of published Manuals for processes and procedures	-	-	100%	-	-	-

Programme	<b>Delivery Unit</b>	Key Outputs	Key Performance Indicators	Target 2015/16	Actual Achieve ment 2015/16	Baseline 2016/17	Target 2017/18	Target 2018/19	Target 2019/20
			published						
		Databases on land per county	Number of Counties whose databases are ready	-	-	1	3	5	5
SP-10.2 Research and	Research Directorate	Researched and disseminated reports	Number of reports	5	10	15	15	15	15
oversight responsibility		Analysis of land capabilities in Counties	Research reports	-	-	3	3	4	4
on Natural resources management	Land use Planning Directorate	Land use oversight reports to counties	Number of reports	-	-	3	3	3	3
and land use planning	Natural resource Management	Natural Resource oversight reports to counties	Number of reports	-	-	3	3	3	3
SP-10.3 Public land management information	National Land Information Management Directorate	Public land information management system in place	% of system implementation	5%	5%	10%	20%	30%	30%
	Land Administratio n Directorate	Attributes captured	Number of parcels whose attributes have been captured	-	-	200	1000	2000	5000
			Easy retrieval of land information for decision making	-	-				
SP-10.4 Valuation	Valuation and taxation	Framework for acquisition developed	Manual to guide acquisitions	-	-	30%	100%	-	-
taxation and compulsory acquisitions	Directorate	Parcels required for development acquired	Number of parcels acquired and total acreage	-	-	-	-	-	-
SP-10.5 Comprehensi ve school and	Land Administratio n Directorate	Secured land tenure for Schools and public institutions	Number of leases and transfer documents prepared	-	-	2000	3000	3000	4000
other public institution titling	National Land Information Management Directorate	Data captured and mapped	County maps for schools	-	-	One county	2 counties	5 counties	10 counties

Programme	Delivery Unit	Key Outputs	Key Performance Indicators	Target 2015/16	Actual Achieve ment 2015/16	Baseline 2016/17	Target 2017/18	Target 2018/19	Target 2019/20
		nistration Planning and Suppo							
To develop the	e capacity, enhance	e efficiency and transparency in	service delivery						
11.1 General Administrati on Planning	Finance & Admin, Human	Established Committees	No. of Committees establishment and operational	47	39	6	2	-	-
and Support Services	Resource, ICT, Audit & Risk	Awareness created	Customer and work environment surveys	2	0	2	2	2	2
	Management, Supply Chain	Brand Position Knowledge	% of public awareness	30	0	30	40	50	55
	Management	M & E reports	Brand audit report	4	4	4	4	4	4
		Audit & Risk Management reports	No. of audit reports	4	4	4	4	4	4
		Operational HRMIS	% of operational of HRMIS	10	60	20	20	-	-
		Implementation of annual procurement plan	% Completion of procurement plan	100	100	100	100	100	100
		Enhanced resource mobilization and timely reporting	% increase in revenue mobilized	20	5	20	30	40	55
12.Public Lan	d Information M	lanagement Systems							
		tion management system							
12.1 Public	Public Land	Public Land Information	% of system	5	5	10	30	30	10
Land	Information	Management System	implementation						
Information Management Systems	Management System Directorate	developed	Evaluation of parcels of public land based on land capabilities	-	1	70%	20%	30%	20%

#### 3.1.3 Programme by Order of Ranking

The programmes for the sectors are critical, inter-related and address aspects of Kenya Vision 2030, the MTP II and sectoral mandates. The programmes were ranked as indicated in the table below based on the following factors:

- a) The findings of the Programme Performance Review for the on-going programmes.
- b) Linkage of the programme with the objectives of the Second Medium Term Plan of Vision 2030.
- c) Linkage of the programme to the Jubilee administration flagship projects/interventions.
- d) Degree to which a programme addresses core poverty interventions.
- e) Degree to which the programme is addressing the core mandate of the MDA.
- f) Expected outputs and outcomes from a programme.
- g) Linkage of a programme with other programmes.
- h) Cost effectiveness and sustainability of the programme and
- i) Immediate response to the requirements and furtherance of the implementation of the Constitution.

#### Programs by order of ranking

Rank	Programmes				C	Criter	ia				Total	No.	No.	Average
		A	В	C	D	E	F	G	Н	I	score	of outpu ts	of outp uts	score
1.	Programme 3: Agribusiness and Information Management	3	3	3	3	3	3	3	3	3	27	18	3	9
2.	Programme 11: National Land Information Management System (NLIMS)	1	1	1	1	1	1	1	1	1	9	1	1	9
3.	Programme 7: Livestock Resources Management and Development	30	29	24	30	30	30	30	30	29	262	49	30	8.73
4.	Programme 8: Land Policy and Planning	7	7	3	7	7	7	7	7	7	59	12	7	8.42
5.	Programme 1: General Administration, Planning and Support Services- SDA	4	4	1	4	4	4	4	4	4	33	27	4	8.25
6.	Programme 4: General Administration, Planning and Support Services –	7	6	6	1	7	7	7	7	7	55	7	7	7.85

Rank	Programmes				(	Criter	ia				Total	No.	No.	Average
		A	В	C	D	E	F	G	Н	Ι	score	of outpu ts	of outp uts	score
	SDF&BE													
7.	Programme 9: General Administration, Planning and Support Services- NLC	4	2	2	3	4	4	4	4	4	31	8	4	7.75
8.	Programme 6: Development and Coordination of the Blue Economy											24	4	7.75
9.	Programme 5. Fisheries Development and Management	31	29	19	31	30	31	31	31	31	264	99	5	7.2
10.	Programme 10: Public Land Administration and Management	11	9	6	10	11	11	11	11	11	91	14	13	7
11.	Programme 11: Land Disputes and Conflict Resolution	3	0	0	3	3	3	3	3	3	21	4	13	7
12.	Programme 2: Crop Development and Management	14	11	10	14	13	14	14	14	14	118	68	3	7

# 3.2 Analysis of Resource Requirement versus Allocation by:

## 3.2.1 Sub-Sector/Sector (Recurrent)

**Table 3.2 Recurrent Requirements/Allocations** 

ANALYSIS OF RECU	RRENT REQU	IREMENT	VS ALLOC	CATION			
SECTOR	ESTIMATES	RI	EQUIREME	NT		ALLOCAT	TION
	2016/17	2017/18	2018/19	2019/20	2017/18	2018/19	2019/20
AGRICULTURE RUF	RAL AND URBA	N DEVELO	OPMENT		•	•	
Gross	15,752	33,750	37,504	43,742	16,117	16,529	16,953
AIA	62	189	292	442	62	62	62
NET	15,690	26,511	28,712	31,100	16,055	16,467	16,891
Compensation to Employees	5,281	5,994	6,331	6,932	5,440	5,603	5,771
Transfers	6,716	16,250	18,635	23,443	6,907	6,981	7,118
Other Recurrent	3,755	11,583	12,779	13,758	3,770	3,945	4,064
SUB-SECTOR	ESTIMATES		EQUIREME			ALLOCAT	
	2016/17	2017/18	2018/19	2019/20	2017/18	2018/19	2019/20
1161: STATE DEPAR							
Gross	8,585	12,950	14,385	16,079	5,528	5,936	6,090
AIA	29	6	9	9	29	29	29
NET	8,556	12,944	14,376	16,070	5,499	5,907	6,061
Compensation to Employees	982	1,236	1,390	1,843	1,012	1,042	1,073
Transfers	5,288	6,641	7,277	7,886	2,446	2,494	2,544
Other Recurrent	2,315	5,072	5,718	6,350	2,070	2,400	2,473
1164: STATE DEPAR	TMENT FOR F	ISHERIES	& BLUE E	CONOMY	4 =0.4		4 = 00
Gross	1,654	3,357.7	3792	4,117	1,784	1,743	1,780
AIA	0	0	0	0	0	0	0
NET	1,654	3,357.7	3,792	4,117	1,784	1,743	1,780
Compensation to Employees	249	324.7	340	353	256	264	272
Transfers	1,282	2,180	2,216	2,412	1,348	1,335	1,360
Other Recurrent	123	853	1,236	1,352	180	144	148
1162: STATE DEPAR				7		l	
Gross	1,890	5,726	5,973	6,040	4,959	5,012	5,130
AIA	24	24	24	24	24	24	24
NET	1,866	5,702	5,949	6,016	4,935	4,988	5,106
Compensation to Employees	1,383	1,518	1,563	1,579	1,425	1,467	1,511
Transfers	136	3,669	3,815	3,858	3,103	3,142	3,204

Other Recurrent	371	515	571	579	431	403	415
1112: MINISTRY OF	LANDS AND PI	HYSICAL P	LANNING	3			
Gross	2,189	2,564	2,667	2,774	2,344	2,331	2,401
AIA	9	9	9	9	9	9	9
NET	2,180	2,555	2,658	2,765	2,335	2,322	2,392
Compensation to Employees	1,944	2,020	2,100	2,184	2,002	2,062	2,124
Transfers	-	-	-	-	10	10	10
Other Recurrent	235	535	558	581	332	259	267
2021: NATIONAL LA	ND COMMISSI	ON					
Gross	1,434	5,503	5,634	5,869	1,502	1,507	1,552
AIA	-	-	-	-			
NET	1,434	5,503	5,634	5,869	1,502	1,507	1,552
Compensation to Employees	723	895	938	973	745	768	791
Transfers	-						
Other Recurrent	711	4,608	4,696	4,896	757	739	761

#### 3.2.1 Sub-Sector/Sector Development

**Table 3.3: Development Resource Requirement/Allocations** 

	ESTIMATES		REQUIREME	ENT	1	ALLOCATION							
SECTOR	2016/17	2017/18	2018/19	2019/20	2017/18	2018	8/19	2019/20					
AGRICULTURE RURAL AND URBAN DEVELOPMENT													
Gross	30,791	51,442	55,375	56,478	30,481	33	3,796	34,776					
GoK	14,816	32,982	40,670	43,658	14,505	17	7,820	18,800					
Loans	12,627	11,790	12,034	10,985	12,402	12	2,402	12,402					
Grants	3,349	6,670	2,671	1,835	3,574	3	3,574	3,574					
Local AIA	0	0	0	0	0		0	0					
ANALYSIS (	OF DEVELOPMEN	T RESOUI	RCE REQUIR	EMENT VS A	ALLOCATIO	ON							
SUB- SECTOR			REQUIRE	MENT		ALI	LOCATI(	ON					
	2016/17	2017/18	2018/19	9 201	.9/20 20	17/18	2018/19	2019/20					

Gross	12,679	28,230	29,090	29,644	12,536	12,854	12,890
Gross	12,079	20,230	25,050	18,756	7,299	7,617	7,653
GoK	7,442	13,808	17,527	,	ŕ	.,.	
_	2.050	0.226	0.005	9,750	2,050	2,050	2,050
Loans	2,050 3,187	9,226 5,196	9,906 1,657	1,138	3,187	3,187	3,187
Grants	3,167	3,190	1,037	1,136	3,167	3,167	3,167
Local AIA			-	- LECONOMY	-	-	-
1164: STATE D	EPARTMENT F						
Gross	2,530	3,471.5	8,066.5	9,700	2,279	2,773	2,821
GoK	1,105	3,271.5	8,066.5	9,700	854	1,348	1,396
Loans	1,200	1,200	1,200	1,200	1,200	1,200	1,200
Grants	225	225	225	225	225	225	225
Local AIA	-	-	-	-	-	-	-
1162: STATE D	EPARTMENT F	OR LIVESTOC	K				
Gross	11,742	9,951	9,833	8,568	11,575	12,833	13,534
GoK	2,449	5,913	6,691	6,636	2,282	3,540	4,241
Loans	9,140	2,564	2,128	1,235	9,140	9,140	9,140
Grants	153	1,474	1,014	697	153	153	153
Local AIA	-	-	-	-	-	-	=
1112: MINISTR	Y OF LANDS A	ND PHYSICAL	PLANNING		•	•	
Gross	3,841	8,606	7,778	7,654	3,791	4,380	4,430
	Í	, i	, -	, , , ,	- , .	)	
GoK	3,820	8,606	7,778	7,654	3,770	4,359	4,409
Loans	12	-	-	-	12	12	12
Grants	9	-	-	-	9	9	9
Local AIA	-	-	-	-	-	-	_
2021: NATIONA	L LAND COMM	IISSION					
Gross	-	1,381	1,513	1,183	300	956	1,101
GoK	_	1,381	1,513	1,183	300	956	1,101
		1,301	1,313	1,103	300	750	1,101
Loans		-	-	-	-	-	
Grants	-	-	-	-			
Local AIA	-	-	-	-			

## 3.2.2 Programme and Sub-Programme (Current and Capital)

Analysis of Resource Requirement Vs Allocation for 2017/18-2019/20

Table 3.4: Programme and Sub Programme Resource Requirement

		2016/17			2017/18			2018/19			2019/20	
	Current	Capital	Total	Current	Capital	Total	Current	Capital	Total	Current	Capital	Total
1161: STATE DEPARTMENT	FOR AGE	RICULTUI	RE									
Program I: General Administra	ation, Plan	ning and S	Support S	ervices								
S.P 1.1 : Agricultural Policy, Legal and Regulatory Frameworks	2,503	888	3,391	6,113	2,730	8,843	6,688	3,356	2,503	888	3,391	6,113
S.P 1.2 :Agricultural Planning & Financial Management	54	ı	54	63	212	275	67	185	54	-	54	63
<b>Total Vote</b>	2,557	888	3,445	6,176	2,942	9,118	6,755	3,541	2,557	888	3,445	6,176
Programme 2: Crop Developme	ent and Ma	nagement										
S.P.2.1: Land and crops Development	373	283	656	425	1,272	1,697	492	1,760	373	283	656	425
S.P 2.2: Food Security Initiatives	2,087	8,671	10,758	5,229	19,147	24,377	6,041	19,312	2,086	8,670	10,756	5,229
S.P 2.3: Quality Assurance and Monitoring Outreach Services	479	1,596	2,075	878	2,530	3,408	823	2,160	479	1,596	2,075	878
S.P 2.4 Agricultural Research	2,890	312	3,202	-	-	-	-	-			-	
Total Vote	5,829	10,862	16,691	6,532	22,949	29,482	7,356	23,232	5,828	10,861	13,487	6,532
Programme 3: Agribusiness and	d Informati	ion Manag	ement									
S.P 3.1 Agribusiness and Market Development	148	929	1,077	182	2,339	2,521	203	2,318	148	929	1,078	182
S.P 3.2 Agricultural Information and Management	51	ı	51	59	ı	59	71	-	51	-	51	59
	199	929	1,128	241	2,339	2,580	274	2,318	199	929	1,129	241
Total Vote 1164: STATE DEPARTMENT	8,585	12,679	21,264	12,950	28,230	41,180	14,385	29,090	43,475	16,079	29,644	45,720

		2016/17			2017/18			2018/19			2019/20	
	Current	Capital	Total	Current	Capital	Total	Current	Capital	Total	Current	Capital	Total
S.P 4.1: General Administration, Planning and Support Services	117	0	117	217	200	417	267	800	1067	283	400	683
Total Vote	117	0	117	217	200	417	267	800	1067	283	400	683
Programme 5: Fisheries Develo	oment and	Managem	ent	l	l	l	I.	I		l	I.	ı
S.P 1.1 Fisheries policy, Strategy and capacity building	43	0	43	83.6	0	83.6	78.2	0	78.2	79.8	0	79.8
S.P 1.2 Aquaculture Development	74	54	128	75.3	300	375.3	70.6	386	456.6	73.0	400	473.0
S.P 1.3 Management and Development of Capture Fisheries	111	913	1024	113.6	0	113.6	110.4	142	252.4	114.2	466	580.2
S.P 1.3 Assurance of Fish Safety, Value addition and Marketing	33	520	553	33.6	564	597.6	34.3	500	534.3	35.0	500	535.0
S.P 1.4 Marine and Fisheries Research	1276	1043	2319	1,301.6	1,365. 00	2,666. 6	1,289.0	1,425.0	2,714	1,314.0	985.0	2,299
<b>Total Sub Programme</b>	1,537	2,530	4,067	1,607.7	2,229. 0	3,836. 7	1,582.5	2,453.0	4,035.5	1,616.0	2,351.0	3967.0
<b>Programme 6: Developme</b>	nt and C	oordinati	ion of th	e Blue E	conomy							
SP7.1 Maritime spatial planning and coastal zone Management	0	0	0	0	0	0	0	0	0	0	0	0
SP7.2 Protection and regulation of marine ecosystem and Exclusive Economic Zone(EEZ)	0	0	0	23	0	23	17	0	17	17	0	17
SP 7.3 Development and management fishing ports and associated infrastructure	0	0	0	10	50.00	60.	4	120.00	124.00	5	70.00	75.00
SP 7.4 Blue economy policy, strategy and coordination	0	0	0	24.00	0	24	18	0	18	18	0	18
SP 7.5 Promotion of Kenya as a Centre for agro based blue	0	0	0	0	0	0	0	0	0	0	0	C

		2016/17			2017/18			2018/19			2019/20	
	Current	Capital	Total	Current	Capital	Total	Current	Capital	Total	Current	Capital	Total
economy												
	0	0	0	57	50	107	39	120	159.0	40	70	110
Total Vote	1,654	2,530	4,184	1,784.1	2,279. 0	4,063. 1	1,743.5	2,773.0	4,516.5	1,780.3	2,821.0	4,601. 5
1162: STATE DEPARTMENT	FOR LIV	ESTOCK										
Program 7: Livestock Resource	es Managei	ment and I	Developm	ent								
SP7.1: Livestock Policy Development and capacity building Programme	1,012	418	1,430	1,200	510	1,709	1,253	1,450	2703	1314	1140	2454
SP7.2: Livestock Production and Management	175	8,095	8,270	199	4,076	4,275	210	1,431	1641	219	1389	1608
SP7.3: Livestock Products Value Addition and Marketing	129	2,661	2,789	141	2,638	2,779	157	2,833	2990	165	2740	2905
SP7.4: Food Safety and Animal Products Development	338	188	526	375	25	400	390	455	845	425	358	783
SP7.5: Livestock Disease Management and Control	236	380	616	261	1,320	1,582	268	1,794	2062	275	1642	1917
SP7.6: Agriculture and Livestock Research	-	-	-	6,469	1,382	7,851	6,442	1,870	8,312	7,512	1,299	8811
<b>Total Vote</b>	1,890	11,742	13,632	8,645	9,951	18,596	8,720	9,833	18,553	9,910	8,568	18478
1112: MINISTRY OF LANDS	AND PHY	SICAL PL	ANNING	r								
Programme.8: Land Policy and	l Planning											
SP. 8.1 Development Planning and Land Reforms	366.00	2,490.0 0	2,856. 00	1,255.0 0	2,806. 00	4,061. 00	1,311.0 0	1,800.00	3,111.00	1,352.0 0	1,554.0 0	2,906. 00
SP.8.2 Land Information Management	656.00	215.00	871.00	-	1,500. 00	1,500. 00	-	1,650.00	1,650.00	-	1,700.0 0	1,700. 00
SP.8.3 Land Survey	607.00	538.00	1,145. 00	768.00	1,400. 00	2,168. 00	805.00	1,660.00	2,465.00	826.00	1,700.0 0	2,526. 00
SP.8.4 Land Use	121.00	157.00	278.00	265.00	150.00	415.00	213.00	150.00	363.00	210.00	120.00	330.00
SP.8.5 Land Settlement	439.00	441.00	880.00	572.00	2,750. 00	3,322. 00	602.00	2,518.00	3,120.00	614.00	2,580.0	3,194. 00

		2016/17			2017/18			2018/19			2019/20	
	Current	Capital	Total	Current	Capital	Total	Current	Capital	Total	Current	Capital	Total
			-						-			-
Total Vote	2,189.0 0	3,841.0 0	6,030. 00	2,860.0 0	8,606. 00	11,466 .00	2,931.0 0	7,778.00	10,709.0	3,002.0	7,654.0 0	10,656
2021: NATIONAL LAND COM	MISSION		•				•					
Programme 9: General Admin	istration, P	lanning an	d Suppor	t Services					•			
S.P 9.1: General Administration, Planning and Support Services	1,273	-	1,273	2,247	-	2,247	2,094	-	2,094	1,925	-	1,925
<b>Total Vote</b>	1,273	•	1,273	2,247	-	2,247	2,094	-	2,094	1,925	-	1,925
<b>Programme 10: Land Administ</b>	ration and	Managem										
SP10.1. Research, Advocacy and Natural Resource oversight	7	-	7	181	-	181	250	-	250	300	-	300
SP10.2. Land Administration	25	-	25	193	-	193	290	-	290	432	-	432
SP10.3 Oversight on Land Use Planning	22	-	22	2,250	-	2,250	2,301	-	2,301	2,398	-	2,398
SP10.4 Valuation, Taxation and compulsory acquisition	10	-	10	68	-	68	74	-	74	82		82
SP.10.5 Settlement and Adjudication	15	-	15	-	-	-	-	-	-	-	-	-
SP.10.6 School Titling	-	-	-	100	-	100	210	-	210	331	-	331
Total Vote	79	-	79	2,792	-	2,792	3,125	-	3,125	3,543	-	3,543
Programme 11: National Land	Informatio	n Managei	ment Syst	em								
SP11.1. NLIMS	41	-	41	100	1,381	1,481	120	1,513	1,633	120	1,183	1,303
Total	41	-	41	100	1,381	1,481	120	1,513	1,633	120	1,183	1,303
Programme 12: Land Disputes	and Confli	ct Resoluti	on									
SP.12.1. Conflict resolution and secure land tenure	41	-	41	364	-	364	295		295	281	-	281
Total	41	-	41	364	-	364	295	-	295	281	-	281
Total Vote	1,434	-	1,434	5,503	1,381	6,884	5,634	-	7,147	5,869	1,183	7,052

Table 3.5: Programmes/Sub-Programmes Resource Allocation

		2016/17			2017/18			2018/19			2019/20	
	Current	Capital	Total	Current	Capital	Total	Current	Capital	Total	Current	Capital	Total
1161: STATE DEPARTM	ENT FOR A	AGRICU	LTURE					<u>I</u>	<u> </u>		<u> </u>	
Programme I: General Adı	ninistratior	ı, Planniı	ng and Su	pport Serv	ices							
S.P 1.1 : Agricultural	2,503	888	3,391	2,776	1,541	4,317	2,840	1,500	4,340	2,852	1,600	4,452
Policy, Legal and												
Regulatory Frameworks												
S.P 1.2 :Agricultural	54	-	54	98	-	98	66	-	66	71	-	71
Planning & Financial												
Management		000						4 = 00			4 400	
Total Sub Programme	2,557	888	3,445	2,875	1,541	4,416	2,907	1,500	4,407	2,923	1,600	4,523
Programme 2: Crop Develo	pment and	Managei	nent									
S.P.2.1: Land and crops	373	283	656	334	368	702	383	613	996	425	770	1,195
Development												
S.P 2.2: Food Security	2,087	8,671	10,758	1,712	9,009	10,72	1,988	8,991	10.979	2,046	8,420	10,466
Initiatives						1						
S.P 2.3: Quality Assurance	479	1,596	2,075	400	603	1,003	423	650	1,073	449	800	1,249
and Monitoring Outreach												
Services	2.000	212	2.202									
S.P 2.4 Agricultural	2,890	312	3,203	-	-	-	-	-	-	-	-	-
Research	5,829	10,862	16,691	2,446	9,980	12,42	2,794	10,254	13,048	2,920	9,990	12,910
Total Sub Programme	3,029	10,002	10,091	2,440	9,900	12,42	2,194	10,254	13,040	2,920	9,990	12,910
	17.6	4. 34				U						
Programme 3: Agribusines S.P 3.1 Agribusiness and				153	1.015	1 1 (0	100	1 100	1 200	104	1 200	1 404
Market Development	148	929	1,077	155	1,015	1,168	180	1,100	1,280	194	1,300	1,494
S.P 3.2 Agricultural	51.00	_	51	54	_	54	55		55	53	_	53
Information and	31.00	_	31	34	_	34	33	_		33	_	] 33
Management												
Management	199	929	1,128	207	1,015	1,222	235	1,100	1,335	247	1,300	1,547
	l	l	1		1	1	<u> </u>	1	<u> </u>		<u> </u>	1
Total Vote	8.585	12,679	21,264	5,528	12,536	18,06	5,936`	12,854	18,790	6,090	12,890	18,980
10001 7000	0.000	12,079	21,207	2,220	12,550	4	2,200	12,004	10,770	0,070	12,000	10,500

ANAL	YSIS OF P	ROGRAN	MME EXI	PENDITUR	E RESO	URCE A	LLOCATI	ON (AMO	UNT KSH N	MILLIONS	)	
		2016/17			2017/18			2018/19			2019/20	
	Current	Capital	Total	Current	Capital	Total	Current	Capital	Total	Current	Capital	Total
1164: STATE DEPARTM	ENT FOR I	FISHERI	ES & BLU	JE ECONO	MY	I		l				
Programme 4: General Ada	ministration	n, Planni	ng and Su	pport Serv	ices				I			
S.P I: General Administration, Planning and Support Services	117	0	117	119.4	0	119.4	122	200	322	124	400	524.
	117	0	117	119.4	0	119.4	322	200	322	524	400	524
Programme 5: Fisheries De	velopment	and Man	agement									
S.P 1.1 Fisheries policy, Strategy and capacity building	43	0	43	83.6	0	83.6	78.2	0	78.2	79.80	0	79.80
S.P 1.2 Aquaculture Development	74	54	128	75.3	300	375.3	70.6	386	456.6	73.0	400	473.0
S.P 1.3 Management and Development of Capture Fisheries	111	913	1024	113.6	0	113.6	110.4	142	252.4	114.2	466	580.2
S.P 1.3 Assurance of Fish Safety, Value addition and Marketing	33	520	553	33.6	564	597.6	34.3	500	534.3	35.0	500	535.0
S.P 1.4 Marine and Fisheries Research	1276	1043	2319	1,301.6	1,365.0 0	2,666. 6	1,289.0	1,425.0	2,714	1,314.0	985.0	2299
Total Sub Programme	1537	2530	4,067	1,607.7	2,229.0	3,836. 7	1,582.5	2,453.0	4,035.5	1,616.0	2,351.0	3967.0
Programme 6: Developmen	t and Coor	dination	of the Blue	Economy								
SP7.1 Maritime spatial planning and coastal zone Management	0	0	0	0	0	0	0	0	0	0	0	0
SP7.2 Protection and regulation of marine ecosystem and Exclusive Economic Zone(EEZ)	0	0	0	23	0	23	17	0	17	17	0	17
SP 7.3 Development and management fishing ports and associated infrastructure	0	0	0	10	50	60	4	120	124	5	70	75

ANAL	YSIS OF P	ROGRAN	MME EXI	PENDITUR	E RESO	URCE A	LLOCATI	ON (AMO	UNT KSH	MILLIONS		
		2016/17			2017/18			2018/19			2019/20	
	Current	Capital	Total	Current	Capital	Total	Current	Capital	Total	Current	Capital	Total
SP 7.4 Blue economy policy,strategy and cordination	0	0	0	24	0	24	18	0	18	18	0	18
SP 7.5 Promotion of Kenya as a centre for agro based blue economy	0	0	0	0	0	0	0	0	0	0	0	0
	0	0	0	57	50	107	39	120	159	40	70	110
Total Vote	1,654	2530	4,184	1,784	2,279	4063	1,743	2,773	4,516	1,780	2,821	4,601
1162: STATE DEPARTM	ENT FOR I	LIVESTO	OCK	•				•				
Programme 7: Livestock R	esources M	anagemei	nt and Dev	velopment						l .	l	
SP6.1: Livestock Policy Development and capacity building Programme	1,012	418	1,430	997	827	1,824	958	627	1,585	968	773	1,741
SP6.2: Livestock Production and Management	175	8,095	8,270	175	7,597	7772	182	8,746	8,928	191	9,739	9,930
SP6.3: Livestock Products Value Addition and Marketing	129	2,661	2,790	128	2261	2389	133	2487	2,620	139	1,871	2,010
SP6.4: Food Safety and Animal Products Development	338	188	526	338	216	554	351	235	586	369	253	622
SP6.5: Livestock Disease Management and Control	236	380	616	236	632	868	245	695	940	258	856	1,114
SP 6.6 Agricultural Research	-	-	-	3084	43	3127	3,143	43	3,186	3204	43	3,247
Total Vote	1,890	11,742	13,632	4,959	11,575	16,534	5,012	12,833	17,845	5,130	13,534	18,664
1112: MINISTRY OF LAN	NDS AND P	HYSICA	L PLANN	ING						1	1	
Programme.8 Land Policy	and Plann	ing										
SP. 1.1 Development Planning and Land Reforms	366	2,490	2,856	447	1,600	2,047	377	2,347	2,724	400	1,841	2,241
SP.1.2 Land Information												

			MME EXI								2019/20	
	C4	2016/17	Total	Current	2017/18	Total	Current	2018/19	Total	Current		T-4-1
	Current	Capital			Capital			Capital			Capital	Total
Management	656	215	871	694	1,074	1,768	714	673	1,387	724	899	1,623
SP.1.3 Land Survey	607	538	1,145	632	510	1,142	652	673	1,325	672	899	1,571
SP.1.4 Land Use	121	157	278	128	166	294	132	227	359	135	271	406
SP.1.5 Land Settlement	439	441	880	443	441	884	456	460	916	470	520	990
<b>Total Vote</b>	2,189	3,841	6,030	2,344	3,791	6,135	2,331	4,380	6,711	2,401	4,430	6,831
2021: NATIONAL LAND	COMMISS	SION										
Programme 9: General Adı	ministratio	n, Plannir	ng and Sur	port Servi	ces							
S.P I: General Administration, Planning and Support Services	1,273	-	1,273	965		965	982		982	1,004		1,004
Total Sub Programme	1,273	-	1,273	965	-	965	982	-	982	1,004		1,004
Programme 10: Land Adm	inistration :	and Man	agement	l .		I.						
SP1. Research and												
Advocacy	7	-	7	45		45	48		48	51		51
SP2 Sustainable Natural Resource Management	22	-	22	56		56	59		59	62		62
SP2. Land Tenure Security	25	-	25	118		118	122		122	127		127
SP4 Valuation, Taxation and compulsory acquisition	10	-	10	52		52	55		55	57		57
SP5 Settlement and Adjudication	15	_	15	-	-	-	_	-	_	_	-	-
SP6. School Titling Programme	-	_	-	47		47	52		52	58		58
Sub Total	79		79	318	-	318	336	-	336	355		355
Programme 11: Public Lan	d Informat	ion Mana	gement S	ystem								
SP1. NLIMS	41	-	41	47	300	347	52	956	1,008	55	1,101	1,156
Total Sub Programme	41	_	41	47	300	347	52	956	1,008	55	1,101	1,156

ANAL	YSIS OF P	ROGRAN	име ехн	PENDITUE	RE RESO	URCE A	LLOCATI	ON (AMO	UNT KSH	MILLIONS	)	
		2016/17			2017/18			2018/19			2019/20	
	Current	Capital	Total	Current	Capital	Total	Current	Capital	Total	Current	Capital	Total
Programme 12: Land Disputes and Conflict Resolutions												
SP.1. Conflict resolution and secure land tenure	41	-	41	172		172	137	-	137	138	-	138
Total Sub Programme	41	-	41	172	-	172	137	-	137	138	-	138
Total Vote	1,434	-	1,434	1,502	300	1,802	1,507	956	2,463	1,552	1,101	2,653

### 3.2.3: Programmes and Sub-Programmes Resource Allocation by Economic Classification

Table 3.6: Programmes and sub-programmes Resource Allocation by Economic Classification

	1	MILLIO					
	2,528						
		2017/18	2018/19	2019/20	2017/18	2018/19	2019/20
1161: STATE DEPARTMENT FOR A	GRICU	LTURE					
Programme I: General Administration, Planning and Support Services							
(1) Current Expenditure	2,528	6,176	6,755	7,361	2,875	2,907	2,923
Compensation of Employees.	273	458	542	547	242	215	179
Use of Goods and Services	128	170	174.00	256	168	170	173
Grants and other transfers	2,127	5,516	6,000	6,500	2,435	2,482	2,531
Other recurrent	-	32	39	58	30	40	40
(2) Capital Expenditure	888	2,941	3,541	6,252	1,541	1,500	1,600
Acquisition of Non-Financial Assets	-	-	-	-	95	-	-
Capital Grants to Government Agencies	888	2,941	3,541	6,252	1,446	1,500	1,600
Other recurrent	-	-	=	-	-	=	-
Total Programme	3,416	9,117	10,296	13,613	4,416	4,407	4,523
S.P 1.1 Agricultural Policy, Legal and (1) Current Expenditure				7 253	2 776	2 840	2,852
<u>-</u>	· ·	· ·		,		· ·	
Compensation of Employees.  Use of Goods and Services							121
							160
Grants and other transfers	· ·	· ·		· ·	· ·	· ·	2,531
Other recurrent	29	32	39	58	29	39	40
(2) Capital Expenditure	888	2,730	3,356	6,127	1,541	1,500	1,600
Acquisition of Non-Financial Assets  Capital Grants to Government Agencies	888	2,730	3,356	6,127	95 1,446	1,500	1,600
Other recurrent	-	-	=	-	=	=	-
Total	3,391	8,844	10,044	13,380	4,137	4,340	4,452
S.P 1.2 Agricultural Planning & Financial Management							
(1) Current Expenditure	54	63	67	108			
					98	66	71
				0.1	50	53	58
Compensation of Employees.	45	50	54	91			
Compensation of Employees. Use of Goods and Services Grants and other transfers	45 9	50 13	13	17	48	13	13

ANALYSIS OF PROGRAMME EX	(PENDI	FURE BY MILLI		IIC CLASS	SIFICATION	(AMOUN	г кѕн
		RE	QUIREM	ENT	AL	LOCATIO	N
	2016/ 17	2017/18	2018/19	2019/20	2017/18	2018/19	2019/20
(2) Capital Expenditure	-	212	185	165	0	0	0
Acquisition of Non-Financial Assets	-	-	-	-	-	-	-
Capital Grants to Government Agencies	-	212	185	165	-	1	ı
Other recurrent	-	-	-	-	-	-	-
Total	54	275	252	273	98	66	71
Programme 2: Crop Development and Management							
(1) Current Expenditure	1,088	6,533	7,356	8,409	2,446	2,794	2,920
Compensation of Employees.	570	616	665	1,140	615	659	712
Use of Goods and Services	518	613	636	1,037	518	613	636
Grants and other transfers	-	1,111	1,260	1,365	11	12	13
Other recurrent	-	4,193	4,795	4,867	1,302	1,510	1,559
(2) Capital Expenditure	5,756	15,954	16,117	15,982	9,980	10,254	9,990
Acquisition of Non-Financial Assets	1,173	8,838	9,300	9,774	7,213	7,563	7,800
Capital Grants to Government Agencies	4,583	7,116	6,817	-	2,372	2,191	1,600
Other recurrent	-	-	-	6,208	395	500	590
Total	6,844	22,487	23,473	24,391	12,426	13,048	12,910
SP2.1: Land and crops Development (1) Current Expenditure	371	426	492	743	334	383	425
Compensation of Employees.	221	254	289	443	255	289	331
Use of Goods and Services	67	80	81	135	67	80	81
Grants and other transfers	82	90	120	165	11	12	13
Other recurrent	1	2	2		1	2	3
(2) Capital Expenditure	283	1,272	1,760	1,687	368	613	770
Acquisition of Non-Financial Assets	70	463	563	600	113	263	300
Capital Grants to Government Agencies	135	809	1,197	1,087	135	200	300
Other recurrent	78				120	150	170
Total	654	1,698	2,252	2,430	702	996	1,195
SP2.2: Food Security Initiatives							
(1) Current Expenditure	2,087	5,229	6,042	6,496	1,712	1,988	2,046
Compensation of Employees.	14	17	21	28	15	15	15
Use of Goods and Services	404	474	482	808	404	474	481
Grants and other transfers	89.00	554.00	754	800			
	•			•			

ANALYSIS OF PROGRAMME EX	(PENDI	TURE BY MILLI		IIC CLASS	SIFICATION	(AMOUN	ГKSH
		RE	QUIREMI	ENT	AL	LOCATIO	N
	2016/ 17	2017/18	2018/19	2019/20	2017/18	2018/19	2019/20
Other recurrent	1,580	4,184	4,785	4,860	1,293	1,499	1,550
(2) Capital Expenditure	8,670	19,147	19,312	19,520	9,009	8,991	8,420
Acquisition of Non-Financial Assets	924	7,900	8,347	8,859	7,100	7,300	7,500
Capital Grants to Government Agencies	2,719	4,847	4,365	3,861	1,734	1,491	700
Other recurrent	5,027	6,400	6,600	6,800	175	200	220
Total	10,75 7	24,376	25,354	26,016	10,721	10,979	10,466
SP 2.3: Quality Assurance and Monitoring Outreach Services							
(1) Current Expenditure	479	877	823	1,179	400	423	449
Compensation of Employees.	335	345	355	669	345	355	366
Use of Goods and Services	47	58	74	94	47	59	74
Grants and other transfers	89	467	386	400			
Other recurrent	8	7	8	16	8	9	9
(2) Capital Expenditure	1,596	2,530	2,160	1,685	603	650	800
Acquisition of Non-Financial Assets	153	475	390	315	-	-	-
Capital Grants to Government Agencies	1,443	1,460	1,255	1,260	503	500	600
Other recurrent	-	595	515	110	100	150	200
Total	2,075	3,407	2,983	2,864	1,003	1,073	1,249
SP 2.4 Agricultural Research (1) Current Expenditure	5,780	-					-
Compensation of Employees.	2,890						
Use of Goods and Services	,						
Grants and other transfers							
Other recurrent	2,890	-	_				
(2) Capital Expenditure	624	-	-	_	-	_	_
Acquisition of Non-Financial Assets	312	-	-				
Capital Grants to Government Agencies	26						
Other recurrent	286	-	-				
Total	6,404	-	-	-	-	-	-
Programme 3: Agribusiness and Information Management							
(1) Current Expenditure	200	225	247	329	207	235	247
Compensation of Employees.	139	162	183	209	155	168	182

ANALYSIS OF PROGRAMME EX	PENDI	TURE BY MILLI		IIC CLASS	SIFICATION	(AMOUN	ГKSH
	REQUIREMENT			ALLOCATION			
	2016/ 17	2017/18	2018/19	2019/20	2017/18	2018/19	2019/20
Use of Goods and Services	50	63	64	99.	50	63	65
Grants and other transfers	11	-	_	21			
Other recurrent	-	-	_		2	4	0
(2) Capital Expenditure	929	2,339	2,617	2,678	1,015	1,100	1,300
Acquisition of Non-Financial Assets	-	-	-				
Capital Grants to Government Agencies	929	2,339	2,617	2,678	1,015	1,100	1,300
Other recurrent	-	1	-				
Total	1,129	2,564	2,864	3,007	1,222	1,335	1,547
S.P 3.1 Agribusiness and Market Development							
(1) Current Expenditure	149	182	204	200	153	180	194
Compensation of Employees.	99	114	126	78	114	126	140
Use of Goods and Services	38	53	60	100	38	53	54
Grants and other transfers	11	15	17	21	-	-	-
Other recurrent	1	1	1	1	1	1	1
(2) Capital Expenditure	929	2,339	2,318	500	1,015	1,100	1,300
Acquisition of Non-Financial Assets	-	-	-				
Capital Grants to Government Agencies	929	2,339	2,318	500	1,015	1,100	1,300
Other recurrent	-	1	-				
Total	1,078	2,521	2,522	700	1,168	1,280	1,494
S.P 3.2 Agricultural Information and Management							
(1) Current Expenditure	51	60	71	105	54	55	53
Compensation of Employees.	39	48	57	78	41	42	42
Use of Goods and Services	12	11	11	23	12	10	11
Grants and other transfers							
Other recurrent		1	3	4	1	3	4
(2) Capital Expenditure	•	-	-	-	-	-	
Acquisition of Non-Financial Assets	-	-	-				
Capital Grants to Government Agencies							
Other recurrent	-	-	-				
Total	51	60	71	105	54	55	53
Total for vote 1164: STATE DEPARTMENT FOR I	21,26 4	41,180	43,475	45,726	18,064	18,790	18,980

ANALYSIS OF PROGRAMME EX	(PENDI	TURE BY MILLI		IIC CLASS	SIFICATION	(AMOUN	Г КЅН
		RE	QUIREM	ENT	AL	LOCATIO	N
	2016/ 17	2017/18	2018/19	2019/20	2017/18	2018/19	2019/20
Programme 4: General Administration Planning and Support Services							
(1) Current Expenditure	117	217	267	283	119.4	122	124.3
Compensation of Employees.	79	82	85	88	81.4	84	86.3
Use of Goods and Services	36	125	169	180	36	36	36
Grants and other transfers	0	0	0	0	0	0	0
Other recurrent	2	10	13	15	2	2	2
(2) Capital Expenditure	0	200	800	400	0	200	400
Acquisition of Non-Financial Assets	0	200	800	400	0	200	400
Capital Grants to Government Agencies	0	0	0	0	0	0	0
Other recurrent	0	0	0	0	0	0	0
Total Programme	117	417	1067	683	119.4	322	524.3
SP4.1: Planning, Financial Management, Supply Chain, Capacity Building and Monitoring and Evaluation							
<b>Current Expenditure</b>	117	217	267	283	119.4	122	124.3
Compensation to employees	79	82	85	88	81.4	84	86.3
Use of goods and services	36	125	169	180	36	36	36
Grants and Other Transfers	0	0	0	0	0	0	0
Other recurrent	2	10	13	15	2	2	2
Capital expenditure	0	200	800	400	0	200	400
Acquisition of Non –Financial assets	0	200	800	400	0	200	400
Capital Grants to Government Agencies	0	0	0	0	0	0	0
Other Development	0	0	0	0	0	0	0
<b>Total Sub Programme</b>	117	417	1067	683	119.4	322	524.3
Programme 5: Fisheries Development and Management Current Expenditure	1,537	3026.7	3,109	3,406	1607.7	1582.5	1616
Compensation of Employees.	170	242.7	255	265	175.1	180.5	186
Use of Goods and Services	82	572	633	725	82	64	67
Grants and other transfers	1282	2180	2,216	2,412	1347.6	1335	1360
Other recurrent	3	32	5	2,112	1547.0	3	3
(2) Capital Expenditure	2530	3031.5	7266.5	9300	2,229.0	2,453.0	2,351.0
Acquisition of Non-Financial Assets	1568	2181.5	6,351.5	8,890	754	<b>2,453.0</b> 953	
riequisition of roof rinancial rissets	1500	2101.5	0,551.5	0,070	134	933	916

ANALYSIS OF PROGRAMME EX	(PENDI	FURE BY MILLI		IIC CLASS	SIFICATION	(AMOUN	ΓKSH
		RE	QUIREM	ENT	AL	LOCATIO	N
	2016/ 17	2017/18	2018/19	2019/20	2017/18	2018/19	2019/20
Capital Grants to Government Agencies	945	800	840	400	945	925	925
Other recurrent	17	50	75	10	550	575	510
Total	4,067 .0	6,058.2	10,375. 5	12,706. 0	3,836.70	4,035.50	3967.00
S.P 5.1 Fisheries policy, Strategy and capacity building	.0			U U			
Current Expenditure	43	870	892	0	83.60	78.20	79.80
Compensation of Employees.	19	20	21	21.3	19.60	20.20	20.80
Use of Goods and Services	20.6	107	120	125	20.60	14.60	15.60
Grants and other transfers	3	742	750	800	43.00	43.00	43.00
Other recurrent	0.4	1	1	1	0.40	0.40	0.40
(2) Capital Expenditure	0	0	0	0	-		_
Acquisition of Non-Financial Assets	0	0	0	0	_	-	-
Capital Grants to Government Agencies	0	0	0	0	_	-	_
Other recurrent	0	0	0	0	_	_	_
Total	43	870	1784	947.3	83.60	78.20	79.80
S.P 5.2 Aquaculture Development							
Current Expenditure	74	80	105	108	75.3	70.6	73
Compensation of Employees.	42	44	45	47	43.3	44.6	46
Use of Goods and Services	31	35	59	60	31	25	26
Grants and other transfers	0	0	0	0	0	0	0
Other recurrent	1	1	1	1	1	1	1
(2) Capital Expenditure	54	600	386	100	300	386	400
Acquisition of Non-Financial Assets	37	550	311	90	250	311	390
Capital Grants to Government Agencies	0		0	0	0	0	0
Other recurrent	17	50	75	10	50	75	10
Total	128	680	491	208	375.3	456.6	473
S.P 5.3 Management and Development of Capture Fisheries							
Current Expenditure	111	517.7	517	599.7	113.6	110.4	114.2
Compensation of Employees.	88	83.7	90	93.7	90.6	93.4	96.2

ANALYSIS OF PROGRAMME EXPENDITURE BY ECONOMIC CLASSIFICATION (AMOUNT KSH MILLIONS)										
		RE	QUIREM	ENT	AL	LOCATIO	N			
	2016/ 17	2017/18	2018/19	2019/20	2017/18	2018/19	2019/20			
Use of Goods and Services	18.4	400	420	500	18.4	12.4	13.4			
Grants and other transfers	3	4	4	4	3	3	3			
Other recurrent	1.6	30	3	2	1.6	1.6	1.6			
(2) Capital Expenditure	913	1,631.5	6,040.5	8800	0	142	466			
Acquisition of Non-Financial Assets	913	1,631.5	6,040.5	8,800	0	142	466			
Capital Grants to Government Agencies	0	0	0	0	0	0	0			
Other recurrent	0	0	0	0	0	0	0			
Total	1024	2,149.2	6557.5	9399.7	113.6	252.4	580.2			
S.P 5.4 Assurance of Fish Safety, Value addition and Marketing										
Current Expenditure	33	125	133	143	33.6	34.3	35			
Compensation of Employees.	21	95	99	103	21.6	22.3	23			
Use of Goods and Services	12	30	34	40	12	12	12			
Grants and other transfers	0	0	0	0	0	0	0			
Other recurrent	0	0	0	0	0	0	0			
(2) Capital Expenditure	520	0	0	0	564	500	500			
Acquisition of Non-Financial Assets	520	64	0	0	64	0	0			
Capital Grants to Government Agencies	0	0	0	0	0	0	0			
Other recurrent	0	500	500	500	500	500	500			
Total	553	689	533	543	597.6	534.3	535			
S.P 1.4 Marine and Fisheries Research										
<b>Current Expenditure</b>	1276	1434	1462	1608	1,301.6	1289	1314			
Compensation of Employees.	0	0	0	0	0	0	0			
Use of Goods and Services	0	0	0	0	0	0	0			
Grants and other transfers	1276	1434	1,462	1,608	1,301.6	1,289	1,314			
Other recurrent	0	0	0	0	0	0	0			
(2) Capital Expenditure	1043	800	840	400	1,365	1,425	985			
Acquisition of Non-Financial Assets	98	0	0	0	440	500	60			
Capital Grants to Government Agencies	945	800	840	400	925	925	925			
Other recurrent	0	0	0	0	0	0	0			
Total	2319	2234	2302	2,008	2,666.6	2,714.0	2,299.0			
Total for vote										
PROGRAMME 3: Development and Coordination of the Blue Economy										
Current Expenditure	0	114	416	428	57	39	40			

ANALYSIS OF PROGRAMME EX	(PENDI	TURE BY MILLI		IIC CLASS	SIFICATION	N (AMOUN	Г КЅН
		RE	QUIREM	ENT	AL	LOCATIO	N
	2016/ 17	2017/18	2018/19	2019/20	2017/18	2018/19	2019/20
Compensation of Employees.	0	0	0	0	0	0	0
Use of Goods and Services	0	112	413	425	55	37	38
Grants and other transfers	0	0	0	0	0	0	0
Other recurrent	0	2	3	3	2	2	2
Capital Expenditure	0	0	0	0	50	120	70
Acquisition of Non-Financial Assets	0	0	0	0	50	120	70
Capital Grants to Government Agencies	0	0	0	0	0	0	0
Other recurrent	0	0	0	0	0	0	0
Total	0	114	416	428	107	159	110
SP3.1 Maritime spatial planning and coastal zone Management							
<b>Current Expenditure</b>	0	30	300	300	0	0	0
Compensation of Employees.	0	0	0	0	0	0	0
Use of Goods and Services	0	30	300	300	0	0	0
Grants and other transfers	0	0	0	0	0	0	0
Other recurrent	0	0	0	0	0	0	0
Capital Expenditure	0	0	0	0			
Acquisition of Non-Financial Assets	0	0	0	0	0	0	0
Capital Grants to Government Agencies	0	0	0	0	0	0	0
Other recurrent	0	0	0	0	0	0	0
Total	0	30	300	300	0	0	0
SP3. 2: Protection and regulation of marine ecosystem and Exclusive Economic Zone(EEZ)							
Current Expenditure	0	30	55	70	23	17	17
Compensation of Employees.	0	0	0	0	0	0	0
Use of Goods and Services	0	30	55	70	23	17	17
Grants and other transfers	0	0	0	0	0	0	0
Other recurrent	0	0	0	0	0	0	0
Capital Expenditure	0	0	0	0	0	0	0
Acquisition of Non-Financial Assets	0	0	0	0	0	0	0
Capital Grants to Government Agencies	0	0	0	0	0	0	0
Other recurrent	0	0	0	0	0	0	0
Total	0	30	55	70	23	17	17

ANALYSIS OF PROGRAMME EX	(PENDI	TURE BY MILLI		IIC CLASS	SIFICATION	N (AMOUN	T KSH
		RE	QUIREM	ENT	AL	LOCATIO	N
	2016/ 17	2017/18	2018/19	2019/20	2017/18	2018/19	2019/20
SP3.3:Development and management fishing ports and associated Infrastructure							
Current Expenditure	0	10	17	25	10	4	5
Compensation of Employees.	0	0	0	0	0	0	0
Use of Goods and Services	0	10	17	25	10	4	5
Grants and other transfers	0	0	0	0	0	0	0
Other recurrent	0	0	0	0	0	0	0
Capital Expenditure	0	0	0	0	50	120	70
Acquisition of Non-Financial Assets	0	120	120	0	50	120	70
Capital Grants to Government Agencies	0	0	0	0	0	0	0
Other recurrent	0	0	0	0	0	0	0
Total	0	130	137	25	60	124	75
SP 3. 4 Blue economy policy, strategy and Coordination  Current Expenditure	0	24	25	25	24	10	10
	0	24	35	27	24	18	18
Compensation of Employees.  Use of Goods and Services	0	0	0	0	0	0	0
	0	22	32	24	22	16	16
Grants and other transfers	0	0	0	0	0	0	0
Other recurrent	0	2	3	3	2	2	2
Capital Expenditure	0	0	0	0	0	0	0
Acquisition of Non-Financial Assets	0	0	0	0	0	0	0
Capital Grants to Government Agencies	0	0	0	0	0	0	0
Other recurrent	0	0	0	0	0	0	0
Total	0	24	35	27	24	18	18
SP 3. 5 Promotion of Kenya as a Centre for agro based blue economy							
Current Expenditure	0	20	9	6	0	0	0
Compensation of Employees.	0	0	0	0	0	0	0
Use of Goods and Services	0	20	9	6	0	0	0
Grants and other transfers	1		0	0	0	0	

ANALYSIS OF PROGRAMME EX		MILLI					
		RE	QUIREM	ENT	AL	LOCATIO	N
	2016/ 17	2017/18	2018/19	2019/20	2017/18	2018/19	2019/20
Other recurrent	0	0	0	0	0	0	0
Capital Expenditure	0	0	0	0	0	0	0
Acquisition of Non-Financial Assets	0	0	0	0	0	0	0
Capital Grants to Government Agencies	0	0	0	0	0	0	0
Other recurrent	0	0	0	0	0	0	0
Total	0	20	9	6	0	0	0
Total for vote	4,184	7273.20	12,478. 5	14,317	4063.1	4516.5	4,601.3
10001101 1000						S	
	T		1162; 8	STATE DE	PARTMENT	FOR LIV	ESTOCK
Programme 7: Livestock Resources Management and Development	1.000	0.645	0.50	0.010	4.024	<b>7</b> 010	7.110
Current Expenditure	1,890	8,645	8,720	9,910	4,934	5,018	5,113
Compensation of Employees.	1,383	1,581	1,563	1,579	1,424	1,467	1,511
Use of Goods and Services	359	499	553	559	376	374.6	365.7
Grants and other transfers	136	2,850	3,217	4,145	3104	3143	3201
Other recurrent	12	3715	3387	3627	30	33	35
Capital Expenditure	11,74 2	9,951	9,833	8,568	11,600	12,827	13,551
Acquisition of Non-Financial Assets	6,706	3,949	3,649	2,951	3,196	3,118	3,752
Capital Grants to Government Agencies	4,963	6,002	6,184	5,617	8,404	9,709	9,799
Other recurrent	73	-	-	-	-	-	-
Total	13,63	18,596	18,553	18,478	16,534	17,845	18,664
		-	-	-			
SP7.1: Livestock Policy Development and capacity building Programme							
Current Expenditure	1,012	1,200	1,253	1,278	1,048	1,090	1,203
Compensation of Employees.	729	812	825	866	751	773	796
Use of Goods and Services	264	365	404	388	275	291	378
Grants and other transfers	13.3	15	15	15	15	18	19
Other recurrent	6.1	7.8	8.7	9	7	8	10
Capital Expenditure	345	510	1450	1360	799	627	573
Acquisition of Non-Financial Assets	45	50	490	500	309	121	143
Capital Grants to Government Agencies	300	460	960	860	490	506	430
Other recurrent	73	0	0	0	0	0	0
Total	1,357	1,710	2,703	2,638	1,847	1,717	1,776

ANALYSIS OF PROGRAMME EX	PENDI	TURE BY MILLI		IIC CLASS	SIFICATION	N (AMOUN'	ΓKSH
		RE	QUIREMI	ENT	AL	LOCATIO	N
	2016/ 17	2017/18	2018/19	2019/20	2017/18	2018/19	2019/20
SP7.2: Livestock Production and Management							
<b>Current Expenditure</b>	174.6	198.9	210.4	219	175	182	191
Compensation of Employees.	142	150	158	162	146	151	156
Use of Goods and Services	22	33	36	40	18	19	22
Grants and other transfers	6.8	11	11	11	7	8	9
Other recurrent	3.8	4.9	5.4	6	4	4	4
(2) Capital Expenditure	8,169	4,076	1,431	1,055	6,700	7,904	8,720
Acquisition of Non-Financial Assets	6,705	3,129	639	355	675	1030	660
Capital Grants to Government Agencies	1,464	947	792	700	6024.7	6874	8060
Other recurrent	0	0	0	0	0	0	0
Total	8,344	4,275	1,641	1,274	6,875	8,086	8,911
SP7.3: Livestock Products Value Addition and Marketing							
Current Expenditure	127.7	141.3	156.7	165	217	226	241
Compensation of Employees.	86	98	113	120	89	91	94
Use of Goods and Services	2.8	4.4	4.9	5	125	132	141
Grants and other transfers	38.9	38.9	38.8	40	3	3	6
Other recurrent	0	0	0	0	0	0	0
(2) Capital Expenditure	2,661	2,638	2,833	2,890	1,288	191	160
Acquisition of Non-Financial Assets	0	0	500	850	180	191	160
Capital Grants to Government Agencies	2,661	2,638	2,333	2,040	1108		
Other recurrent	0	0	0	0	0	0	0
Total	2,789	2,779	2,990	3,055	1,505	1,509	1,211
SP7.4: Food Safety and Animal Products Development							
Current Expenditure	338	373.6	389.8	425	675	700	735
Compensation of Employees.	286	302	310	342	295	303	313
Use of Goods and Services	51	70	78	81	227	244	269
Grants and other transfers	0	0	0	0	153	153	153
Other recurrent	1	1.6	1.8	2	0	0	0
Capital Expenditure	188	25	456	358	72	82	110
Acquisition of Non-Financial Assets	0	0	441	340	62	72	100
Capital Grants to Government Agencies	188	25	15	18	10	10	10

ANALYSIS OF PROGRAMME EX	PENDI'	TURE BY MILLI		IIC CLASS	SIFICATION	N (AMOUN	ГKSH
		RE	QUIREMI	ENT	AL	LOCATIO	N
	2016/ 17	2017/18	2018/19	2019/20	2017/18	2018/19	2019/20
Other recurrent							
Total	526	398.6	845.8	783	747	782	845
SP7.5: Livestock Disease Management and Control							
<b>Current Expenditure</b>	236.3	261.6	267.8	275	236.3	245	258
Compensation of Employees.	140	156	158	161	144	149	152
Use of Goods and Services	18	27	31	35	14	16	23
Grants and other transfers	77	77	77	77	77	78	80
Other recurrent	1.3	1.6	1.8	2	1.3	2	3
(2) Capital Expenditure	380	1320	1794	1642	632	695	746
Acquisition of Non-Financial Assets	30	770	780	1,121	82	132	168
Capital Grants to Government Agencies	350	550	1,014	521	550	563	578
Other recurrent							
Total	616.3	1581.6	2061.8	1917	868.3	940	1004
SP 7.6 Agricultural Research (1) Current Expenditure	5,721	6,469	6,442	7,512	3,830	3,933	4041
Compensation of Employees.	0,721	3801	3915	4032	2,948	3,007	3,068
Use of Goods and Services	2,830	2,668	2,527	3,480	882	926	953
Grants and other transfers	2,030	2,000	2,321	3,100	002	720	755
Other recurrent							
(2) Capital Expenditure	773	1,383	1,870	1,299	862	878	895
Acquisition of Non-Financial Assets	43	563	1035	447	43	43	43
Capital Grants to Government Agencies	730	819	835	853	819	835	853
Other Development							
Total	6,494	7,852	8,312	8,811	4,692	4,811	4,936
	13,63	14,867	13,546	18,472	16,534	17,845	18,664
Total for vote	2	ŕ	,	,	OS AND PHY	,	,
Duognommo 1 I and Dallar and	1 100						
Programme.1 Land Policy and Planning	2,188 .60	2,852.0 0	2,921.0 0	2,991.0 0	2,344	2,331.00	2,401.0 0
Compensation of Employees.	1,943 .80	2,317.0 0	2,363.0 0	2,410.0 0	1,790.18	1,843.35	1,896.9 3
Use of Goods and Services	208.5 0	535.00	558.00	581.00	294. 8	221.08	228.64

ANALYSIS OF PROGRAMME EX	(PENDI	TURE BY MILLI		IIC CLASS	SIFICATION	(AMOUN	ГKSH
		RE	QUIREMI	ENT	AL	LOCATIO	N
	2016/ 17	2017/18	2018/19	2019/20	2017/18	2018/19	2019/20
Grants and other transfers	10.00	-	-	-	245.15	252.32	260.75
Other recurrent	26.30	-	-		13.83	14.24	14.68
(2) Capital Expenditure	3,841 .40	8,606.0 0	7,778.0 0	7,654.0 0	3,791.00	4,380.00	4,430.0 0
Acquisition of Non-Financial Assets	1,804 .00	5,106.0 0	4,815.0 0	4,788.0 0	1,960.07	1,925.28	2,114.0 0
Capital Grants to Government Agencies	22.00	-	-	-	20.56	27.66	34.79
Other recurrent	2,015 .40	3,500.0 0	2,963.0 0	2,866.0 0	1,810.38	2,427.07	2,281.2 1
Total	6,030	11,458. 00	10,699. 00	10,645. 00	6,135	6,711.00	6,831.0 0
SP. 1.1 Development Planning and Land Reforms							
Current Expenditure	365.7 0	1,255.0 0	1,311.0 0	1,352.0 0	447	377.00	400.00
Compensation of Employees.	272.0 0	1,072.0 0	1,098.0 0	1,099.0 0	272.97	280.40	297.51
Use of Goods and Services	71.00	180.00	210.00	250.00	151.3	73.19	77.66
Grants and other transfers	22.70				22.78	23.40	24.83
Other recurrent	-	3.00	3.00	3.00	-	-	-
(2) Capital Expenditure	2,490 .00	2,806.0 0	1,800.0 0	1,554.0 0	1,600.00	2,347.00	1,841.0 0
Acquisition of Non-Financial Assets	820.0 0	2,301.0 0	1,292.0 0	1,044.0 0	526.91	772.91	606.27
Capital Grants to Government Agencies		-	-	-	-	-	-
Other recurrent	1,670 .00	505.00	508.00	510.00	1,073.09	1,574.09	1,234.7 3
Total	2,855 .70	4,061.0 0	3,111.0	2,906.0 0	2047	2,724.00	2,241.0
SP.1.2 Land Information Management							
Current Expenditure	656.0	8.00	10.00	12.00	694.00	714.00	724.00
Compensation of Employees.	578.7 0	-	-	-	612.22	629.87	638.69
Use of Goods and Services	76.70	7.00	9.00	11.00	81.14	83.48	84.65
Grants and other transfers	0.60	-	-	-	0.63	0.65	0.66
Other recurrent	-	1.00	1.00	1.00	-	-	-
(2) Capital Expenditure	215.0 0	1,500.0 0	1,650.0 0	1,700.0 0	1,074.00	673.00	899.00
Acquisition of Non-Financial Assets	215.0	875.00	935.00	975.00	1,074.00	673.00	899.00

	MILLIONS)											
		RE	QUIREM	ENT	AL	LOCATIO	N					
	2016/ 17	2017/18	2018/19	2019/20	2017/18	2018/19	2019/20					
Capital Grants to Government Agencies		-	-	-	-	-	-					
Other recurrent	-	625.00	715.00	725.00	=	=	-					
Total	871.0 0	1,508.0 0	1,660.0 0	1,712.0 0	1,768.00	1,387.00	1,623.0 0					
SP.1.3 Land Survey												
<b>Current Expenditure</b>	607.2	768.00	805.00	826.00	632.00	652.00	672.00					
Compensation of Employees.	543.1	697.00	725.00	736.00	565.28	583.17	601.06					
Use of Goods and Services	52.90	69.00	78.00	88.00	55.06	56.80	58.55					
Grants and other transfers	10.00	-	-	-	10.41	10.74	11.07					
Other recurrent	1.20	2.00	2.00	2.00	1.25	1.29	1.33					
(2) Capital Expenditure	538.4	1,400.0	1,660.0 0	1,700.0 0	510.00	673.00	899.00					
Acquisition of Non-Financial Assets	208.0	795.00	925.00	945.00	197.03	260.00	347.31					
Capital Grants to Government Agencies	10.00	-	-	-	9.47	12.50	16.70					
Other recurrent	320.4	605.00	735.00	755.00	303.50	400.50	534.99					
Total	1,145 .60	2,168.0 0	2,465.0 0	2,526.0 0	1,142.00	1,325.00	1,571.0 0					
SP.1.4 Land Use												
<b>Current Expenditure</b>	120.7	265.00	213.00	210.00	128.00	132.00	135.00					
Compensation of Employees.	112.8	254.00	199.00	194.00	119.62	123.36	126.16					
Use of Goods and Services	6.10	10.00	13.00	15.00	6.47	6.67	6.82					
Grants and other transfers	1.80	-	-	-	1.91	1.97	2.01					
Other recurrent	-	1.00	1.00	1.00	-	-	-					
(2) Capital Expenditure	157.0	150.00	150.00	120.00	166.00	227.00	271.00					
Acquisition of Non-Financial Assets	145.0 0	14.00	16.00	18.00	154.92	211.84	252.91					
Capital Grants to Government Agencies	12.00	-	-	-	11.08	15.16	18.09					
Other recurrent	-	136.00	134.00	102.00	-	-	-					
Total	277.7 0	415.00	363.00	330.00	294.00	359.00	406.00					

		RE	QUIREMI	ENT	AL	LOCATIO	N
	2016/ 17	2017/18	2018/19	2019/20	2017/18	2018/19	2019/20
SP.1.5 Land Settlement	17						
Current Expenditure	880.0	572.00	602.00	614.00	443.00	456.00	470.00
Compensation of Employees.	437.2 0	568.00	596.00	606.00	220.09	226.55	233.50
Use of Goods and Services	1.80	4.00	6.00	8.00	0.91	0.93	0.96
Grants and other transfers	416.0 0	-	-	-	209.42	215.56	222.18
Other recurrent	25.00	-	-	-	12.59	12.95	13.35
(2) Capital Expenditure	_	2,750.0	2,518.0	2,580.0	441.00	460.00	520.00
Acquisition of Non-Financial Assets	_	45.00	65.00	75.00	7.22	7.53	8.51
Capital Grants to Government Agencies		-	-	-		-	-
Other recurrent	-	2,705.0 0	2,453.0 0	2,505.0 0	433.78	452.47	511.49
Total	880.0	3,322.0 0	3,120.0 0	3,194.0 0	884.00	916.00	990.00
Total for vote	6,030	11,474	10,719	10,668	6,135	6,711	6,831
2021: NATIONAL LAND COMMISS	SION						
Administration, Planning and	1,095	2,247	2,094	1,925	965	982	1,004
Administration, Planning and Support Services		ŕ	,	,			ŕ
Administration, Planning and Support Services Compensation of Employees.	723 333	669	713	743	<ul><li>965</li><li>535</li><li>430</li></ul>	<b>982</b> 549 433	1,004 564 440
Administration, Planning and Support Services Compensation of Employees. Use of Goods and Services	723	ŕ	,	,	535	549	564
Administration, Planning and Support Services Compensation of Employees. Use of Goods and Services Grants and other transfers	723	669	713	743	535	549	564
Administration, Planning and Support Services Compensation of Employees. Use of Goods and Services Grants and other transfers Other recurrent	723	669	713	743	535	549	564
Administration, Planning and Support Services Compensation of Employees. Use of Goods and Services Grants and other transfers Other recurrent (2) Capital Expenditure	723	669	713	743 882	535	549	564
Administration, Planning and Support Services Compensation of Employees. Use of Goods and Services Grants and other transfers Other recurrent (2) Capital Expenditure Acquisition of Non-Financial Assets Capital Grants to Government Agencies	723 333 39	1,428 1,428	713 1,181 200	743 882 300	535	549	564
Administration, Planning and Support Services	723 333 39 -	150 150	713 1,181 200 -	743 882 300	535 430	549 433	564
Support Services Compensation of Employees. Use of Goods and Services Grants and other transfers Other recurrent (2) Capital Expenditure Acquisition of Non-Financial Assets Capital Grants to Government Agencies	723 333 39 -	1,428 1,428	713 1,181 200	743 882 300	535	549 433	564

ANALYSIS OF PROGRAMME EX	KPENDI'	TURE BY MILLI		IIC CLASS	SIFICATION	N (AMOUN	T KSH
		RE	QUIREM	ENT	AI	LOCATIO	N
	2016/ 17	2017/18	2018/19	2019/20	2017/18	2018/19	2019/20
Compensation of Employees.		161	168	175	168	174	181
Use of Goods and Services	154	2,631	2,957	3,368	150	162	174
Grants and other transfers		-					
Other recurrent	2	-					
(2) Capital Expenditure	-	-			-	-	
Acquisition of Non-Financial Assets	-	-	-				
Capital Grants to Government Agencies							
Other recurrent	-	-	-				
Total	156	2,792	3,125	3,543	318	336	355
SP 2.1: Research and Advocacy	17	181	250	300	45	48	51
Compensation of Employees.	10	8	10	11	10	11	12
Use of Goods and Services	7	173	240	289	35	37	39
Grants and other transfers	-	-	-	-	-	-	-
Other recurrent	-	-	-	-	-	-	-
Capital Expenditure	-	-	-	-	-	-	-
Acquisition of Non-Financial Assets	-	-	-	-	-	-	-
Capital Grants to Government Agencies	-	-	-	-	-	-	-
Other recurrent	-	-	-	-	-	-	-
Total	17	181	250	300	45	48	51
SP 2.2: Sustainable Natural Resource Management	-	193	290	432	56	59	62
Compensation of Employees.		32	34	36	28	29	30
Use of Goods and Services		161	256	396	28	30	32
Grants and other transfers		-	-	-	-	-	-
Other recurrent		-	-	-	-	-	-
(2) Capital Expenditure		-	-	-	=	-	-
Acquisition of Non-Financial Assets		-	-	-	-	-	-
Capital Grants to Government Agencies		-	-	-	-	-	-
Other recurrent		- 400	-	- 422	-	-	-
Total	-	193	290	432	56	59	62
SP 2.3: Land Tenure Security	107	2,250	2,301	2,398	118	122	127

ANALYSIS OF PROGRAMME E	XPENDI'	TURE BY MILLI		IIC CLASS	SIFICATION	N (AMOUN'	ГKSH
		RE	QUIREMI	ENT	AL	LOCATIO	N
	2016/ 17	2017/18	2018/19	2019/20	2017/18	2018/19	2019/20
Compensation of Employees.	85	68	71	72	88	90	93
Use of Goods and Services	22	2,182	2,230	2,326	30	32	34
Grants and other transfers		-	_	-	-	-	-
Other recurrent		-	-	-	-	-	-
(2) Capital Expenditure		-	_	-	-	-	-
Acquisition of Non-Financial Assets		-	-	-	-	-	-
Capital Grants to Government Agencies		-	-	-	-	-	-
Other recurrent		-	-	-	-	-	-
Total	107	2,250	2,301	2,398	118	122	127
SP 2.4 Valuation Taxation and Compulsory Acquisition							
Compensation of Employees.	21	29	30	32	22	23	24
Use of Goods and Services	10	39	44	50	30	32	33
Grants and other transfers		-	-	-	-	-	-
Other recurrent		-	-	-	-	-	-
(2) Capital Expenditure		-	-	-	-	-	•
Acquisition of Non-Financial Assets		-	=	-	-	-	-
Capital Grants to Government Agencies		ı	i	ı	•	-	•
Other recurrent		1	-	1	-	-	ı
Total		68	74	82	52	55	57
SP 2.5 Settlement and Adjudication	34				-	-	-
Compensation of Employees.	19	-	-	-	-	-	-
Use of Goods and Services	15	-	-	-	-	-	-
Grants and other transfers		-	-	-	-	-	-
Other recurrent		-	-	-	-	-	-
(2) Capital Expenditure		-			-	-	
Acquisition of Non-Financial Assets		-	-	-	-	-	-
Capital Grants to Government Agencies		-	-	-	-	-	-
Other recurrent		-	-	-	-	-	-
Total		-	-	-	-	-	-
SP 2.6 School Titling Programme		100	210	331	47	52	58
Compensation of Employees.		24	25	26	20	21	22
T I - A		·			Ţ.		

ANALYSIS OF PROGRAMME E	XPENDI	TURE BY MILLI		IIC CLASS	SIFICATION	N (AMOUN	ГKSH
		RE	QUIREM	ENT	AL	LOCATIO	N
	2016/	2017/18	2018/19	2019/20	2017/18	2018/19	2019/20
Use of Goods and Services		76	185	305	27	31	36
Grants and other transfers		-	-	-	-	-	-
Other recurrent		-	-	-	-	-	-
(2) Capital Expenditure		-	-	-	-	-	-
Acquisition of Non-Financial Assets		-	-	-	-	-	-
Capital Grants to Government Agencies		-	1	-	-	-	-
Other recurrent		-	-	-	-	-	-
Total		76	185	305	47	52	58
Programme 3: Public Land Information Management System	40	100	120	120	347	1,008	1,156
Current Expenditure		21	22	23	17	18	19
Compensation of Employees.	24	79	98	97	30	34	36
Use of Goods and Services							
Grants and other transfers							
Other recurrent	16						
(2) Capital Expenditure	-	1,381	1,513	1,183	300	956	1,101
Acquisition of Non-Financial Assets		1,381	1,513	1,183	300	956	1,101
Capital Grants to Government Agencies Other recurrent							
Total	40	1,481	1,633	1,303	347	1,008	1,156
SP 3.1. PLIMS							
Current Expenditure	40	100	120	120	49	55	61
Compensation of Employees.	-	21	22	23	17	18	19
<b>Use of Goods and Services</b>	24	79	98	97	30	34	36
Grants and other transfers							
Other recurrent	16						
(2) Capital Expenditure	-	1,381	1,513	1,183	300	956	1,101
Acquisition of Non-Financial Assets		1,381	1,513	1,183	300	956	1,101
Capital Grants to Government Agencies							

ANALYSIS OF PROGRAMME EXPENDITURE BY ECONOMIC CLASSIFICATION (AMOUNT KSH MILLIONS)											
		RE	QUIREM	ENT	AL	LOCATIO	N				
	2016/ 17	2017/18	2018/19	2019/20	2017/18	2018/19	2019/20				
Other recurrent	-	-	•								
Total	40	1,481	1,633	1,303	347	1,008	1,156				
Programme 4: Land Disputes and Conflict Resolutions											
<b>Current Expenditure</b>	143	364	295	281	132	137	138				
Compensation of Employees.	-	34	35	36	27	27	28				
<b>Use of Goods and Services</b>	143	330	260	245	145	110	110				
Grants and other transfers											
Other recurrent											
(2) Capital Expenditure					-	-					
Acquisition of Non-Financial Assets											
Capital Grants to Government Agencies											
Other recurrent											
Total	143	364	295	281	172	137	138				
SP 4.1. Land Disputes and Conflict Management											
Current Expenditure	143	364	295	281	172	137	138				
Compensation of Employees.	-	34	35	36	27	27	28				
Use of Goods and Services	143	330	260	245	145	110	110				
Grants and other transfers											
Other recurrent	-	-	-								
(2) Capital Expenditure	-	-	-	-	-	-					
Acquisition of Non-Financial Assets	-	-	-								
Capital Grants to Government Agencies											
Other recurrent											
Total for vote	1,434	6,884	7,147	7,052	1,802	2,463	2,653				

# 4. Analysis of Resource Requirement Vs Allocation SAGAs in 2017/18-2019/20

**Table 4.1. Semi-Autonomous Government Agencies** 

ANALYSIS OF SEM CLASSIFICATTIO		MOUS GOV	ERNMENT A	AGENCIES	(SAGAs) BY	ECONOMI	С
CLASSIFICATIIO	IN .	REQUIREM	MENT		ALLOCAT	ION	
	2016/17	2017/18	2018/19	2019/20	2017/18	2018/19	2019/20
1161: STATE DEPA			1				
Agriculture and Foo							
Current	1,755	2,400	2,596	2,596	1,790	1,825	1,862
Expenditure	1,733	2,400	2,390	2,390	1,790	1,023	1,002
Compensation of Employees	1,015	1,290	1,374	1,374	1,035	1,056	1,077
Use of Goods and Services	740	1,110	1,222	1,222	755	769	785
Current Transfers to Government Agencies	-	-	-	-	-	-	-
Other Recurrent	-	-	-	-	-	-	-
Capital Expenditure	565	2,210	2,676	1,772	586	596	180
Acquisition of Non- financial Assets	0	50.00	55.00	61.00	50	55	61
Other Development	565	2,160	2,621	1,711	536	486	119
Total	2,320	4,610	5,268	4,368	2,376	2,421	2,042
National Biosafety A	Authority						
Current	88	234	754	754	90	92	94
Expenditure							
Compensation of Employees	74	200	300	300	76	78	80
Use of Goods and Services	14	34	454	454	14	16	14
Current Transfers to Government Agencies	-	-	-	-	-	-	-
Other Recurrent	-	-	-	-	-	-	-
Capital Expenditure	-	750	500	500	0	0	0
Acquisition of Non- financial Assets	-	750	500	500	-	-	-
Capital Transfers to Government Agencies	-	-	-	-	-	-	-
Other Development	-	-	-	-	-	-	-
Total	88	984	1,254	1,254	90	92	94
Pest Control Produc	cts Board						
Current Expenditure	82	152	182	218	181	202	203

	N	REQUIREN	MENT		ALLOCAT	ION	
	2016/17	2017/18	2018/19	2019/20	2017/18	2018/19	2019/20
Compensation of	44	100	102	118	135	137	151
Employees		100	102	110	133	137	131
Use of Goods and	38	52	80	100	32	49	34
Services	30	32		100	32	.,	]
Other Recurrent	-	-	-	-	14	16	18
Capital	_	80	80	80	0	0	0
Expenditure	_	00	00	00	· ·	· ·	l
Acquisition of Non-	_	80	80	80	0	0	0
financial Assets				00			
Capital Transfers to	_	_	_	_	_	_	_
Government							
Agencies							
Other Development	-	-	-	-	-	-	-
Total	82	232	262	298	181	202	203
Kenya Plant Health				270	101		
<u> </u>	_		,	<b>(=0</b>	252	A=0	202
Current	266	650	660	670	272	278	283
Expenditure Compensation of	166	350	360	370	168	170	172
Employees	100	330	300	370	108	170	1/2
Use of Goods and	100	300	300	300	104	108	111
Services	100	300	300	300	104	100	111
Current Transfers	_		_	_	_	_	_
to Government							
Agencies							
Other Recurrent	-	-	-	-	-	-	-
Capital	207	207	207	_	207	207	_
Expenditure	207	207	207	_	207	207	_
Acquisition of Non-	207	207	207	_	207	207	_
financial Assets		,	,				
Capital Transfers to	-	=	=	-	-	-	-
Government							
Agencies							
Other Development	-	-	-	-	-	-	-
Total	473	857	867	670.00	479	485	283
Bukura Agricultura	l College						
Current	89	160	176	190	90	92	94
Expenditure	89	100	176	190	90	92	94
Compensation of	49	100	106	110	51	53	55
Employees	49	100	100	110	31	33	
Use of Goods and	40	60	70	80	39	39	39
Services	10	50	,0	00			37
Current Transfers	_	_	_	-	_	_	_
to Government							
Agencies							
Other Recurrent	-	-	-	-	-	-	-
Capital	_	168	180	205	72	53	53
Expenditure	· •	100	100	203	12	53	33

		REQUIREN	<b>IENT</b>		ALLOCAT	ION	
	2016/17	2017/18	2018/19	2019/20	2017/18	2018/19	2019/20
Acquisition of Non-	_	158	168	190	62	41	38
financial Assets		100	100	170	02		
Capital Transfers to	_	_	_	_	_	-	
Government							
Agencies							
Other Development		10	12	15	10	12	15
Total	89	328	356	395	162	145	14'
Agricultural Develo							
Current		_	_				
Expenditure	_	_	_	_	_	_	
Compensation of							
	_	-	_	-	-	_	
Employees Use of Goods and							
Services	_	-	-	-	-	-	
Current Transfers							
to Government	-	-	-	-	-	-	
Agencies Other Recurrent	_	_			_		
	-		-	-			
Capital	-	600	600	428	0	0	
Expenditure							
Acquisition of Non-	-	600	600	428	0	0	
financial Assets							
Capital Transfers to	-	-	-	-	-	-	
Government							
Agencies							
Other Development	-	-	-	-	-	ı	
Total	-	600	600	428	-	•	
Nyayo Tea Zones Do	evelopment (	Corporation					
Current	-	-	-	-	-	-	
Expenditure							
Compensation of	-	-	-	-	-	-	
Employees							
Use of Goods and	-	-	-	-	-	-	
Services							
Current Transfers	-	-	-	-	-	-	
to Government							
Agencies							
Other Recurrent	-	-	-	-	-	-	
Capital	35	205	597	642	70	100	100
Expenditure							
Acquisition of Non-	35	205	597	642	70	100	100
financial Assets							
Capital Transfers to	-	-	-	-	-	-	
Government							
Agencies							
Other Development	-	-	-	-	-	-	
Total	35	205	597	642	70	100	100

		REQUIREM	MENT		ALLOCAT	ION	
	2016/17	2017/18	2018/19	2019/20	2017/18	2018/19	2019/20
Total for vote	2,315	7,709	9,091	8,035	3,358	3,445	2,869
SUMMARY OF TH	E EXPEND	ITURE AND	<u> </u> REVENUE G	ENERATE	<u> </u> D		
1161 STATE DEPA	RTMENT F	OR AGRICU	LTURE				
Agriculture and Foo	d Authority	(AFA)					
Gross	2,788	4,610	5,276	4,372	2,589	2,697	2,803
AIA-Internally Generated Revenue	1,033	629	692	761	629	692	763
Net Exchequer	1,755	3,981	4,584	3,611	1,960	2,005	2,042
National Biosafety A	uthority						
Gross	96.00	1,304	1,254	1,304	97	99	101
AIA-Internally Generated Revenue	8.00	7.00	7.00	7.00	7	7	7
Net Exchequer	88.00	1,297	1,247	1,297	90	92	94
Pest Control Produc	ets Board						
Gross	163	232	262	298	181	202	203
AIA-Internally Generated Revenue	81	97	116	116	97	116	110
Net Exchequer	82	135	146	182	84	86	8′
Kenya Plant Health	Inspectorate	e Service (KeI	PHIS)				
Gross	267	750	750	650	479	485	283
AIA-Internally Generated Revenue	-	-	-	-	-	-	
Net Exchequer	267	750	750	650	479	485	283
Bukura Agricultura	l College						
Gross	266	328	356	395	356	354	364
AIA-Internally Generated Revenue	171	194	209	217	194	209	217
Net Exchequer	89	134	147	178	162	145	147
Agricultural Develo	pment Corp						
Gross	-	600	600	428	0	0	(
AIA-Internally Generated Revenue	-	-	-	-	-	-	
Net Exchequer	-	600	600	428	-	-	
Nyayo Tea Zones De	evelopment (	Corporation					
Gross	35	205	597	642	70	100	100
AIA-Internally Generated Revenue	-	-	-	-	-	-	
Net Exchequer	35	205	597	642	70	100	100

ANALYSIS OF SEA CLASSIFICATTIO		OMOUS GOV	ERNMENT A	AGENCIES	(SAGAs) BY	ECONOMI	C
CLASSIFICATIIO		REQUIREN	<b>MENT</b>		ALLOCAT	ION	
	2016/17	2017/18	2018/19	2019/20	2017/18	2018/19	2019/20
Kenya Marine Fishe	l eries Researc	h Institute (K	EMFRI)				
(1)Current	1280.6	1468.1	1489.5	1602.3	1,306.60	1,294	1,319
Expenditure					ŕ	ŕ	ŕ
Compensation to employees	607.5	668.3	701.7	771.9	625.7	644.5	663.8
Use of goods and services	333.6	399.8	387.8	400.4	340.3	309.5	315.2
Other recurrent	340	400	400	430	340	340	340
(2)Capital	1043	2128	2290	1,662	1,365	1,425	985
Expenditure	1043	2120	2290	1,002	1,303	1,425	905
Acquisition of Non- Financial Assets	98	1,328	1,450	1,262	440	500	60
Other development	945	800	840	400	945	945	945
TOTAL for SAGA	2,323.6	3596.1	3779.5	3264.3	2,671.6	2,719.0	2,304.0
Kenya Fisheries Ser	· ·				,	,	,
(1)Current	0	628	635	680	20	20	20
Expenditure	U	020	033	000	20	20	20
Compensation to employees	0	0	0	0	0	0	0
Use of goods and services	0	628	635	680	20	20	20
Other recurrent	0	0	0	0	0	0	0
(2)Capital		0	0	0	0	0	0
Expenditure		· ·	o o	U	0		
Acquisition of Non- Financial Assets	0	0	0	0	0	0	0
Other development	0	0	0	0	0	0	0
Total	0	628	635	680	20	20	20
Kenya Fish Marketi	ng Authority						
(1)Current	0	110	115	120	15	15	15
Expenditure	U	110	113	120	13	13	13
Compensation to employees	0	0	0	0	0	0	0
Use of goods and	0	110	115	120	15	15	15
services Other recurrent	0	0	0	0	0	0	0
(2)Capital	0	0	0	0	0	0	0
<b>Expenditure</b> Acquisition of Non-	0	0	0	0	0	0	0
Financial Assets					_		
Other development	0	0	0	0	0	0	0
Total	0	110	115	120	15	15	15
Oceans and Fisherie	es Council						
(1)Current		20	25	30	5	5	5

ANALYSIS OF SEN CLASSIFICATTIO					(Silvin) DI	LCOMOMI	
		REQUIREN	MENT		ALLOCAT	ION	
	2016/17	2017/18	2018/19	2019/20	2017/18	2018/19	2019/20
Expenditure							
Compensation to employees	0	0	0	0	0	0	0
Use of goods and services	0	20	25	30	5	5	5
Other recurrent	0	0	0	0	0	0	0
(2)Capital Expenditure	0	0	0	0	0	0	0
Acquisition of Non- Financial Assets	0	0	0	0	0	0	0
Other development	0	0	0	0	0	0	0
Total	0	20	25	30	5	5	5
TOTAL VOTE	2,323.6	4,354.1	4,554.1	4,094.3	2,711.6	2759	2344.0
1162: STATE DEPA		· · · · · · · · · · · · · · · · · · ·	· /	,			
Kenya Animal Gene	etic Resource	s Centre (KA	GRC)				
Current			/				
Expenditure							
Compensation of							
Employees	297.20	313.80	328.70	369.00	313.80	328.70	369.00
Use of Goods and	110	122	122	1.10	100	122	1.10
Services	118	123	133	143	123	133	143
Other Recurrent	179	191	196	226	191	196	226
Capital	177	171	170	220	171	150	220
Expenditure							
Acquisition of Non-							
Financial Assets	20	100	150	150	100	150	150
Other Development	_						
1	20	100	150	150	100	150	150
Total (KAGRC)	317	414	479	519	414	479	519
Kenya Veterinary V	accines Prod	luction Institu	ıte (KEVEVA	PI)			
Current			·				
Expenditure	519.70	560.80	625.30	685.70	560.80	625.30	685.70
Compensation of					<b>-</b> 0.00	<b>-</b> 0.00	
Employees	78.00	78.00	78.00	93.70	78.00	78.00	93.70
Use of Goods and	242.90	202.00	447.20	402.00	202.00	447.20	402.00
Services  Grants and Other	342.80	382.80	447.30	492.00	382.80	447.30	492.00
Grants and Other Transfers							
Other Recurrent							
Onici Recuitelli	98.90	100.00	100.00	100.00	100.00	100.00	100.00
Capital	, , , ,			,		22.20	
Expenditure	74.00	392.00	448.00	533.00	74	74	74
Acquisition of Non-					50	50	50
Financial Assets	50.00	368.00	424.00	509.00			

CLASSIFICATTIO		DECT	EXINTE:			TON	
		REQUIREN			ALLOCAT		
	2016/17	2017/18	2018/19	2019/20	2017/18	2018/19	2019/20
Other Development	24.00	24.00	24.00	24.00	24	24	24
Kenya Dairy Board							
Current	316	490	508	536	490	508	536
Expenditure							
Compensation of	179	190	203	224	190	203	224
Employees Use of Goods and	92	9.6	90	0.1	9.6	90	0.1
Services	83	86	89	91	86	89	91
Other recurrent	54	214	216	221	214	216	221
					0	0	0
Capital expenditure	0	200	200	45	U	0	0
Acquisition of Non-	0	200	200	45	0	0	0
Financial Assets	Ü	200	200	15	Ü	· ·	O .
Other Development							
Total	316	690	708	581	490	508	536
Kenya Veterinary B	oard						
Current	55	62	66	73	55	55	55
Expenditure		<u>~-</u>					
Compensation Of Employees	20	75	77	80	20	20	20
Use Of Goods And	33	36	37	41	33	33	33
Services Other Recurrent	2	2	2	3	2	2	2
Capital	16	116	115	127	0	0	0
Expenditure	10	110	115	127	U	0	U
Acquisition Of	14	114	113	125	0	0	0
Non-Financial		11.	110	120	Ü		Ü
Assets							
Other Development	2	2	2	2	2	2	2
Total	71	178	181	200	52	52	52
Kenya Meat Commi	ssion						
Current	335	357	509	677	335	357	509
Expenditure							
Compensation of	136	129	123	116	136	129	123
Employees Use of Coods	100	220	207	5.00	100	220	200
Use of Goods And Services	199	228	386	560	199	228	386
Other Recurrent							
	<i>EE</i> 0	(00	900	1 050	<b>(</b> A	00	100
Capital Expenditure	550	600	800	1,250	60	80	100
Acquisition of Non-	550	600	800	1,250	0	0	0
Financial Assets	330	000	000	1,230	0		
Other Development	0	60	80	100	60	80	100

ANALYSIS OF SEM CLASSIFICATTION		OMOUS GOV	ERNMENT A	GENCIES	(SAGAs) BY	ECONOMI	C
CLASSIFICATIO	<u>IN</u>	REQUIREM	<b>IENT</b>		ALLOCAT	TON	
	2016/17	2017/18	2018/19	2019/20	2017/18	2018/19	2019/20
Total KMC	885	1,017	1,389	2,027	395	437	609
Kenya Tsetse and Tr	rypanosomia	sis Eradicatio	on Council				
Current expenditure	77	211.8	224.78	224.78	77	77	77
Compensation of employees	40	82	82	82	40	40	40
Use of Goods and services							
Grants and other transfers	_	-	-	-	-	-	-
Other Recurrent	37	129.8	142.78	142.78	37	37	37
Capital Expenditure	300	888.2	975.22	975.22	300	300	300
Acquisition of Non- Financial assets	25	110	121	121	25	25	25
Capital Grants to Govt agencies	-	-	-	-	-	-	-
Other Development	275	778.2	854.22	854.22	275	275	275
Total	377				377	377	377
Kenya Agricultural	and Livestoc	k Research C	rganization				
Current expenditure	5,721	6,469	6,442	7,512	3,830	3,933	4,041
Compensation of employees	2,891	3,801	3,915	4,032	2,948	3,007	3,068
Use of Goods and services	2,830	2,668	2,527	3,480	882	926	973
Grants and other transfers							
Other Recurrent							
Capital Expenditure	773	1,382	1,870	1,299	862	878	895
Acquisition of Non- Financial assets	43	563	1,035	445	43	43	43
Capital Grants to Govt agencies	730	819	835	852	819	835	852
Other Development							
Total	6,494	7851	8,312	8,811	4,692	4,811	4,936
National Livestock I	Development	and Promoti	on Service				
Current expenditure	-	40	42	50	20	40	40
Compensation of employees	-	15	16	20	0	15	15

ANALYSIS OF SEN		OMOUS GOV	ERNMENT A	AGENCIES	(SAGAs) BY	ECONOMI	C		
		REQUIREN	MENT		ALLOCAT	ALLOCATION			
	2016/17	2017/18	2018/19	2019/20	2017/18	2018/19	2019/20		
Use of Goods and services	-	25	26	30	20	25	25		
Grants and other transfers	-	-	-	-	-	-	-		
Other Recurrent	-	-	-	-	-	-	-		
Capital Expenditure	-	-	-	-	-	-	-		
Acquisition of Non- Financial assets	-	-	-	-	-	-	-		
Capital Grants to Govt agencies	-	-		-	-	-	-		
Other Development	-	-	=	-	-	-	-		
Total	-	40	42	50	20	40	40		

# SUMMARY OF EXPENDITURES AND REVENUE GENERATED

ANALYSIS OF SEMI AUTONOMOUS GOVERNMENT AGENCIES (SAGAS) BY ECONOMIC CLASSIFICATTION									
CEMBOILICITION		REQUIREMENT			ALLOCATION				
	2016/17	2017/18	2018/19	2019/20	2017/18	2018/19	2019/20		
Agriculture and Food Authority (AFA)									
Gross	2,788	4,610	5,276	4,372	2,589	2,697	2,803		
AIA-Internally Generated Revenue	1,033	629	692	761	629	692	761		
Net Exchequer	1,755	3,981	4,584	3,611	1,960	2,005	2,042		
National Biosafety Authority									
Gross	96.00	1,304	1,254	1,304	97	99	101		
AIA-Internally Generated Revenue	8.00	7.00	7.00	7.00	7	7	7		
Net Exchequer	88.00	1,297	1,247	1,297	90	92	94		
<b>Pest Control Products Board</b>	Pest Control Products Board								
Gross	163	232	262	298	181	202	203		
AIA-Internally Generated Revenue	81	97	116	116	97	116	116		
Net Exchequer	82	135	146	182	84	86	87		
Kenya Plant Health Inspector	Kenya Plant Health Inspectorate Service (KePHIS)								
Gross	267	750	750	650	479	485	283		
AIA-Internally Generated Revenue	-	-	-	-	-	-	-		
Net Exchequer	267	750	750	650	479	485	283		
Bukura Agricultural College									
Gross	266	328	356	395	356	354	364		
AIA-Internally Generated Revenue	171	194	209	217	194	209	217		

CLASSIFICATTION		DE 0				mr.c.:	
	REQUIREMENT			ALLOCATION			
	2016/17	2017/18	2018/19	2019/20	2017/18	2018/19	2019/20
Net Exchequer	89	134	147	178	162	145	147
<b>Agricultural Development Con</b>	rporation						
Gross	-	600	600	428	0	0	0
AIA-Internally Generated	-	-	-	-	-	-	-
Revenue		600	600	420			
Net Exchequer	-	600	600	428	-	-	-
Nyayo Tea Zones Developmen							
Gross	35	205	597	642	70	100	100
AIA-Internally Generated	-	-	-	-	-	-	-
Revenue Net Exchequer	35	205	597	642	70	100	100
Total for vote	35	205	<b>597</b>	642	70		100
Total for vote	35	205	397	042	70	100	100
Kenya Animal Genetic Resour	oo Contro						
<u> </u>		414	470	510	414	470	510
Gross	317	414	479	519	414	479	519
A-I-A internally generated revenue	289	289	289	289	289	289	289
Net-exchequer	28	125	190	230	125	190	230
Kenya Veterinary Vaccines Pr	oduction In	stitute					
Gross	594	1,013	1,253	1,545	954	1,074	1,220
AIA Internally generated Revenue	544	604	724	870	604	724	870
Government Grants	50	409	529	675	350	350	350
Kenya Dairy Board	<u>'</u>			<u>'</u>	1		
GROSS	316	690	708	581	490	508	536
AIA-Internally Generated Revenue	277	277	277	277	277	277	277
Net-Exchequer	39	413	431	304	213	231	259
Kenya Veterinary Board							
GROSS	31	178	181	200	52	52	52
AIA- Internally Generated Revenue	25	25	25	25	25	25	25
Net-Exchequer	5.5	153	156	175	27	27	27
Kenya Meat Commission	<u> </u>			<u> </u>	<u> </u>	<u> </u>	
GROSS	1,376	1,017	1,389	2,027	826	826	826
AIA-internally Generated Revenue	826	826	826	826	826	826	826
Net-Exchequer	550	191	513	1,201	-	-	-
Kenya Tsetse and Trypanoson	niasis Eradio	cation Cou		<u> </u>			
Gross	377	1,100	1,200	1,200	377	377	377

ANALYSIS OF SEMI AUTONOMOUS GOVERNMENT AGENCIES (SAGAS) BY ECONOMIC CLASSIFICATTION									
CENSSITION	311		REQUIREMENT			ALLOCATION			
		2016/17	2017/18	2018/19	2019/20	2017/18	2018/19	2019/20	
AIA-internally Revenue	Generated	-	-	-	-	-	-	-	
Net-Exchequer		377	1,100	1,200	1,200	377	377	377	
Kenya Agricultura	l and Livest	tock Researc	h Organiz	ation					
Gross		6,494	7,851	8,312	8,811	4,692	4,811	4,936	
AIA-internally revenue	generated	840	840	882	973	840	882	973	
Net		5,654	7,011	7,430	7,838	3,852	3,929	3,963	
National Livestock Development and Promotion Services									
Gross		-	40	42	50	20	40	40	
AIA-internally grevenue	generated	-	-	-	-	-	-	-	
Net		-	40	42	50	20	40	40	
	Kenya Marine and Fisheries Research Institute (KMFRI)								
GROSS		2,323.6	3,596.1	3,779.5	3,264.3	2,671.6	2,719.0	2,304.0	
A-I-A-Internally Revenue	Generated	4.5	5	5	5	5	5	5	
Loan/grants		925	925	925	925	925	925	925	
Kenya Fisheries Service (KFS)									
GROSS		-	628	635	680	20	20	20	
A-I-A-Internally Revenue	Generated	-	-	-	-	-	-	-	
Net-Exchequer		-	628	635	680	20	20	20	
Kenya Fish Market	ting Author	ity (KFMA)					l.		
GROSS		-	110	115	120	15	15	15	
A-I-A-Internally Revenue	Generated	-	-	-	-	0	0	0	
Net-Exchequer		-	110	115	120	15	15	15	
Oceans and Fisheries Council									
GROSS		-	20	25	30	5	5	5	
A-I-A-Internally Revenue	Generated	-	-	-	-	0	0	0	
Net-Exchequer		-	20	25	30	5	5	5	

#### **CHAPTER FOUR**

### 4.0 Cross-Sector Linkages, Emerging Issues and Challenges

The sector is operating within a space that provides not only opportunities that enhance the ability of the sector to deliver on the mandates of the respective sub-sectors but is also faced with several challenges occasioned partly by emerging issues both locally and internationally. This Chapter brings to fore the opportunities the Sector faces through the linkages with other Sectors and also highlights the challenges arising from both the emerging issues and also those that are beyond the ambit of the sector to address.

# 4.1 Cross Sector Linkages

The performance of the ARUD Sector is dependent upon linkages between the various subsectors and other sectors. The Second Medium Term Plan 2013-2017, provides the framework for intra and inter-sector linkages for attainment of the sector goals as identified in the Vision 2030. In view of this, proper land use planning and oversight provides for a balance in the growth of crops, livestock, fisheries and the blue economy thereby ensuring food security and increased earnings from marketed produce. Security of land tenure is crucial to the development of the other sub-sectors. Land ownership documents facilitate access to financial services for farmers and development activities in the urban areas.

The ARUD Sector has linkages with other sectors of the economy namely; Energy, Infrastructure and ICT; General Economic and Commercial Affairs; Health; Education; Governance, Justice, Law and Order; Public Administration and International Relations; Social Protection, Culture and Recreation; Environment Protection, Water and Natural Resources.

#### 4.1.1 Energy, Infrastructure and ICT

The sector has a strong linkage with the Energy, Infrastructure and ICT Sector. This is crucial if the sector is to perform efficiently and effectively. For instance, energy is critical to the success of the Sector in the provision of renewable and non-renewable energy. Further, ICT linkage to the sector is essential for dissemination of market information and improved and adaptive technologies. In addition, the sector benefits through use of railway, road and air transport to move inputs for production and outputs to the market. ARUD Sector on its part facilitates the Energy, Infrastructure and ICT Sector through land administration and management, and physical planning.

### 4.1.2 General Economic and Commercial Affairs

The ARUD Sector produces the bulk of the country's exports and raw materials for the manufacturing industries as well as food and support to the tourism industry. Another vital input towards the General Economic and Commercial Affairs is land governance, which is critical to

economic and social development. Equally, the sector's success depends on the application of sound industrial relations and expanded regional and international markets.

#### **4.1.3** Health

The ARUD Sector is alive to the fact that human health is of paramount importance as it has direct impact on labour productivity. Pandemics such as malaria, lifestyle diseases, cancer, diabetes, HIV/AIDS and zoonotic such as Anthrax, brucellosis, rabies which are passed from animals to human beings pose a big threat to labour supply to the Economy. On its part the Sector provides food which is vital for a healthy nation.

#### 4.1.4 Education

The Education Sector works closely with the ARUD Sector in terms of capacity building, technology development and dissemination of skills through vocational training targeting the youth, women, persons with disabilities and other stakeholders. Conversely the ARUD sector supports the Education Sector by ensuring food security, and security of land tenure for educational institutions.

#### 4.1.5 Governance, Justice, Law and Order (GJLO)

The ARUD Sector relies on the GJLO for legal support and corporate governance. These are crucial towards ensuring administration of justice, maintenance of law and order, resolution of conflicts and disputes which are essential for its performance. Subsequently, the sector supports GJLO sector in areas such as securing land tenure, and maintenance of national and international boundaries. This safeguards peaceful coexistence between individual neighbors, communities and neighboring countries. Further, it facilitates GJLO sector by safeguarding food security.

# 4.1.6 Public Administration and International Relations (PAIR)

The sector collaborates with PAIR for policy direction, fulfillment of national and international goals by providing an enabling environment. Further, PAIR facilitates resource mobilization for the sector and overall national development planning and public expenditure management. In addition, the sector is crucial as it provides macroeconomic policy which is essential for the performance of the ARUD Sector. The PAIR sector facilitates creation of new markets for the sector's products and foreign direct investment.

#### **4.1.7** National Security

Security is important for the Sector as it creates an enabling environment for investments. The national security promotes public security and minimizes conflicts in the sector resulting in increased productivity. The ARUD Sector on its part supports National Security by safeguarding food security and provision of land information for decision-making.

#### 4.1.8 Social Protection, Culture and Recreation

The sector is supported by the Social Protection, Culture and Recreation Sector in terms of a working environment which is conducive for the development of sector activities. Accurate information on gender imbalance, vulnerable groups, youth talents and viable areas of investment is critical for proper planning in the sector. The ARUD sector on its part provides land use planning services for recreational facilities and employment opportunities.

#### 4.1.9 Environment Protection, Water and Natural Resources

The Sector works with the Environment Protection, Water and Natural Resources sector for purposes of environmental sustainability. Sustainable environmental management is essential for maintenance of the sector's productivity, mitigation and adaptation to climate change. Vegetation cover helps in reducing soil erosion, increases water availability and land productivity. Water is important for crop, fodder and fish farming thereby increasing food security. The ARUD sector also documents fragile ecosystems for conservation and protection thus enhancing environmental sustainability.

## 4.2 Emerging Issues and Challenges

The Executive Order No.1/2016 of May 2016 conferred additional mandate to the ARUD sector regarding coordination and development of the blue economy. In addition, the Fisheries Management and Development Act 2016 created three new institutions namely: Kenya Fisheries Service, Kenya Fish Marketing Authority and the Fisheries Advisory Council. Further, the National Livestock Development and Promotion Service was created through Legal Gazette Notice No. 87 of 2016. These institutions require additional funds for operationalization.

#### 4.2.1 Inadequate funding to the sector

The sector appreciates the ceilings provided by the national treasury which informed the budget proposal. We note that it is difficult to accommodate some legal administrative commitments and the need to increase performance and revenues generated in the sector. The sector has a gross resource gap of Ksh 17,632 million emanating from; Ksh. 126 million from AIA, Ksh. 554 million for compensation to employees, Ksh. 9,402 for transfers and Ksh. 7,752 million for other recurrent expenditure.

Some of the resource gaps were as a result of the following;

- ➤ National Land Commission Ksh 128 million and Ksh. 200 million for recruitment of 59 technical staff officers and establishment and administration of staff house mortgage scheme respectively;
- ➤ Ksh.100 million to operationalize new SAGAs (KFS, KFMA and KFAC) under the State Department for Fisheries and the Blue Economy, Ksh. 100 million for the Presidential directives on purchase of fishing boats for Mombasa County Beach Management Units,

- Ksh. 200 for the new mandate of the Blue Economy under State Department for Fisheries and the Blue Economy;
- ➤ Ksh 40 million to operationalize National Livestock Promotion and Marketing Services Board under the State Department for Livestock;
- ➤ Facilitation for the newly gazetted Land Control Board for the Ministry of Lands and Physical Planning amounting to Ksh. 25 million;
- ➤ Court awards and arbitrations for the Ministry of Lands and Physical Planning amounting to Kshs. 2,500 million;
- ➤ Court awards and arbitrations for the State Department for Livestock amounting to Ksh. 1,200 million;
- ➤ Ksh.53.5 million industrial court award for the KMFRI under the State Department for Fisheries and the Blue Economy;
- ➤ operations (utilities, stationeries, disputes, valuation etc.) for County Land Offices for the Ministry of Lands and Physical Planning which could result to an increase in revenue from the current Ksh. 12,000 million to Ksh. 15,000 million;
- **Ksh.** 29 million for staff promotions for agricultural technical staff;
- ➤ Implementation of Presidential taskforce recommendations to upgrade Nairobi coffee exchange at Ksh. 45 million and establishment of common user facilities for tea at Dongo Kundu at Ksh. 200 million;
- Compensation of revenue loss as a result of waiver on levies at Ksh.1,400 million;
- ➤ Harmonization of salaries for Agriculture Food Authority (AFA) and KALRO staff at Ksh.360 million and Ksh. 1,200 million; and
- ➤ Completion of cane testing unit at Ksh. 201 million.

#### 4.2.2 Underfunding of development budget

In the development budget, there was a gross shortfall of Ksh. 20,961 million consisting of Ksh. 18,477 million GoK component and 3,096 million from grants for the entire Sector. The shortfall arose from the following programme budget proposals; Ksh. 1,105 million to undertake projects and programmes under Agriculture and Food Authority (AFA) - Sugar Directorate that were affected by levies waiver; Ksh. 360 million for the completion of stalled Fish landing sites along Lake Victoria, Ksh. 1,000 million for completion of Aquaculture Technology Centres in Sagana and Kiganjo and Ksh. 1,081 million for the National Land Commission to complete (NLC) Public Land Information Management System development.

#### 4.2.3 Delays in disbursement of exchequer and donor funds

Delays of exchequer releases have impacted negatively on implementation of the sector program resulting in delay in completion of projects as scheduled and pending bills that form the first charge in the following financial year. For instance, in the last financial year (2015/16 FY) supplementary estimates were approved towards the end of the financial year (end of June) making it difficult for the sector to undertake planned programmes. Slow disbursement of donor

funds due to stringent conditionalities such as the "no objection" requirement lead to delays in implementation of projects.

### 4.2.4 Lengthy process in approval of policies and enactment of bills

Lengthy processes in the approval of policies and enactment of bills in the sector have affected issues of compensation and execution of mandates. Examples include Physical Planning Bill and Livestock & Dairy Industry Bill. The rules and regulations to operationalize the National Land Commission Act, Land Registration Act and the Land Act have also not been passed by parliament.

#### 4.2.5 Slow court processes in Land matters

Performance of the Sector is greatly hampered by a backlog of land cases in courts countrywide. Further, land succession cases especially for deceased persons take too long to be finalized therefore impacting negatively on land tenure.

## 4.2.6 Inadequate markets and market infrastructure

Marketing of the sector's produce is affected by inadequate market information, market infrastructure and supportive infrastructure such as roads, cold storage facilities and energy leading to post harvest losses. The dependence on a few external market outlets makes agricultural exports vulnerable to changes in the demand. In addition, cheap agricultural imports have posed stiff competition to the Sector products thus hampering the growth of the local industry.

#### 4.2.7. Inadequate Human Resource

Due to increased mandate and responsibilities, the sector has been having short falls in staff in the various sub-sectors. The shortfall has been occasioned by natural attrition; freeze in employment; conferment of new functions coupled with inadequate succession planning and management.

#### 4.2.8 Inadequate research and development

The potential of research and development in the sector is not fully exploited. Despite the existence of a well-developed research and development infrastructure, there is limited funding which has resulted in inadequate adaptive research, dissemination and low adoption of technology/innovations. This has led to low productivity and inefficiency in the sector.

### 4.2.9 High incidence of human, animal and crop diseases

Rapid increase in the incidence of lifestyle diseases such as Diabetes, Hypertension and Cancer amongst others has resulted in the loss of productive human resources hence reducing productivity of the sector. On the other hand, emergence of new animal and crop diseases such as

Avian Influenza (Bird Flu), Rabies, Rift Valley Fever, Maize Lethal Necrosis Disease and Aflatoxin have further compounded the challenges faced by farmers and pastoralists.

### 4.2.10 Insecurity

Some parts of the country experience insecurity that affects the flow of goods and services and marketing of agricultural produce. The tourism industry which is a key market for the sector has been faced by terrorism threats and other forms of insecurity. In addition, conflicts among pastoralist communities over grazing land and water have also impacted negatively on the sector.

### 4.2.11 Impact of Climate Change

Climate change, occasioned by global warming manifests in extreme and unpredictable weather patterns. This distorts prediction of seasons and production cycles thereby negatively affecting sector productivity. It also manifests in frequent and prolonged droughts, frost, floods and emerging new pests and diseases which impact negatively on the sustainability of the sector activities.

# 4.2.12. Inadequate and fragmented office space and accommodation

Many of the institutions in the sector are renting office space at very high rates. This has been worsened by the creation of new institutions including the National Livestock Development and Promotion Service, the Kenya Fisheries Service, the Kenya Fish Marketing Authority and the Fisheries Advisory Council. In addition, fragmentation of offices results in inefficiencies through hours spent while moving from one office to another to attend meetings and other activities.

#### **CHAPTER FIVE**

### 5.0 Conclusion

Agriculture and Rural and Urban Development (ARUD) Sector is key to the overall economic growth and development in Kenya. It plays a key role in accelerating economic growth through enhancing food security; income generation; employment and wealth creation; and foreign exchange earnings. The Agriculture, Livestock, and Fisheries and the Blue Economy sub-sectors directly contributes 28.7 percent of the GDP and approximately 27 percent to GDP indirectly through linkages with manufacturing, distribution and other service related sectors. The subsectors further account for approximately 57 percent of Kenya's total exports and 60 percent of employment in the rural areas (Economic Survey, 2016). ARUD Sector has been identified as one of the six sectors aimed at delivering the 10 percent economic growth rate under the Kenya Vision 2030.

In the financial years under review of 2013/14, 2014/15 and 2015/16 the total allocation for the Sector was Ksh.68,459 million, Ksh 78,877 million and Ksh 63,481 million against actual expenditure totaling to Ksh.52,847 million, Ksh.62,782 million and Ksh 55,088 million, respectively. These translate into absorption rates of 77 %, 80 % and 87 % for the three financial years, respectively. The sector's total pending bills were KSh. 13,401 million in 2013/14, KSh. 10,824 million in 2014/15 and Kshs. 2,732 million in 2015/16. The sector's recurrent pending bills were Kshs. 469 million in 2013/14, Kshs. 390 million in 2014/15 and KShs. 596.3 in 2015/16. The Sector's development pending bill were Kshs 12,932 million in 2013/14, Kshs 10,434 million in 2014/15 and KSh. 2,136 million in 2015/116. The pending bills were attributed to inadequate exchequer release at the closure of financial years, late release of second supplementary estimates, IFMIS system failures, and transfer of functions that had on-going contractual obligations.

The implementation of programmes in the sector during the review period focused on attainment of food security, affordable housing, modern urban infrastructure and sustainable land management. During the period, the achievements realized include: creation of a favorable business environment through policy development and legislation; and investments in agricultural transformation for food security through implementation of various programs and projects. In addition, pro-poor initiatives such as aquaculture development, land tenure and digitization of land records were realized. To reduce cost of production and enhance access to inputs, the Sector established a fertilizer blending factory and procured and installed liquid nitrogen plants for livestock semen storage.

Further, to facilitate access to adequate and affordable housing, social and physical infrastructure, the Sector undertook activities on slum upgrading and Civil Servants and State

Officers Mortgage Scheme. Regarding slum upgrading, 822 housing units in Kibera and 250 housing units in Kisumu were constructed. In addition, 730 Civil Servants accessed housing through mortgage worth Kshs 2.5 billion while 143 State Officers accessed mortgage worth Kshs 1.7 billion. To improve the livelihoods of people living and working in slums and informal settlements, 116 high-mast floodlights were installed in urban areas and sanitary facilities in schools and other social places were improved. A total of 199 capital projects were undertaken during the period under review and are at different stages of completion. Completion of capital projects was affected by inadequate allocation of resources resulting in projects taking longer than planned.

The sector experienced various challenges over the period including: Inadequate funding; delays in disbursement of exchequer and donor funds; slow court processes in land matters; inadequate markets and market infrastructure; inadequate human resource; inadequate research and development; high incidence of human, animal and crop diseases; insecurity; the impact of climate change; and inadequate and fragmented office space and accommodation.

The sector's key expected outputs for the 2017/18-2019/20 MTEF period include: formulation and review of policies, strategies, regulations and standards; enhancement of use of inputs particularly fertilizer and planting materials; diversifying the strategic food reserve to include 2.83 million (90 kg) bags of maize, 1,500 MT of powder milk, 160,000 (90 Kg) bags of beans, 17,500 MT of paddy rice and 1,000 MT of corned beef; production and distribution of 6.2 million straws of bull semen and 250 million doses of assorted vaccines; expansion of livestock insurance scheme to 8 counties covering 300,000 tropical livestock units (TLU); insurance of 150,000 farmers under the crop insurance scheme; installation of 990 milk coolers in 45 Counties; training of 300 Artificial Insemination supervisors and 5,400 animal health providers; strengthening agricultural research; completion of construction of bull station at ADC Sabwani; establishment of five (5) liquid nitrogen plants; construction of infrastructure at the Coastal DFZ; upgrading of the KMC factory; rehabilitation and construction of water pans, earth dams, boreholes and shallow wells in 14 ASAL counties; and tsetse and trypanosomiasis eradication.

Other key expected outputs include: operationalization of Offshore Patrol Vessel (OPV) and the research vessel *RV Mtafiti*; construction of Jetties in Mombasa and Turkana; operationalization and accreditation of fish quality control laboratories in Nairobi, Mombasa and Kisumu; operationalization of the Kenya Fisheries Service, the Kenya Fish Marketing Authority, the Fisheries Advisory Council, and the National Livestock Development and Promotion Service and; development and transfer of aquaculture technology/innovations; development and coordination of the blue economy; registration and issuance of 750,000 title deeds; settlement of 18,500 landless households; re-organization of 29 land registries in readiness to digitize records in 34 land registries; construction of 18 land registries and renovation of 23 land registries; surveying and maintaining of 750 km of national and international boundaries; creation and

maintenance of cadastral and geo-spatial databases; dissemination of the National Spatial Plan and provision of technical support in the counties; development of land valuation index; security of tenure for public institutions and establishment of land information management system.

To achieve these outputs, the sector requires Kshs.85.192 billion in 2017/18 financial year with Kshs.33.750 billion (39.6%) being Recurrent and Kshs. 51.442 billion (60.4%) for development. This is against an allocation of Kshs 46.598 billion of which Kshs.16.117 billion (34.6%) is for recurrent expenditure and Kshs. 30.481 billion (65.4%) is for development expenditure. This indicates a total shortfall in funding of Kshs 38.594 billion. Further, the sector will require Kshs.92.879 billion in 2018/19 FY and Kshs.100.22 billion in 2019/20 FY.

#### **CHAPTER SIX**

#### **6.0 Recommendations**

For the sector to achieve its mandate, the following are key recommendations:

- i. The National Treasury should review upwards the budget ceiling for the sector. The additional financing is required for the following projects: staff recruitment, promotions and succession management; harmonization of salaries for SAGAs; operationalization of newly created institutions; completion of stalled projects and programs especially those that were supported through levies by SAGAs; establishment of common user facilities for tea at Dongo Kundu; upgrading of Nairobi coffee exchange; support to research and development; enhancing revenue collection operations; settlement of court awards; and coordination of players in the blue economy;
- **ii.** The National Treasury should ensure adequate and timely release of allocated funds in line with the approved cash flow plans for effective and efficient implementation of projects and programs;
- iii. The Judiciary should prioritize and fast track the disposal of land related cases;
- **iv.** Promote investments in market information systems, safety and quality assurance and market infrastructure through Public Private Partnerships;
- v. Adopt climate smart technologies to mitigate impacts of climate change;
- vi. Promote conflict resolution activities especially among the pastoral communities in collaboration with other stakeholders; and
- **vii.** The National Treasury to allocate funds for construction of adequate and appropriate office space for institutions in the sector.

#### References

- 1. The Constitution of the Republic of Kenya.
- 2. Kenya Vision 2030 and its Second MTP 2013-2017.
- 3. Handbook of National Reporting Indicators.
- **4.** Agriculture, Rural & Urban Development Sector Report 2015/16.
- **5.** Treasury Circular No. 14/2016 of 13<sup>th</sup>July, 2016.
- **6.** Programme Performance Review Reports for 2013/14-2015/16.
- 7. Programme Based Budget for 2016/17.
- **8.** Ministerial Monitoring & Evaluation reports.
- 9. Programme Based Budgeting manual.
- 10. Country-wide county consultation report, 2011.
- 11. Economic Survey, 2016.
- 12. Printed Estimates of Expenditure 2016/17.